

625.704
H3Fe
1/31/86

STATE DOCUMENTS COLLECTION

FEB 26 1986

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU

CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86



3 0864 1006 8705 5

RETURN

DATE: 02/11/86

MONTANA STATE LIBRARY

1515 E. 6th AVE.

HELENA, MONTANA 59620

*** MISSOULA ***

PRIME CONTRACTOR

CLC 22722994 WF

PAGE NO: 1

MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED

BRF 6-1(21)33		BRIDGE APPROACHES & DETOUR		COP CONSTRUCTION CO.	02/08/85	F.P.M. CHEZICK, L.G.	
BEAVER CREEK - THOMPSON FALLS					04/01/85	PHONE NO. 826-4457	
	0.100		\$ 1,035,916	\$ 887,963	/ /	85.7	88.7

F-TDF 1-2(1)148 U 2		GRADING, AGGREGATE SURFACING,		HILDE CONSTRUCTION CO., INC.	04/03/85	F.P.M. PIEDALUE, E.	
CORAM - WEST GLACIER		BIT.PL.MIX SURF., LIGHTING,			05/01/85	PHONE NO. 387-5050	
RTF 1-2(10)142		SIGING, SEAL AND COVER			/ /		
HUNGRY HORSE - CORAM							
F 65-1(2)0							
WEST GLACIER ROAD							
TOTAL FOR TIED PROJECTS	20.200		\$ 8,485,491	\$ 3,411,800		40.2	52.1

F-HES 5-2(21)61		PLANT MIX BITUMINOUS OVERLAY &		PEAK PAVING CO., INC.	04/26/85	F.P.M. KALBERG J.G.	
POLSON - NORTHWEST		OPEN GRADED FRICTION COURSE			08/12/85	PHONE NO. 755-5717	
F-HES 52-1(2)0					/ /		
POLSON - EAST							
TOTAL FOR TIED PROJECTS	9.700		\$ 1,406,214	\$ 1,024,692		72.9	100.0

F-HES 6-1(18)68		PLANT MIX BITUMINOUS OVERLAY,		PEAK PAVING CO., INC.	04/26/85	F.P.M. CHPISINGER, K.L.	
PLAINS - WEST		SEAL AND COVER			06/11/85	PHONE NO. 755-5717	
RTF 6-1(29)10					/ /		
TROUT CREEK - NORTHWEST							
RTF 36-1(2)5							
5 MI. NO. OF PLAINS - NORTH							
TOTAL FOR TIED PROJECTS	41.500		\$ 1,399,980	\$ 1,294,057		92.4	106.6

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/11/86

*** MISSOULA ***

PAGE NO. 2

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
						PROJ. COMP.	COMPLETE	USED
RTF 5-1(6)0			G., AGG. SURF., PL. MIX SURF.,		RIVERSIDE CONTRACTING, INC.	06/28/85	F.P.M. GIARD, J.R.	
DESMET - EVARD			SEAL & COVER.			07/16/85	PHONE NO. 549-6491	
RTF 5-1(7)6						/ /		
EVARD - NORTH								
TOTAL FOR TIED PROJECTS	23.200			\$ 4,251,533	\$ 2,562,592		60.3	50.0
BRF 24-2(4)42			BRIDGE APPROACHES - GRADE,		GLENN REHBEIN EXCAVATING, INC.	01/10/86	UNASSIGNED	
MONTURE CR. BR. - WEST OF OVANDO			AGGREGATE SURFACING &			/ /		
	0.394		PLANT MIX BITUMINOUS SURFACING	\$ 809,148	\$ 0	/ /	0.0	
BRF 19-2(9)49			INCIDENTAL CONSTRUCTION		FRONTIER-WEST, INC.	01/10/86	F.P.M.	
PHILIPSBURG - DRUMMOND			BRIDGE ENDS:			/ /	PHONE NO.	
	0.037			\$ 609,639	\$ 0	/ /	0.0	
I-16 90-1(61)27 U 8			GRADE, AGGREGATE SURFACE,		WASHINGTON CONSTRUCTION CO.	01/30/84	F.P.M. CYR, J.L.	
ST. REGIS - EAST & WEST			SIGNING AND FENCING			03/05/84	PHONE NO. 649-2460	
I-16 90-1(61)27 U 9						/ /		
ST. REGIS - EAST & WEST								
TOTAL FOR TIED PROJECTS	6.800			\$ 7,466,870	\$ 7,823,420		100.0	86.0
I 90-1(96)39			PORTLAND CEMENT CONCRETE		ACME CONCRETE COMPANY	09/27/85	F.P.M. CYR, J.L.	
SLOWAY - SUPERIOR ROAD			PAVEMENT AND PLANT MIX			/ /	PHONE NO. 649-2460	
	4.700		BITUMINOUS SURFACING	\$ 2,998,723	\$ 0	/ /	0.0	
I-16 90-1(61)27 U 10			BRIDGE DECK REHABILITATION		PACEMAKER INDUSTRIAL, INC.	07/06/84	F.P.M. SILVEY, J.C.	
							PHONE NO. 649-2460	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** MISSOULA ***

PAGE NO: 3

PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER			
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
ST REGIS - EAST & WEST	0.000		\$ 757,626	\$ 724,477	08/16/84	95.6	99.2
IR 90-3(61)142 BEARMOUTH - EAST & WEST	7.600	PL. MIX BIT. SURF. OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 1,777,338	\$ 1,782,871	08/29/84 01/16/85	F.P.M. DUTTON, A.J. PHONE NO. 859-3932	85.7
IR 90-2(72)98 MISSOULA - EAST & WEST	0.000	BRIDGE DECK REHABILITATION	\$ 990,963	\$ 1,035,747	08/29/84 09/19/84	F.P.M. MAART, W.C. PHONE NO. 549-6491	92.2
MBP 6-1(31)28 BR. PAINTING-BR.OVER CL.FK.RIV	0.000	BRIDGE PAINTING	\$ 63,000	\$ 2,125	06/06/85 09/10/85	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457	BY 10/15/85
IR 0908(7) MISSOULA DIST.- INTERS.SIGNING	0.000	SIGN UPGRADING	\$ 249,066	\$ 0	11/08/85	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491	0.0
BR 9032(6) CLARK FORK RIVER BRIDGE	0.136	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	\$ 1,449,488	\$ 208,881	11/05/85 12/06/85	F.P.M. MAART, W.C. PHONE NO. 549-6491	14.4

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** MISSOULA ***

PAGE NO: 4

		PRIME CONTRACTOR		AWARD DATE	MONT. DEPT. OF HIGHWAYS	PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT
					PROJ. COMP.	COMPLETE
						% CONT.
						TIME
						USED
SMP 3299-85		CRUSHING AND STOCKPILE		SCHELLINGER CONSTRUCTION CO.	11/22/85	F.P.M. WILLIAMS, J.R.
MAINTENANCE STOCKPILE		MISSOULA COUNTY			01/13/86	PHONE NO. 549-6491
	0.000		\$ 277,215	\$ 89,237	/ /	32.2
 BRS 382-1(3)3		PIPE & APPROACHES		GLENN REHBEIN EXCAVATING, INC.	06/06/85	F.P.M. CYR, J.L.
PERMA CANYON					08/30/85	PHONE NO. 649-2460
	0.200		\$ 286,293	\$ 232,247	/ /	81.1
						78.0
 RS 512-1(1)0		PLAN MIX BITUMINOUS SURFACING		GLENN REHBEIN EXCAVATING, INC.	11/22/85	F.P.M. TAHIJA, G.P.
HALL - EAST		OVERLAY			/ /	PHONE NO. 722-4538
RS 513-1(1)0					/ /	
HALL - WEST						
TOTAL FOR TIED PROJECTS	4.391		\$ 405,466	\$ 600		0.1
MISSOULA TOTALS:			\$ 34,719,968	\$ 21,080,710		60.7
			*** BUTTE DISTRICT ***			
 F-HES 50-2(14)55		PL. MIX BIT. SURF. OVERLAY,		BALTRUSCH CONSTRUCTION CO., INC	03/11/85	F.P.M. SHUYLER, W.
GALLATIN CANYON		SEAL & COVER			05/20/85	PHONE NO. 586-9562
	6.300		\$ 1,265,183	\$ 1,119,729	08/29/85	88.5
						98.3
 F 47-1(1)0		PL. MIX BIT. OVERLAY		JIM GILMAN EXCAVATING CO., INC	06/06/85	F.P.M. ERICKSON, W.
ANACONDA - WARM SPRINGS					07/25/85	PHONE NO. 494-3224
	5.800		\$ 645,224	\$ 566,580	10/29/85	87.8
						100.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BUTTE DISTRICT ***

PAGE NO: 5

		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT
					PROJ. COMP.	COMPLETE
						% CONT.
						TIME
						USED
HES 8-4(5)76		GRADING AND AGGREGATE	MCINTYRE CONSTRUCTION CO.		08/28/85	F.P.M. REATHER, A.
TOWNSEND BRIDGE APPROCHES		SURFACING			09/12/85	PHONE NO. 444-6326
BHF 8-4(8)76					/ /	
MISSOURI RV. BR. - NO. OF TOWNSEND						
TOTAL FOR TIED PROJECTS	0.000		\$ 1,721,426	\$ 605,506		35.2
						22.7
FLH 50-1(2)9		PLANT MIX BITUMINOUS SURFACE	ROBERT V. BURGGRAF CO., INC.		09/27/85	F.P.M. SHUYLER, W.
GRAYLING CREEK - NORTH		OVERLAY			/ /	PHONE NO. 586-9562
FLH 50-1(3)20					/ /	
SPECIMAN CREEK - NORTH & SOUTH						
TOTAL FOR TIED PROJECTS	21.700		\$ 3,193,501	\$ 8,000		0.3
I 15-1(52)46 U 3		GRADE, AGGR. SURF., BIT. PL. MIX	J.J. WELCOME CONST. CO., INC.		02/08/85	F.P.M. CAPRARA, F. JR.
PIPE ORGAN - NORTH		SURF. OPEN GRADED FRICTION			05/24/85	PHONE NO. 683-6290
I 15-1(68)44		COURSE, AND SIGNING			/ /	
ARMSTEAD - NORTH & SOUTH						
TOTAL FOR TIED PROJECTS	7.100		\$ 6,008,111	\$ 4,394,539		73.1
						74.4
I 15-3(42)150 U 3		G., AGG. SURF., PL. MIX BIT.	SLETTEN CONSTRUCTION CO., INC.		04/30/84	F.P.M. BORK, W. AND F.P.M. WIEBE, H.
BERNICE - BASIN		SURF., O.G.F.C., AND STRUCTURE			05/22/84	PHONE NO. 225-3962
	6.900		\$ 13,073,960	\$ 12,658,421	/ /	225-3962
						96.8
						77.2
I-16 15-2(55)130		GRADE, AGGR. SURF., BIT. PL. MIX	SLETTEN CONSTRUCTION CO., INC.		08/01/85	F.P.M. BETTLE, J. AND F.P.M. SILMAN, R.
BUTTE - NORTH (ADD 2 LANES)		SURF., & STRUCTURES			08/19/85	PHONE NO. 494-3442
	3.800		\$ 6,034,166	\$ 1,996,523	/ /	494-6636
						33.1
						32.7

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BUTTE DISTRICT ***

PAGE NO. 4

		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT
					PROJ. COMP.	COMPLETE
						% CONT.
						TIME
						USED
I 90-7(49)341		GRADEING, A66R.SURF., BIT.PL	HILDE CONSTRUCTION CO., INC.		08/01/85	F.P.M. SITTON, G. AND F.P.M. BRANUM, J.
SPRINGDALE - WEST		MIX SURF., AND STRUCTURES			09/10/85	PHONE NO.222-8199 222-8199
IR 90-7(52)341		24.0' BRIDGE OVER			/ /	
MISSION INTERCHANGE - EAST						
TOTAL FOR TIED PROJECTS	20.600		\$ 12,120,042	\$ 2,699,272		22.3 19.1
I 15-3(43)143		GRADE, A66R.SURF., BIT.PL. MIX	WASHINGTON CONSTRUCTION CO.		07/06/84	F.P.M. FLYNN, C. AND F.P.M. GILMAN, R.
ELK PARK - NORTH		SURF., OPEN GRADED FRICTION			08/07/84	PHONE NO.494-5894 494-6636
I 15-3(45)146		COURSE, SIGNING & STRUCTURES			/ /	
BERNICE - SOUTH						
TOTAL FOR TIED PROJECTS	7.800		\$ 16,331,851	\$ 16,530,104		100.0 68.8
IR 15-2(51)116		PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING CO., INC		11/22/85	F.P.M. WILSON, R.
BUXTON INTERC.- NORTH & EAST		& OPEN GRADED FRICTION COURSE			/ /	PHONE NO.494-3224
	7.265		\$ 2,347,712	\$ 0	/ /	0.0
M 5815(3)		G,BS,PMS,LIGHTING AND TRAFFIC	MARONICK CONSTRUCTION CO., INC		09/28/84	F.P.M. REATHER, A.
CRUSE AVE - HELENA		SIGNALS			01/16/85	PHONE NO.444-6326
	0.300		\$ 1,606,403	\$ 1,617,576	/ /	100.0 102.9
RTF-HES 29-1(12)43		PMS OVERLAY, WIDENING , SEAL &	GLENN REHBEIN EXCAVATING, INC.		06/06/85	F.P.M. WILSON, R.
TWIN BRIDGE - NORTH		COVER			07/08/85	PHONE NO.494-3224
	6.500		\$ 932,805	\$ 707,101	/ /	75.8 77.1

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BUTTE DISTRICT ***

PAGE NO: 7

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
						PROJ. COMP.	COMPLETE	USED
M 7406(3)	MAIN, CHINDOK, C & GALLATIN ST	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	TRI-STATE CONSTRUCTION, INC.		09/27/85	F.P.M. OLSON, D.F. PHONE NO. 222-8646	
				\$ 1,143,527	\$ 0	/ /	0.0	
HES 50-2(12)89	N. 7th AVE. & MAIN ST.-BOZEMAN	0.000	INTERSECTION IMPROVEMENT	LIVESAY TRAFFIC MAINT., INC.		09/27/85	F.P.M. BLOSSOM, R. PHONE NO. 586-9562	BY 12/30/85
				\$ 38,623	\$ 0	/ /	0.0	
HES 4141(22)	VARIOUS HIGHWAYS-GALLATIN CO.	0.000	GUARDRAIL & SLOPE FLATTENING	ONE WAY SIGN & CONSTRUCTION CO		09/27/85	F.P.M. BLOSSOM, R. PHONE NO. 586-9562	
				\$ 51,250	\$ 46,514	/ /	90.8	
M 1212(3)	KAGY BLVD. - BOZEMAN	1.100	G., GS., PMS, STORM DRAIN, SANITARY SEWER AND STRUCTURE	JIM GILMAN EXCAVATING CO., INC		09/30/83 11/09/83 10/01/84	F.P.M. OLSON, D.F. AND F.P.M. BRANUM, J. PHONE NO. 222-8646 222-8189	100.0 10/01/84
				\$ 1,785,195	\$ 1,903,927			
M 0299(6)	PENNSYLVANIA AVE - ANACONDA	0.600	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	JIM GILMAN EXCAVATING CO., INC		09/27/85 11/13/85 / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 31.7	8.9
				\$ 273,786	\$ 86,832			
M 5809(7)	MONT. AVE. & SIERRA RD.-HELENA		INTERSECTION IMPROVEMENTS	SKINNER ENTERPRISES		11/05/85	F.P.M. REATHER, A. PHONE NO. 444-6326	
M 5812(2)	MONT. AVE. & 11th AVE.-HELENA					/ /		
	TOTAL FOR TIED PROJECTS	0.000		\$ 149,846	\$ 0		0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BUTTE DISTRICT ***

PAGE NO: 8

		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK REG.	PROJECT
					PROJ. COMP.	COMPLETE
						% CONT.
						TIME
						USED
SMP 2099-85		CRUSHING AND STOCKPILING	WEST VALLEY CONSTRUCTION CO.		03/11/85	F.P.M. SITTON, G.
MAINT. STOCKPILE					05/09/85	PHONE NO. 222-8199
	0.000		\$ 532,470	\$ 513,065	01/03/86	96.4
						81.5
SMP 0199-85		CRUSHING AND STOCKPILE	WEST VALLEY CONSTRUCTION CO.		11/22/85	F.P.M. BROELL, I.
MAINTENANCE STOCKPILE		BEAVERHEAD COUNTY			/ /	PHONE NO. 782-1797
	0.000		\$ 223,500	\$ 0	/ /	0.0
RE 278-1(3)43		PMS OVERLAY, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		04/26/85	F.P.M. BROELL, I.
JACKSON - NORTH					05/28/85	PHONE NO. 782-1797
	7.300		\$ 1,565,697	\$ 1,433,262	/ /	91.5
						82.4
BUTTE DISTRICT TOTALS:			\$ 71,044,268	\$ 46,886,952		66.0
			*** GREAT FALLS DISTRICT ***			
BHF 1-3(8)209		GRADE, AGGR. SURF., CONC. TREATED	SLETTEN CONSTRUCTION CO., INC.		03/11/85	F.P.M. BROWN, G.
TWO MEDICINE BRIDGE		BASE, SIGNING, BRIDGE REPAIR,			04/16/85	PHONE NO. 434-2022
	4.000	SEAL AND COVER	\$ 4,591,397	\$ 3,521,658	/ /	76.7
						56.7
RTF 1-6(8)342		SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC.		04/03/85	F.P.M. TREFTZ, G.
RUDYARD - SILFORD					06/14/85	PHONE NO. 265-6821
RTF 1-7(6)414					/ /	
ZURICH - HARLEM						
RTF 1-8(8)446						

BY
09/01/85

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 9

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
DODSON - WEST								
RTF 1-8(9)492								
SACD - WEST								
TOTAL FOR TIED PROJECTS		3.100		\$ 532,986	\$ 416,074		78.1	
F-HES 24-3(11)83								
ROGERS PASS - WEST		8.100	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	AMERICAN ASPHALT, INC.		06/06/85 08/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5310 84.2	55.7
F 1-6(6)379								
WEIGH STA. WEST OF HAVRE			WEIGH STATION, WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO., INC.		06/28/85 08/05/85 / /	F.P.M. STEEN, G. AND F.P.M. TREFTZ, G. PHONE NO. 727-4350 265-6821	
RTF-HES 10-3(7)91								
BOX ELDER - HAVRE								
F-HES 10-3(9)110								
U.S. 2 SOUTH								
TOTAL FOR TIED PROJECTS		15.400		\$ 6,248,178	\$ 946,691		15.2	17.6
F-BRF-HES 24-3(7)109								
BOWMAN'S CORNER - NORTHWEST		7.800	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.		01/03/85 03/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5310 79.6	90.8
F-HES 1-4(7)280								
SHELBY - EAST		11.800	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYERS CONSTRUCTION CO., INC.		12/05/85 07/25/85 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 85.1	110.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/12/86		*** GREAT FALLS DISTRICT ***		PAGE NO: 10			
		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER			
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
IR 15-5(79)291 VAUGHN - NGPTM	10.100	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 2,990,289	\$ 144	04/03/85 05/08/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 0.0	94.0
IR 15-5(80)257 DASCADE - ULM	13.900	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 2,428,843	04/26/85 07/24/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 71.5	59.0
RTF 60-2(15)71 BELT - EAST & WEST	10.600	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 2,280,583	\$ 703,196	03/11/85 04/29/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 30.8	90.0
BHM 5710(3) B.N. R/R OVERPASS @ HAVRE	0.200	STRUCTURE WIDENING REPAIR AND LIGHTING	\$ 1,560,293	\$ 1,327,179	07/24/84 09/19/84 / /	F.P.M. STEEN, G. PHONE NO. 727-4350 85.1	67.2
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS	0.900	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 1,541,568	08/01/85 08/19/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 32.6	28.2
HES 227-1(4)5		CURVE REALIGNMENT AND GUARD-	UNITED MATERIALS OF G.F., INC.		08/28/85	F.P.M. ENDERSON, G. PHONE NO. 727-4350	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 11

		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER			
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
TRACY CURVE CORRECTION	0.000	RAIL	\$ 114,607	\$ 88,025	09/16/85 / /	76.8	75.0
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.011	STRUCTURE OVER SNAKE CREEK		MACKIN CONSTRUCTION CO.	09/27/85 / /	F.P.M. STEEN, G. PHONE NO.727-4350	0.0
SMP 1899-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE GLACIER COUNTY		D-K RENTALS & CONTRACTING, INC	11/22/85 / /	UNASSIGNED	0.0
RS 432-2(1)40 RUDYARD - SOUTH	6.000	PL. MIX BIT. SURF. OVERLAY , SEAL AND COVER		AMERICAN ASPHALT, INC.	04/03/85 10/02/85 / /	F.P.M. TREFTZ, G. PHONE NO.265-6821	12.7 73.3
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.800	GR., AGG. SURF.,SEAL AND COVER		E.H. OFTEDAL & SONS, INC.	08/28/85 09/17/85 / /	F.P.M. BLACK, D. PHONE NO.278-7931	28.3 29.0
RS 448-1(1)0 BOX ELDER - WEST	4.350	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER		BALTRUSCH CONSTRUCTION CO.,INC	11/05/85 / /	F.P.M. TREFTZ, G. PHONE NO.265-6821	0.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 12

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
						PROJ. COMP.	COMPLETE	USED
RS 223-2(1)41	CHESTER - SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC		11/22/85	UNASSIGNED	
				\$ 1,272,377	\$ 0	/ /	0.0	

RS 552-1(2)0	SUNBURST - EAST	8.699	AGGREGATE SURFACING & PLANT MIX X BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.		11/22/85	F.P.M. BLACK, D. PHONE NO. 278-7931	
				\$ 1,869,128	\$ 0	/ /	0.0	

GREAT FALLS DISTRICT TOTALS:				\$ 40,476,990	\$ 17,677,406		43.7	
*** GLENDIVE DISTRICT ***								

RTF-BRF 20-2(8)33	SAVAGE - CRANE	9.000	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.		06/28/85 09/09/85	F.P.M. KELLY, B.F. PHONE NO. 365-2877	
				\$ 4,034,502	\$ 365,468	/ /	9.1	19.3

RTF-HES 1-10(14)648	BAINVILLE - WEST	8.300	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.		02/09/85 08/08/85	F.P.M. A.C. SUPRV. BALDWIN AND F.P.M. SWANSON, R.E. PHONE NO. 787-5701 232-1093	
				\$ 1,012,922	\$ 852,056	/ /	84.1	77.5

BRF 23-2(7)81	POWDER RI. BR. - SE. OF BROADUS	1.000	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	CDP CONSTRUCTION CO.		09/28/84 11/05/84	F.P.M. (ACTING) SCHNEIDT, J. PHONE NO. 436-2935	
				\$ 2,377,294	\$ 2,232,862	/ /	93.9	86.7

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** GLENDIVE DISTRICT ***

PAGE NO: 13

PRIME CONTRACTOR					MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
F 22-3(1)81 CULBERTSON - NORTH	7.300	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER		BALTRUSCH CONSTRUCTION CO., INC	10/31/84 08/21/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 90.5	87.6
IR 000B(5) WEIGH SCALE REPLACEMENTS F000B(11) WEIGH SCALE REPLACEMENTS TOTAL FOR TIED PROJECTS	0.000	WEIGH SCALES-VARIOUS COUNTIES		MORGEN & OSWOOD CONST. CO.	10/31/84 04/01/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 100.0	94.0
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.100	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING		HILDE CONSTRUCTION CO., INC.	08/28/85 09/23/85 / /	F.P.M. KELLY, H. PHONE NO. 482-6281 7.8	13.3
BRF 62-1(5)4 MISSOURI R1.BR.-S.-CULBERTSON	0.180	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20		MORGEN & OSWOOD CONST. CO.	09/27/85 12/09/85 / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 0.0	
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.400	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER		EARTH BUILDERS, INC.	11/08/85 / / / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 0.3	
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8		WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE		GLENN REHBEIN EXCAVATING, INC.	11/05/85 / / / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** GLENDIVE DISTRICT ***

PAGE NO: 14

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
PRIME CONTRACTOR								
MONT. DEPT. OF HIGHWAYS PROJ. MANAGER								
SOUTH OF MILES CITY - SOUTH								
TOTAL FOR TIED PROJECTS		12.500		\$ 5,093,637	\$ 16,960		0.3	
IR 94-6(35)210			CONCRETE OVERLAY		PROGRESSIVE CONTRACTORS, INC.	11/05/85	F.P.M. STEWART, D.L.	
GLENDIVE - EAST & WEST		7.912		\$ 6,989,136	\$ 38,000	/ /	PHONE NO. 232-1093	0.5
BRF 1-10(16)592			BRIDGE REPLACEMENT WITH PIPE		E.H. OFTEDAL & SONS, INC.	01/10/86	F.P.M.	
MOSQUITO CR. BR. - E. OF WOLF PT.		0.000		\$ 218,804	\$ 0	/ /	PHONE NO.	0.0
SMP 1799-85			CRUSHING AND STOCKPILING		ECKART CONSTRUCTION	03/11/85	F.P.M. STEWART, D.L.	
MAINT. STOCKPILE		0.000		\$ 674,495	\$ 608,771	08/08/85	PHONE NO. 232-1093	86.8
SMP 2899-85			CRUSHING AND STOCKPILE		KONITZ CONTRACTING, INC	11/22/85	UNASSIGNED	
MAINTENANCE STOCKPILE		0.000	MC CONE COUNTY	\$ 265,600	\$ 0	/ /	0.0	
RS 344-1(4)15			GR., AGG. SURF., PL. MIX BIT.		PRINCE, INC.	06/28/85	F.P.M. NOVAKOVICH, D.J.	
FROID - WEST		7.500	SURF., SEAL AND COVER	\$ 1,654,941	\$ 1,123,189	07/31/85	PHONE NO. 653-1050	57.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** GLENDIVE DISTRICT ***

PAGE NO: 15

		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT
					PROJ. COMP.	COMPLETE
						% CONT.
						TIME
						USED
RS-BRS 261-1(3)0		PI. MIX BIT. SURF. OVERLAY,	EARTH BUILDERS, INC.		08/01/85	F.P.M. QUALE, K.G.
WIBAUX - NORTH		AND BRIDGE REPLACEMENT WITH			10/02/85	PHONE NO. 365-2877
	4.800	PIPES	\$ 788,956	\$ 226,242	/ /	28.7
						25.0
RS-SR 258-1(5)11		PL. MIX BIT. SURF. OVERLAY,	EARTH BUILDERS, INC.		08/01/85	F.P.M. STROHMAYER, D.J. AND F.P.M. A.C. SUPRV. BALDWIN
DAGMAR - NORTH DAKOTA LINE		SEAL AND COVER			09/23/85	PHONE NO. 232-1093 787-5701
	8.500		\$ 743,049	\$ 583,297	/ /	78.5
						41.7
SR-BRS 254-1(5)20		PLANT MIX BITUMINOUS OVERLAY	MEYERS CONSTRUCTION CO., INC.		09/27/85	UNASSIGNED
BLOOMFIELD NORTH & SOUTH ROAD		& BRIDGE REPLACEMENT			/ /	
	5.700	(WITH PIPE)	\$ 612,050	\$ 0	/ /	0.0
RRP 335-1(5)0		ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC.		01/10/86	F.P.M.
SOUTH OF GLENDIVE ROAD					/ /	PHONE NO.
	0.000		\$ 9,072	\$ 0	/ /	0.0
GLENDIVE DISTRICT TOTALS:			\$ 45,426,859	\$ 9,049,779		19.9

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BILLINGS DISTRICT ***

PAGE NO: 16

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER % CONT. TIME USED
F-HES 53-2(2)40 LAVINA - SOUTH		6.100	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	\$ 1,206,398	\$ 1,064,528	04/26/85 06/03/85 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 88.2	96.0
F-HES 57-3(15)67 MOORE - LEWISTOWN		14.100	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	\$ 2,374,336	\$ 1,568,468	06/06/85 07/16/85 / /	F.P.M. PASSOW, R.A. PHONE NO. 538-8731 66.1	75.6
IR 90-8(106)420 PARK CITY - WEST (EAST SECT.)		6.600	BIT. SURFACING REHABILITATION	\$ 1,548,807	\$ 1,008,051	04/26/85 07/29/85 / /	F.P.M. LORAN, G.M. PHONE NO. 248-3827 65.1	116.9
I-ID 90-9(38)549 U 2 WYOMING LINE - NORTH		5.200	6R, FOAMED ASPH. BASE, BIT. PL. MIX SURF., O.G.F.C. AND SIGNS	\$ 7,261,181	\$ 7,766,209	08/05/83 09/06/83 / /	F.P.M. SCHAAK, R.J. AND F.P.M. TAYLOR, D.R. PHONE NO. 665-1566 100.0	252-9735 96.8
IR 90-8(100)401 COLUMBUS - EAST & WEST		17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	\$ 3,829,149	\$ 317,099	11/22/85 12/27/85 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 932-4609 8.3	
IR 94-3(36)78 ROSEBUD COUNTY LINE - EAST		7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,202,931	\$ 0	11/22/85 12/17/85 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BILLINGS DISTRICT ***

PAGE NO: 17

PRIME CONTRACTOR					MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
IR 94-1(47)0		PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC.		01/10/86	F.P.M.	
PINE HILLS INTERCHANGE - EAST		& OPEN GRADED FRICTION COURSE			/ /	PHONE NO.	
	6.800		\$ 2,172,260	\$ 0	/ /	0.0	
M 1005(2)		GR., AGG. SURF., PL. MIX BIT.	EMPIRE SAND & GRAVEL CO., INC.		06/28/85	F.P.M. SCHUMAN, D.P.	
S. 24th ST WEST - BILLINGS		SURF., LIGHTING, SIGNALS, CURB			08/15/85	PHONE NO. 245-9802	
	0.520	& BUT, SIDEWALKS AND STORM DR.	\$ 844,284	\$ 582,513	/ /	69.0	65.9
BR 9052(4)		STRUCTURES & APPROACHES	FLYNN COMPANY, INC.		08/01/85	F.P.M. TAYLOR, D.R.	
FROZE TO DEATH CR. - NE. HYSHAM					09/11/85	PHONE NO. 252-9735	
	0.000		\$ 96,672	\$ 88,879	/ /	91.9	86.7
HES-M 4141(11)		GRADE, AGGREGATE SURFACING,	MIDLAND ELECTRIC COMPANY		08/28/85	F.P.M. SCHUMAN, D.P.	
VARIOUS INTERSECTION-BILLINGS		PLANT MIX SURFACING, SIGN,			09/11/85	PHONE NO. 245-9802	BY
	0.000	LIGHT & TRAFFIC SIGNALS	\$ 113,736	\$ 107,665	/ /	94.7	11/14/85
HES 4141(24)		SIGNING	MONTANA LINES, INC.		11/22/85	F.P.M. CHARLTON, R.T. SR.	
SECONDARY HWY'S 419 & 420		SECONDARY HIGHWAY NO. 419			/ /	PHONE NO. 932-4609	
	0.000		\$ 18,220	\$ 0	/ /	0.0	
RS 381-1(3)0		GR., AGG. SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		08/28/85	F.P.M. DeVORE, D.E.	
BOULDING CREEK RD					11/06/85	PHONE NO. 323-3466	
	4.800		\$ 1,047,497	\$ 202,374	/ /	19.3	5.0

MONTANA DEPARTMENT OF HIGHWAYS
 CONSTRUCTION BUREAU
 CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE: 02/10/86

*** BILLINGS DISTRICT ***

PAGE NO: 18

PRIME CONTRACTOR					MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
BILLINGS DISTRICT TOTALS:			\$ 22,715,470	\$ 12,705,786		55.9	
TOTALS FOR ALL PROJECTS:			\$214,383,555	\$107,400,633		50.1	

625.704
H3Fe
2/28/86

February

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING ~~02/28/86~~ 02/28/86
*** MISSOULA ***

DATE: 04/10/86

OCLC 22722994 WF

PAGE NO: 1

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS		0.100	BRIDGE APPROACHES & DETOUR	\$ 1,035,916	\$ 887,963	02/08/85 04/01/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 85.7	88.7
F-TQF 1-2(11)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS		20.200	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	\$ 3,485,491	\$ 3,477,477	04/03/85 05/01/85 / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050 41.0	52.1
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS		9.700	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 1,406,214	\$ 1,024,692	04/26/85 08/12/85 / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717 72.9	100.0
F-HES 6-1(18)68 PLAINS - WEST RTF 6-1(29)10 TROUT CREEK - NORTHWEST RTF 36-1(2)5 5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS		41.500	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	\$ 1,399,980	\$ 1,294,057	04/26/85 06/11/85 / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717 92.4	106.6
RTF 5-1(6)0 DESMET - EVARO RTF 5-1(7)6 EVARO - NORTH TOTAL FOR TIED PROJECTS		23.200	G. AGG. SURF., PL. MIX SURF., SEAL & COVER.	\$ 4,251,533	\$ 2,562,592	06/28/85 07/16/85 / /	F.P.M. GIARD, J.R. PHONE NO. 549-6491 60.3	50.0
BRF 24-2(4)42 MONTURE CR. BR. - WEST OF OVAMDO		0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 809,148	\$ 0	01/10/86 / / / /	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538 0.0	

STATE DOCUMENTS COLLECTION

MAR 17 1986

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** MISSOULA ***

PAGE NO: 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BRF 19-219149 PHILIPSBURG - DRUMMOND	0.037	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	FRONTIER-WEST, INC.		01/10/86 / /	UNASSIGNED	
			\$ 609,639	\$ 5,000	/ /	0.8	
I-IG 90-1161127 U 8 ST. REGIS - EAST & WEST I-IG 90-1161127 U 9 ST. REGIS - EAST & WEST TOTAL FOR TIED PROJECTS	6.800	GRADE, AGGREGATE SURFACE, SIGNING AND FENCING	WASHINGTON CONSTRUCTION CO.		01/30/84 03/05/84 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460	86.0
			\$ 7,466,870	\$ 7,823,420		100.0	
I 90-1196139 SLOWAY - SUPERIOR ROAD	4.700	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY		09/27/85 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460	0.0
			\$ 2,998,723	\$ 0	/ /	0.0	
I-IG 90-1161127 U 10 ST REGIS - EAST & WEST	0.000	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC.		07/06/84 08/16/84 / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460	99.2
			\$ 757,626	\$ 735,524	/ /	97.1	
IR 90-3161142 BEARMOUTH - EAST & WEST	7.600	PL. MIX BIT. SURF. OVERLAY AND OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC		08/29/84 01/16/85 / /	F.P.M. DUTTON, A.J. PHONE NO. 859-3932	85.7
			\$ 1,777,338	\$ 1,782,871	/ /	100.0	
MBP 6-1131128 BR. PAINTING-BR.OVER CL.FK.RIV	0.000	BRIDGE PAINTING	TRI-S PAINTING, INC.		06/06/85 09/10/85 / /	F.P.M. CHEZICK, L.C. PHONE NO 826-4457	8Y 10/15/85
			\$ 63,000	\$ 2,125	/ /	3.4	
IR 0008171 MISSOULA DIST.- INTERS.SIGNING	0.000	SIGN UPGRADING	LIVESAY TRAFFIC MAINT., INC.		11/08/85 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491	0.0
			\$ 249,066	\$ 0	/ /	0.0	
BR 9032161 CLARK FORK RIVER BRIDGE	0.136	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO.		11/05/85 12/06/85 / /	F.P.M. MAART, W.C. PHONE NO. 549-6491	21.2
			\$ 1,449,488	\$ 306,624	/ /	21.2	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** MISSOULA ***

PAGE NO: 3

PROJECT NUMBER		MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION				CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE	% CONT. TIME USED
SMP 3299-85 MAINTENANCE STOCKPILE		0.000	CRUSHING AND STOCKPILE MISSOULA COUNTY	\$ 277,215	\$ 136,818	11/22/85 01/13/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 49.4	
BR5 382-1(3)3 PERMA CANYON		0.200	PIPE & APPROACHES	\$ 286,293	\$ 232,247	06/06/85 08/30/85 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 81.1	78.0
R5 512-1(1)0 HALL - EAST R5 513-1(1)0 HALL - WEST TOTAL FOR TIED PROJECTS		4.391	PLAN MIX BITUMINOUS SURFACING OVERLAY	\$ 405,466	\$ 600	11/22/85 / / / /	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538 0.1	
MISSOULA TOTALS:				\$ 99,729,005	\$ 20,272,011		60.1	
				*** BUTTE DISTRICT ***				
F-HES 50-2(14)55 GALLATIN CANYON		6.300	PL. MIX BIT. SURF. OVERLAY, SEAL & COVER	\$ 1,265,183	\$ 1,119,729	03/11/85 05/20/85 08/29/85	F.P.M. SHUYLER, W. PHONE NO. 586-9562 88.5	98.3
F 47-1(1)0 ANACONDA - WARM SPRINGS		5.800	PL. MIX BIT. OVERLAY	\$ 645,224	\$ 567,469	06/06/85 07/25/85 10/29/85	F.P.M. ERICKSON, W. PHONE NO. 494-3224 87.9	100.0
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV. BR. - NO. OF TOWNSEND TOTAL FOR TIED PROJECTS		0.000	GRADING AND AGGREGATE SURFACING	\$ 1,721,426	\$ 859,481	08/28/85 09/12/85 / /	F.P.M. REATHER, A. PHONE NO. 444-6326 49.9	22.7
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20			PLANT MIX BITUMINOUS SURFACE OVERLAY			09/27/85 / / / /	F.P.M. SHUYLER, W. PHONE NO. 586-9562	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** BUTTE DISTRICT ***

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS		% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE	PROJ. MANAGER	
SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	21.700		\$ 3,193,501	\$ 8,000		0.3		
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS	7.100	GRADE, AGGR.SURF., BIT.PL.MIX SURF. OPEN GRADED FRICTION COURSE, AND SIGNING	J.J. WELCOME CONST. CO., INC.		02/08/85 05/24/85 / /	F.P.M. CAPRARA, F. JR. PHONE NO.683-6290		74.4
I 15-3(42)150 U 3 BERNICE - BASIN TOTAL FOR TIED PROJECTS	6.900	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC.	\$ 13,073,960 \$ 12,665,888	04/30/84 05/22/84 / /	F.P.M. BORK, W. PHONE NO.225-3962 96.9		77.2
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES) TOTAL FOR TIED PROJECTS	3.800	GRADE, AGGR.SURF., BIT.PL.MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC.	\$ 6,034,166 \$ 2,007,483	08/01/85 08/19/85 / /	F.P.M. BETTLE, J. PHONE NO.494-3442 33.3		32.7
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST TOTAL FOR TIED PROJECTS	20.600	GRADEING, AGGR.SURF., BIT.PL. MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.	\$ 12,120,042 \$ 2,949,912	08/01/85 09/10/85 / /	F.P.M. SITTON, G. PHONE NO.222-8199		19.1
I 15-3(43)143 ELY PARK - NORTH I 15-3(45)146 BERNICE - SOUTH TOTAL FOR TIED PROJECTS	7.800	GRADE, AGGR.SURF., BIT.PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.	\$ 16,331,851 \$ 16,675,249	07/06/84 08/07/84 / /	F.P.M. FLYNN, C. PHONE NO.494-5894		68.8
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST TOTAL FOR TIED PROJECTS	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC	\$ 2,347,712 \$ 0	11/22/85 / / / /	F.P.M. WILSON, R. PHONE NO.494-3224 0.0		
M 5815(3) CRUSE AVE - HELENA TOTAL FOR TIED PROJECTS	0.300	G.GS,PMS,LIGHTING AND TRAFFIC SIGNALS	HARONICK CONSTRUCTION CO., INC	\$ 1,606,403 \$ 1,617,576	09/28/84 01/16/85 / /	F.P.M. REATHER, A. PHONE NO.444-6326 100.0		102.9

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** BUTTE DISTRICT ***

PAGE NO. 5

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH	6.500	PMS OVERLAY, WIDENING, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.	\$ 932,805 \$ 707,101	06/06/85 07/08/85 / /	F.P.M. WILSON, R. PHONE NO. 494-3224 75.8	77.1
M 7406(3) MAIN, CHINOOK, C & GALLATIN ST	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	TRI-STATE CONSTRUCTION, INC.	\$ 1,143,527 \$ 0	09/27/85 / / / /	F.P.M. OLSON, O.F. PHONE NO. 222-8646 0.0	
HES 50-2(12)89 N. 7th AVE. & MAIN ST.-BOZEMAN	0.000	INTERSECTION IMPROVEMENT	LIVESAY TRAFFIC MAINT., INC.	\$ 38,623 \$ 0	09/27/85 / / / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 0.0	BY 12/30/85
HES 4141(22) VARIOUS HIGHWAYS-GALLATIN CO.	0.000	GUARDRAIL & SLOPE FLATTENING	ONE WAY SIGN & CONSTRUCTION CO	\$ 51,250 \$ 46,514	09/27/85 / / / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 90.8	
M 0299(6) PENNSYLVANIA AVE - ANACONDA	0.600	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	JIM GILMAN EXCAVATING CO., INC	\$ 273,786 \$ 86,832	09/27/85 11/13/85 / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 31.7	8.9
M 5809(7) MONT. AVE. & SIERRA RD.-HELENA M 5812(2) MONT. AVE. & 11th AVE.-HELENA TOTAL FOR TIED PROJECTS	0.000	INTERSECTION IMPROVEMENTS	SKINNER ENTERPRISES	\$ 149,846 \$ 0	11/05/85 / / / /	F.P.M. REATHER, A. PHONE NO. 444-6326 0.0	
SMP 2099-85 MAINT. STOCKPILE	0.000	CRUSHING AND STOCKPILING	WEST VALLEY CONSTRUCTION CO.	\$ 532,470 \$ 519,065	03/11/85 05/09/85 01/03/86	F.P.M. SITTON, G. PHONE NO. 222-8199 97.5	81.5
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.	\$ 223,500 \$ 0	11/22/85 / / / /	F.P.M. BROELL, I. PHONE NO. 782-1797 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** BUTTE DISTRICT ***

PAGE NO. 6

PRIME CONTRACTOR			MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
RS 278-1(3)43		PMS OVERLAY, SEAL & COVER		GLENN REHBEIN EXCAVATING, INC.	04/26/85	F.P.M. BROELL, I.	
JACKSON - NORTH					05/28/85	PHONE NO. 782-1797	
	7.300		\$ 1,565,687	\$ 1,433,262	/ /	91.5	82.4
BUTTE DISTRICT TOTALS:			\$ 69,259,073	\$ 45,658,101		65.9	
*** GREAT FALLS DISTRICT ***							

BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.000	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.		03/11/85 04/16/85 / /	F.P.M. BROWN, G. PHONE NO. 434-2022 77.3	56.7
RTF 1-6(8)342 RUDYARD - GILFORD RTF 1-7(6)414 ZURICH - HARLEM RTF 1-8(8)446 DODSON - WEST RTF 1-8(9)492 SACO - WEST TOTAL FOR TIED PROJECTS	3.100	SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC.		04/03/85 06/14/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821	BY 09/01/85 78.1
F-HES 24-3(11)83 ROGERS PASS - WEST	8.100	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	AMERICAN ASPHALT, INC.		06/06/85 08/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5384 85.7	55.7
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)191 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH TOTAL FOR TIED PROJECTS	15.400	WEIGH STATION, WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO., INC.		06/28/85 08/05/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821	15.6 17.6
F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST	7.800	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.		01/03/85 03/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5384 79.6	90.8

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86
*** GREAT FALLS DISTRICT ***

DATE: 04/10/86

PAGE NO: 7

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F-HES 1-4(7)280 SHELBY - EAST	11.800	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYERS CONSTRUCTION CO., INC.		12/05/85 07/25/85 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 88.0	110.0
IR 15-5(79)291 VAUGHN - NORTH	10.100	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.		04/03/85 05/08/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.2	94.0
IR 15-5(80)257 CASCADE - ULM	13.900	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO., INC.		04/26/85 07/24/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 71.6	59.0
RTF 60-2(15)71 BELT - EAST & WEST	10.600	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.		03/11/85 04/29/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 30.8	90.0
BHM 5710(3) B.N. R/R OVERPASS @ HAVRE	0.200	STRUCTURE WIDENING REPAIR AND LIGHTING	MARTEL CONSTRUCTION, INC.		07/24/84 09/19/84 / /	F.P.M. STEEN, G. PHONE NO. 727-4350 85.1	67.2
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW, RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS	0.900	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 36.1	28.2
HES 227-1(4)5 TRACY CURVE CORRECTION	0.000	CURVE REALIGNMENT AND GUARD- RAIL	UNITED MATERIALS OF G.F., INC.		08/28/85 09/16/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 94.9	75.0
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.011	STRUCTURE OVER SNAKE CREEK	HACKIN CONSTRUCTION CO.		09/27/85 / / / /	F.P.M. STEEN, G. PHONE NO. 727-4350 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 8

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				
SMP 1899-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE GLACIER COUNTY	D-K RENTALS & CONTRACTING, INC		11/22/85 02/27/86 / /	UNASSIGNED 0.0		
RS 432-2(1)40 RUDYARD - SOUTH	6.000	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	AMERICAN ASPHALT, INC.		04/03/85 10/02/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 12.7		73.3
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.800	GR., AGG. SURF., SEAL AND COVER	E.H. OFTEDAL & SONS, INC.		08/28/85 09/17/85 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 32.0		29.0
RS 448-1(1)10 BOX ELDER - WEST	4.350	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC		11/05/85 / / / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 0.0		
RS 223-2(1)41 CHESTER - SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC		11/22/85 / / / /	UNASSIGNED 0.0		
RS 552-1(2)10 SUNBURST - EAST	8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.		11/22/85 02/28/86 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 0.0		
GREAT FALLS DISTRICT TOTALS:			\$ 40,476,990 \$ 20,724,594			51.2		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/10/86

*** GLENOIVE DISTRICT ***

PAGE NO: 9

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RTF-BRF 20-2(8)93 SAVAGE - CRANE	9.000	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. \$ 4,034,502	\$ 367,607	06/28/85 09/09/85 / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 9.1	19.3
RTF-HES 1-10(14)648 BAINVILLE - WEST	8.300	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. \$ 1,012,922	\$ 852,056	02/08/85 08/08/85 / /	F.P.M. A.C. SUPRV. BALOWIN PHONE NO. 787-5701 84.1	77.5
BRF 23-2(7)81 POWDER RI BR. - SE. OF BROADUS	1.000	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	COP CONSTRUCTION CO. \$ 2,377,294	\$ 2,258,750	09/28/84 11/05/84 / /	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935 95.0	86.7
F 22-3(1)81 CULBERTSON - NORTH	7.300	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC. \$ 1,060,641	\$ 960,397	10/31/84 08/21/85 / /	F.P.M. A.C. SUPRV. BALOWIN PHONE NO. 787-5701 90.5	87.6
IR 000B(5) WEIGH SCALE REPLACEMENTS FO00B(11) WEIGH SCALE REPLACEMENTS TOTAL FOR TIED PROJECTS	0.000	WEIGH SCALES-VARIOUS COUNTIES	MORGEN & OSWOOD CONST. CO. \$ 1,023,151	\$ 1,143,872	10/31/84 04/01/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 100.0	94.0
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.100	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. \$ 11,466,961	\$ 926,742	08/28/85 09/23/85 / /	F.P.M. KELLY, H. PHONE NO. 482-6281 8.1	13.3
BRF 62-1(5)4 MISSOURI RI. BR. - S. - CULBERTSON	0.180	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO. \$ 4,821,206	\$ 136,176	09/27/85 12/09/85 / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 2.8	
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.400	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. \$ 2,580,441	\$ 8,223	11/08/85 / / / /	F.P.M. A.C. SUPRV. BALOWIN PHONE NO. 787-5701 0.3	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE 04/19/86

*** GLENDIVE DISTRICT ***

PAGE NO. 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
							% CONT. TIME USED	
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS	12.500	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REMBEIN EXCAVATING, INC.		11/05/85 / / / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093	0.3	
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC.		11/05/85 / / / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093	0.5	
BRF 1-10(16)592 MOSQUITO CR. BR. - E. OF WOLF PT.	0.000	BRIDGE REPLACEMENT WITH PIPE	E.H. OFTEDAL & SONS, INC.		01/10/86 / / / /	UNASSIGNED	0.0	
SMP 1799-85 MAINT. STOCKPILE	0.000	CRUSHING AND STOCKPILING	ECKART CONSTRUCTION		09/11/85 08/08/85 / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093 100.0		86.8
SMP 2899-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE MC CONE COUNTY	KONITZ CONTRACTING, INC.		11/22/85 / / / /	UNASSIGNED	0.0	
RS 344-1(4)15 FROID - WEST	7.500	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	PRINCE, INC.		06/28/85 07/31/85 / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 67.9		57.0
RS-BRS 261-1(3)0 WIBAU - NORTH	4.800	PI. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC.		08/01/85 10/02/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 28.7		25.0
RS-SR 258-1(5)11 DAGMAR - NORTH DAKOTA LINE	8.500	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	EARTH BUILDERS, INC.		08/01/85 09/23/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 78.5		41.7

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE 04/10/86

*** GLENDOVE DISTRICT ***

PAGE NO: 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. 200% COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
							% CONT. TIME USED	
SR-BRS 254-115120 BLOOMFIELD NORTH & SOUTH ROAD	5.702	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 0	09/27/85 / / / /	UNASSIGNED 0 0		
SRP 295-11510 SOUTH OF GLENDOVE ROAD	0.000	ROADWAY LIGHTING	\$ 7,072	\$ 0	01/10/86 / / / /	UNASSIGNED 0.0		
GLENDOVE DISTRICT TOTALS:			\$ 45,426,859	\$ 2,354,108		20.6		
*** BILLINGS DISTRICT ***								

F-HES 58-212140 LAVINA - SOUTH	6.100	PL MIX BIT SURF OVERLAY, SLOPE FLATTING, SEAL AND COVER	\$ 1,206,398	\$ 1,064,520	04/26/85 06/03/85 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 58.2	96.0	
F-HES 57-2115167 MOORE - LEWISTOWN	14.100	WIDENING, PL. MIX BIT SURF., SIGNING, SEAL AND COVER	\$ 2,374,836	\$ 1,576,560	06/06/85 07/16/85 / /	F.P.M. PASSOW, R.A. PHONE NO. 538-8731 66.4	75.6	
IR 90-811001420 PARK CITY - WEST (EAST SECT.)	6.600	BIT SURFACING REHABILITATION	\$ 1,548,207	\$ 1,008,051	04/26/85 07/29/85 / /	F.P.M. LORAN, G.M. PHONE NO. 248-3027 65.1	116.9	
I-ID 90-01391547 U 2 WUDGING LINE - NORTH	5.200	CR, FOAMED ASPH. BASE, BIT PL. MIX SURF., O.G.F.C. AND SIGNS	\$ 7,261,181	\$ 7,766,209	08/05/83 09/06/83 / /	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566 100.0	96.8	
IR 90-811001401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	\$ 3,829,149	\$ 743,991	11/22/85 12/27/85 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4369 19.4		
IR 94-3(36)78		PLANT MIX BITUMINOUS OVERLAY			11/22/85	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE 04/10/86

*** BILLINGS DISTRICT ***

PAGE NO. 12

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
ROSEBUD COUNTY LINE - EAST		7.158	& OPEN GRADED FRICTION COURSE	\$ 2,202,931	\$ 7,350	12/17/85 / /	0.3	
IR 94-114710 PINE HILLS INTERCHANGE - EAST		6.800	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,172,260	\$ 0	01/10/86 / /	UNASSIGNED 0.0	
H 1005(2) S. 24th ST WEST - BILLINGS		0.520	GR., AGG. SURF., PL. MIX BIT. SURF., LIGHTING, SIGNALS, CURB & GUT, SIDEWALKS AND STORM DR.	\$ 844,284	\$ 598,565	06/28/85 08/15/85 / /	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 79.9	65.9
BR 9052(4) FROZE TO DEATH CR. - NE. HYSHAM		0.000	STRUCTURES & APPROACHES	\$ 96,672	\$ 88,879	08/01/85 09/11/85 / /	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 91.9	86.7
HES-M 4141(11) VARIOUS INTERSECTION-BILLINGS		0.000	GRADE, AGGREGATE SURFACING, PLANT MIX SURFACING, SIGN, LIGHT & TRAFFIC SIGNALS	\$ 113,736	\$ 107,665	08/28/85 09/11/85 / /	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 94.7	BY 11/14/85
HES 4141(24) SECONDARY HWY'S 419 & 420		0.600	SIGNING SECONDARY HIGHWAY NO. 419	\$ 18,220	\$ 0	11/22/85 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 0.0	
RS 381-11310 GOULDING CREEK RD		4.800	GR., AGG. SURF., SEAL AND COVER	\$ 1,047,497	\$ 202,374	06/28/85 11/06/85 / /	F.P.M. DeVORE, D.E. PHONE NO. 538-8731 19.3	5.0
BILLINGS DISTRICT TOTALS:				\$ 22,715,470	\$ 13,164,179		58.0	
				*** STATE WIDE ***				
TOTALS FOR ALL PROJECTS:				\$211,607,397	\$109,172,926		51.6	

5
25104
43Fe
March
1986

PLEASE RETURN

STATE DOCUMENTS COLLECTION

APR 21 1986 *State Library*

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

DATE: 04/11/86 *OCLC 22722994 WF*

*** MISSOULA ***

PAGE NO: 1

PRIME CONTRACTOR

MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IG 90-1(61)27 U 8 ST. REGIS - EAST & WEST I-IG 90-1(61)27 U 9 ST. REGIS - EAST & WEST TOTAL FOR TIED PROJECTS	6.800	GRADE, AGGREGATE SURFACE, SIGNING AND FENCING		WASHINGTON CONSTRUCTION CO.	01/30/84 03/05/84 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460	86.0
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.000	BRIDGE DECK REHABILITATION		PACEMAKER INDUSTRIAL, INC.	07/06/84 08/16/84 / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 97.1	99.2
IR 90-3(61)142 BEARMOUTH - EAST & WEST	7.600	PL. MIX BIT. SURF. OVERLAY AND OPEN GRADED FRICTION COURSE		JIM GILMAN EXCAVATING CO., INC	08/29/84 01/16/85 / /	F.P.M. OUTTON, A.J. PHONE NO. 859-3932 100.0	85.7
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.100	BRIDGE APPROACHES & DETOUR		COP CONSTRUCTION CO.	02/08/85 04/01/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 85.7	88.7
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	20.200	GRAOING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER		HILDE CONSTRUCTION CO., INC.	04/03/85 05/01/85 / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050	52.1
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS	9.700	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE		PEAK PAVING CO., INC.	04/26/85 08/12/85 / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717	100.0
F-HES 6-1(18)68 PLAINS - WEST RTF 6-1(29)10 TROUT CREEK - NORTHWEST RTF 36-1(2)5		PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER		PEAK PAVING CO., INC.	04/26/85 06/11/85 / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717	

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** MISSOULA ***

PAGE NO: 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS	41.500		\$ 1,399,980	\$ 1,294,057		92.4	106.6
RTF 5-1(6)10 DESMET - EVARO RTF 5-1(7)16 EVARO - NORTH TOTAL FOR TIED PROJECTS	23.200	G., AGG. SURF., PL. MIX SURF., SEAL & COVER.			RIVERSIDE CONTRACTING, INC. 06/28/85 07/16/85 / /	F.P.M. GIARD, J.R. PHONE NO. 549-6491 60.3	50.0
MBP 6-1(3)128 BR. PAINTING-BR. OVER CL. FK. RIV	0.000	BRIDGE PAINTING			TRI-S PAINTING, INC. 06/06/85 09/10/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 3.4	BY 10/15/85
BR5 382-1(3)13 PERMA CANYON	0.200	PIPE & APPROACHES			GLENN REHBEIN EXCAVATING, INC. 06/06/85 08/30/85 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 81.1	78.0
I 90-1(96)139 SLOWAY - SUPERIOR ROAD	4.700	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING			ACME CONCRETE COMPANY 09/27/85 / / / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 0.0	
IR 0008(7) MISSOULA DIST.- INTERS. SIGNING	0.000	SIGN UPGRADING			LIVESAY TRAFFIC MAINT., INC. 11/08/85 / / / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 0.0	
BR 9032(6) CLARK FORK RIVER BRIDGE	0.136	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND			COP CONSTRUCTION CO. 11/05/85 12/06/85 / /	F.P.M. HAART, W.C. PHONE NO. 549-6491 21.2	
SHP 3299-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE MISSOULA COUNTY			SCHELLINGER CONSTRUCTION CO. 11/22/85 01/13/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 49.4	56.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** MISSOULA ***

PAGE NO: 3

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PRD. MANAGER	% CONT. TIME USED
R5 512-1(1)0 HALL - EAST R5 513-1(1)0 HALL - WEST TOTAL FOR TIED PROJECTS	4.391	PLAN MIX BITUMINOUS SURFACING OVERLAY	\$ 405,466	\$ 5,316	11/22/85 03/12/86 / /	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538		1.3
BRF 24-2(4)2 MONTURE CR. BR. - WEST OF DVANOD	0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 809,148	\$ 835	01/10/86 03/31/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491		0.1
BRF 19-2(9)49 PHILIPSBURG - ORUHHONO	0.037	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	\$ 609,639	\$ 97,267	01/10/86 03/04/86 / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460		16.0
F 24-1(8)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 1,654,739	\$ 17,616	03/03/86 03/25/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491		1.1
MISSOULA TOTALS:			\$ 35,383,744	\$ 20,387,445				57.6
*** BUTTE DISTRICT ***								
I 15-3(42)150 U 3 BERNICE - BASIN	6.900	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	\$ 13,073,960	\$ 12,665,888	04/30/84 05/22/84 / /	F.P.M. BORK, W. PHONE NO. 225-3962		77.2
I 15-3(45)146 BERNICE - SOUTH I 15-3(43)143 ELK PARK - NORTH TOTAL FOR TIED PROJECTS	7.800	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	\$ 16,331,851	\$ 16,691,133	06/07/84 08/07/84 / /	F.P.M. FLYNN, C. PHONE NO. 494-5894		68.8
M 5815(3) CRUISE AVE - HELENA	0.300	G.GS, PM5, LIGHTING AND TRAFFIC SIGNALS	\$ 1,606,403	\$ 1,617,576	09/28/84 01/16/85 / /	F.P.M. REATHER, A. PHONE NO. 444-6326		102.9

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** BUTTE DISTRICT ***

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS	7.100	GRADE, AGGR.SURF., BIT.PL.MIX SURF. OPEN GRADED FRICTION COURSE, AND SIGNING	J.J. WELCOME CONST. CO., INC.		02/08/85 05/24/85 / /	F.P.M. CAPRARA, F. JR. PHONE NO.683-6290	74.4
			\$ 6,008,111	\$ 4,394,539		73.1	
F-HES 50-2(14)55 GALLATIN CANYON	6.300	PL. MIX BIT. SURF. OVERLAY, SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC		03/11/85 05/20/85 10/14/85	F.P.M. SHUYLER, W. PHONE NO.586-9562 88.5	98.3
			\$ 1,265,183	\$ 1,119,729			
SMP 2099-85 MAINT. STOCKPILE	0.000	CRUSHING AND STOCKPILING	WEST VALLEY CONSTRUCTION CO.		03/11/85 05/09/85 01/03/86	F.P.M. SITTON, G. PHONE NO.222-8199 99.5	81.5
			\$ 532,470	\$ 529,636			
RS 278-1(3)43 JACKSON - NORTH	7.300	PMS OVERLAY, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		04/26/85 05/28/85 / /	F.P.M. BROELL, I. PHONE NO.782-1797 91.5	82.4
			\$ 1,565,687	\$ 1,433,262			
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH	6.500	PMS OVERLAY, WIDENING , SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		06/06/85 07/08/85 / /	F.P.M. WILSON, R. PHONE NO.494-3224 75.8	77.1
			\$ 932,805	\$ 707,101			
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES 8HF 8-4(8)76 MISSOURI RV. BR. -NO.OF TOWNSEND TOTAL FOR TIED PROJECTS	0.000	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO.		08/28/85 09/12/85 / /	F.P.M. REATHER, A. PHONE NO.444-6326	22.7
			\$ 1,721,426	\$ 974,110		56.6	
I-IG 15-2(55)130 BUTTE -NORTH (AOD 2 LANES)	3.800	GRADE, AGGR.SURF., BIT.PL.MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 / /	F.P.M. BETTLE, J. PHONE NO.494-3442 46.0	32.7
			\$ 6,034,166	\$ 2,778,177			
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341		GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.		08/01/85 09/10/85 / /	F.P.M. SITTON, G. PHONE NO.222-8199	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** BUTTE DISTRICT ***

PAGE NO: 5

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
MISSION INTERCHANGE - EAST TOTAL FOR TIED PROJECTS	20.600		\$ 12,120,042	\$ 4,082,741		33.7	19.1
FLH 50-1(12)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	21.700	PLANT MIX BITUMINOUS SURFACE OVERLAY	\$ 3,193,501	\$ 8,000	09/27/85 / / / /	F.P.M. SHUYLER, W. PHONE NO. 586-9562 0.3	
M 7406(13) MAIN, CHINOOK, C & GALLATIN ST	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	\$ 1,143,527	\$ 0	09/27/85 03/31/86 / /	F.P.M. OLSON, O.F. PHONE NO. 222-8646 0.0	
HES 50-2(12)89 N. 7th AVE. & MAIN ST. - BOZEMAN	0.000	INTERSECTION IMPROVEMENT	\$ 38,623	\$ 0	09/27/85 / / / /	F.P.M. BLOESSOM, R. PHONE NO. 586-9562 0.0	8Y 12/30/85
HES 4141(22) VARIOUS HIGHWAYS - GALLATIN CO.	0.000	GUARDRAIL & SLOPE FLATTENING	\$ 51,250	\$ 46,514	09/27/85 / / / /	F.P.M. BLOESSOM, R. PHONE NO. 586-9562 90.8	
M 0299(16) PENNSYLVANIA AVE - ANACONDA	0.600	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 273,786	\$ 86,832	09/27/85 11/13/85 / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 31.7	8.9
IR 15-2(151)116 BUXTON INTERC. - NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,347,712	\$ 10,800	11/22/85 / / / /	F.P.M. WILSON, R. PHONE NO. 494-3224 0.5	
M 5809(7) MONT. AVE. & SIERRA RD. - HELENA M 5812(2) MONT. AVE. & 11th AVE. - HELENA TOTAL FOR TIED PROJECTS	0.000	INTERSECTION IMPROVEMENTS	\$ 149,846	\$ 0	11/05/85 / / / /	F.P.M. REATHER, A. PHONE NO. 444-6326 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** BUTTE DISTRICT ***

PAGE NO: 6

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				
SMP 0199-B5 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.		11/22/85 / / / /	F.P.M. BROELL, I. PHONE NO. 782-1797 0.0		
RTF-HES B5-1(4)0 JACKRABBIT LANE	6.516	WIDEN, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 / / / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 0.0		
HES 13-4(2)91 5 MILES WEST OF THREE FORKS	0.400	PLANT MIX BITUMINOUS WIDENING, GUARDRAIL & SIGNING	FRANK GURNEY INC.		03/03/86 / / / /	UNASSIGNED 0.0		
SMP 4999-86 MAINTENANCE STOCKPILES	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY MMS STOCKPILE NO. 045185	D-K RENTALS & CONTRACTING, INC		03/03/86 / / / /	UNASSIGNED 0.0		
BUTTE DISTRICT TOTALS:			\$ 70,518,826	\$ 47,146,039		66.9		
*** GREAT FALLS DISTRICT ***								
8HM 5710(3) B.N. R/R OVERPASS @ HAVRE	0.200	STRUCTURE WIDENING REPAIR AND LIGHTING	MARTEL CONSTRUCTION, INC.		07/24/84 09/19/84 / /	F.P.M. STEEN, G. PHONE NO. 727-4350 85.1		67.2
F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST	7.800	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.		01/03/85 03/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5384 79.9		90.8
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.000	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.		03/11/85 04/16/85 / /	F.P.M. BROWN, G. PHONE NO. 434-2022 77.3		56.7
RTF 60-2(15)71		PL. MIX BIT. SURF. OVERLAY,	SLETTEN CONSTRUCTION CO., INC.		03/11/85	F.P.M. ENDERSON, G. PHONE NO. 727-4350		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE:04/11/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 7

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
BELT - EAST & WEST		10.600	SEAL AND COVER	\$ 2,280,583	\$ 703,196	04/29/85 / /	30.8			90.0
RTF 1-6(8)342 RUDYARD - GILFORD RTF 1-7(6)414 ZURICH - HARLEM RTF 1-8(8)446 DODSON - WEST RTF 1-8(9)492 SACO - WEST TOTAL FOR TIED PROJECTS		3.100	SEAL & COVER	\$ 532,986	\$ 416,074	04/03/85 06/14/85 / /	78.1	BALTRUSCH CONSTRUCTION CO., INC	F.P.M. TREFTZ, G. PHONE NO.265-6821	BY 09/01/85
IR 15-5(79)291 VAUGHN - NORTH		10.100	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 2,990,289	\$ 2,666,228	04/03/85 05/08/85 / /	89.2	AMERICAN ASPHALT, INC.	F.P.M. ROBINSON, F. PHONE NO.727-4350	94.0
IR 15-5(80)257 CASCADE - ULM		13.900	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 2,442,148	04/26/85 07/24/85 / /	72.0	HILDE CONSTRUCTION CO., INC.	F.P.M. ENDERSON, G. PHONE NO.727-4350	59.0
RS 432-2(1)40 RUDYARD - SOUTH		6.000	PL. MIX BIT. SURF. OVERLAY , SEAL AND COVER	\$ 730,134	\$ 92,916	04/03/85 10/02/85 / /	12.7	AMERICAN ASPHALT, INC.	F.P.M. TREFTZ, G. PHONE NO.265-6821	73.3
F-HES 24-3(11)83 ROGERS PASS - WEST		8.100	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	\$ 1,660,615	\$ 1,426,460	06/06/85 08/27/85 / /	85.9	AMERICAN ASPHALT, INC.	F.P.M. SMITH, W. PHONE NO.264-5384	55.7
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELOER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH TOTAL FOR TIED PROJECTS		15.400	WEIGH STATION, WIDENING AND PMS OVERLAY	\$ 6,248,178	\$ 982,884	06/28/85 08/05/85 / /	15.7	BALTRUSCH CONSTRUCTION CO., INC	F.P.M. TREFTZ, G. PHONE NO.265-6821	17.6

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 8

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS		0.900	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 2,368,346	08/01/85 08/19/85 / /	F.P.M. ROBINSON, F. PHONE NO.727-4350		28.2
HE5 227-1(4)5 TRACY CURVE CORRECTION		0.000	CURVE REALIGNMENT AND GUARD- RAIL	\$ 114,607	\$ 108,797	08/28/85 09/16/85 03/27/86	F.P.M. ENDERSON, G. PHONE NO.727-4350 94.9		75.0
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-50.		11.800	GR., AGG. SURF., SEAL AND COVER	\$ 1,875,564	\$ 647,138	08/28/85 09/17/85 / /	F.P.M. BLACK, D. PHONE NO.278-7931 34.5		29.0
BR 9003(10) COUNTY ROAD NEAR HARLEM		0.011	STRUCTURE OVER SNAKE CREEK	\$ 79,562	\$ 0	09/27/85 / / / /	F.P.M. STEEN, G. PHONE NO.727-4350 0.0		
SMP 1899-85 MAINTENANCE STOCKPILE		0.000	CRUSHING AND STOCKPILE GLACIER COUNTY	\$ 259,312	\$ 54,292	11/22/85 02/27/86 / /	F.P.M. PHONE NO. 20.9		16.0
RS 448-1(1)0 BOX ELDER - WEST		4.350	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	\$ 516,342	\$ 91,149	11/05/85 04/04/86 / /	F.P.M. TREFTZ, G. PHONE NO.265-6821 17.7		
RS 223-2(1)41 CHESTER -SOUTH		11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	\$ 1,272,377	\$ 5,850	11/22/85 / / / /	F.P.M. PHONE NO. 0.5		
RS 552-1(2)0 SUNBURST - EAST		8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	\$ 1,869,128	\$ 161,587	11/22/85 02/28/86 / /	F.P.M. BLACK, D. PHONE NO.278-7931 8.6		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 9

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F-HES 1-4(7)280 SHELBY - EAST	11.800	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYERS CONSTRUCTION CO., INC.	\$ 1,533,672 \$ 1,349,025	12/05/85 07/25/85 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 88.0	110.0
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.575	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	\$ 4,194,143 \$ 0	03/03/86 / / / /	UNASSIGNED 0.0	
IR 15-6(24)309 DUTTON - NORTH & SOUTH	12.503	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC.	\$ 2,792,494 \$ 0	03/03/86 / / / /	UNASSIGNED 0.0	
GREAT FALLS DISTRICT TOTALS:			\$ 47,463,628	\$ 21,785,670		45.9	
*** GLENDALE DISTRICT ***							
BRF 23-2(7)81 POWDER RI. BR. - SE. OF BROADUS	1.000	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	COP CONSTRUCTION CO.	\$ 2,377,294 \$ 2,258,750	09/28/84 11/05/84 / /	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935 95.0	86.7
F 22-3(1)81 CULBERTSON - NORTH	7.300	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC.	\$ 1,060,641 \$ 960,397	10/31/84 08/21/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 90.5	87.6
IR 0008(5) WEIGH SCALE REPLACEMENTS F0008(11) WEIGH SCALE REPLACEMENTS TOTAL FOR TIED PROJECTS	0.000	WEIGH SCALES-VARIOUS COUNTIES	MORGEN & OSWOOD CONST. CO.	\$ 1,023,151 \$ 1,143,872	10/31/84 04/01/85 / /	F.P.M. QUALE, K.G. PHONE NO. 363-2877 100.0	94.0
RTF-HES 1-10(14)64B BAINVILLE - WEST	8.300	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.	\$ 1,012,922 \$ 852,056	02/08/85 08/08/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 84.1	77.5

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** GLENDIVE DISTRICT ***
PRIME CONTRACTOR

PAGE NO: 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
SMP 1799-85 MAINT. STOCKPILE	0.000	CRUSHING AND STOCKPILING	ECKART CONSTRUCTION		03/11/85 08/08/85 02/28/86	F.P.M. STEWART, O.L. PHONE NO. 232-1093 100.0	86.8
RTF-BRF 20-2(18)33 SAVAGE - CRANE	9.000	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.	\$ 4,034,502 \$ 378,444	06/28/85 09/09/85 / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 9.4	19.3
RS 344-1(4)15 FROID - WEST	7.500	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	PRINCE, INC.	\$ 1,654,941 \$ 1,123,189	06/28/85 07/31/85 / /	F.P.M. NOVAKOVICH, O.J. PHONE NO. 653-1050 67.9	57.0
F-RTF-BRF 20-2(7)52 SIONEY - FAIRVIEW	11.100	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILOE CONSTRUCTION CO., INC.	\$ 11,466,961 \$ 1,583,285	08/28/85 09/23/85 / /	F.P.M. KELLY, H. PHONE NO. 482-6281 13.8	13.3
RS-BRS 261-1(3)0 WIBAU - NORTH	4.800	PI. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC.	\$ 788,956 \$ 226,242	08/01/85 10/02/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 28.7	25.0
RS-SR 258-1(5)11 DAGMAR - NORTH DAKOTA LINE	8.500	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	EARTH BUILDERS, INC.	\$ 743,049 \$ 583,297	08/01/85 09/23/85 / /	F.P.M. A.C. SUPRV. BALOWIN PHONE NO. 787-5701 78.5	41.7
BRF 62-1(5)4 MISSOURI R. BR.-S.-CULBERTSON	0.180	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO.	\$ 4,821,206 \$ 142,910	09/27/85 12/09/85 / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 3.0	
SR-BRS 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.700	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	MEYERS CONSTRUCTION CO., INC.	\$ 612,050 \$ 0	09/27/85 / / / /	UNASSIGNED 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** GLENDALE DISTRICT ***

PAGE NO: 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS F.P.M. A.C. SUPRV. BALOWIN PHONE NO. 787-5701	PROJ. MANAGER % CONT. TIME USED
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.400	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 2,580,441	\$ 8,223	11/08/85 / / / /	F.P.M. A.C. SUPRV. BALOWIN PHONE NO. 787-5701 0.3		
F-BRF-MES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-MES 23-1(10)8 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS	12.500	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	\$ 5,093,637	\$ 16,960	11/05/85 03/12/86 / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093 0.3		
IR 94-6(35)210 GLENDALE - EAST & WEST	7.912	CONCRETE OVERLAY	\$ 6,989,136	\$ 38,000	11/05/85 / / / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093 0.5		
SMP 2899-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE MC CONE COUNTY	\$ 265,600	\$ 83,430	11/22/85 03/05/86 / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 31.4	40.0	
BRF 1-10(16)592 MOSQUITO CR. BR. - E. OF WOLF PT.	0.000	BRIDGE REPLACEMENT WITH PIPE	\$ 218,804	\$ 0	01/10/86 / / / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 0.0		
RRP 335-1(5)0 SOUTH OF GLENDALE ROAD	0.000	ROADWAY LIGHTING	\$ 9,072	\$ 0	01/10/86 / / / /	UNASSIGNED 0.0		
BR 9017(6)1 N. FK PHILLIPS CR. - N.W. OF COHAG	0.142	GRADE, AGGREGATE SURFACING AND CULVERTS	\$ 83,351	\$ 0	03/03/86 / / / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0		
SMP 0699-86 MAINTENANCE STOCK PILE	0.000	MAINTENANCE STOCKPILE CARTER COUNTY	\$ 276,249	\$ 0	03/03/86 / / / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** GLENDIVE DISTRICT ***

PAGE NO: 12

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				

GLENDIVE DISTRICT TOTALS:

\$ 45,786,459 \$ 10,111,651

22.1

*** BILLINGS DISTRICT ***

I-ID 90-9(38)549 U 2 WYOMING LINE - NORTH	5.200	GR, FOAMED ASPH.BASE, BIT.PL. MIX SURF., O.G.F.C. AND SIGNS	HILOE CONSTRUCTION CO., INC.	\$ 7,261,181 \$ 7,766,209	08/05/83 09/06/83 / /	F.P.M. SCHAAK, R.J. PHONE NO.665-1566 100.0		96.8
F-HES 53-2(2)40 LAVINA - SOUTH	6.100	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	CENTURY CONSTRUCTION, INC.	\$ 1,206,398 \$ 1,064,528	04/26/85 06/03/85 / /	F.P.M. OTTMAN, H.A. PHONE NO.245-5731 88.2		96.0
IR 90-8(106)420 PARK CITY - WEST (EAST SECT.)	6.600	BIT. SURFACING REHABILITATION	NORTHERN IMPROVEMENT CO.	\$ 1,548,807 \$ 1,008,051	04/26/85 07/29/85 / /	F.P.M. LORAN, G.M. PHONE NO.248-3827 65.1		116.9
F-HES 57-3(15)67 MOORE - LEWISTOWN	14.100	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.	\$ 2,374,336 \$ 1,576,560	06/06/85 07/16/85 / /	F.P.M. PASSOW, R.A. PHONE NO.538-8731 66.4		75.6
M 1005(2) S. 24th ST WEST - BILLINGS	0.520	GR., AGG. SURF., PL. MIX BIT. SURF., LIGHTING, SIGNALS, CURB & GUT, SIDEWALKS AND STORM DR.	EMPIRE SAND & GRAVEL CO., INC.	\$ 844,284 \$ 628,081	06/28/85 08/15/85 / /	F.P.M. SCHUMAN, O.P. PHONE NO.245-9802 74.4		65.9
BR 9052(4) FROZE TO DEATH CR. - NE.HYSHAM	0.000	STRUCTURES & APPROACHES	FLYNN COMPANY, INC.	\$ 96,672 \$ 88,879	08/01/85 09/11/85 / /	F.P.M. TAYLOR, D.R. PHONE NO.252-9735 91.9		86.7
HES-M 4141(11) VARIOUS INTERSECTION-BILLINGS	0.000	GRADE, AGGREGATE SURFACING, PLANT MIX SURFACING, SIGN, LIGHT & TRAFFIC SIGNALS	MIOLAND ELECTRIC COMPANY	\$ 113,736 \$ 107,665	08/28/85 09/11/85 / /	F.P.M. SCHUMAN, D.P. PHONE NO.245-9802 94.7		BY 11/14/85
RS 381-1(3)0		GR., AGG.SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		08/28/85	F.P.M. DeVORE, O.E. PHONE NO.538-8731		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/86

DATE: 04/11/86

*** BILLINGS DISTRICT ***

PAGE NO: 13

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
GOULDS CREEK RD	4.800		\$ 1,047,497	\$ 208,210	11/06/85 / /	19.9	5.0
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	EMPIRE SAND & GRAVEL CO., INC.	\$ 3,829,149	\$ 916,460	11/22/85 12/27/85 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 23.9
IR 94-3(36)78 ROSEBUD COUNTY LINE - EAST	7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PORTABLE PAVERS, INC.	\$ 2,202,931	\$ 7,350	11/22/85 12/17/85 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 0.3
HES 4141(24) SECONDARY HWY'S 419 & 420	0.000	SIGNING SECONDARY HIGHWAY NO. 419	MONTANA LINES, INC.	\$ 18,220	\$ 0	11/22/85 / / / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 0.0
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST	6.800	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC.	\$ 2,172,260	\$ 28,732	01/10/86 03/03/86 / /	F.P.M. KITTELSON, O.C. PHONE NO. 245-7495 1.3
F 73-1(3)0 LOOGE GRASS I - CONNECTION I-IR 90-9(65)516 LOOGE GRASS - NORTH TOTAL FOR TIED PROJECTS	4.987	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATE CONSTRUCTION CO	\$ 5,973,468	\$ 0	03/03/86 / / / /	UNASSIGNED 0.0
HES 1020(8) 1st AVE NO. & 18th ST. - BILG.	0.000	INTERSECTION IMPROVEMENT	MONTANA LINES, INC.	\$ 16,448	\$ 0	03/03/86 / / / /	UNASSIGNED 0.0
BILLINGS DISTRICT TOTALS:			\$ 28,705,385	\$ 13,400,726		46.7	
*** STATE WIDE ***							
TOTALS FOR ALL PROJECTS:			\$227,858,041	\$112,831,531		49.5	

625.70
H3PC
4/30/86

Lib

PLEASE RETURN

STATE DOCUMENTS COLLECTION

MAY 31 1986

DATE: 05/09/86

OCLC 22722994 WF

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

*** MISSOULA ***

PRIME CONTRACTOR

MONTANA STATE LIBRARY

1515 E. 6th AVE.

HELENA, MONTANA 59620

PAVE NO. 1-59620

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IG 90-1(61)27 U 9 ST. REGIS - EAST & WEST I-IG 90-1(61)27 U 8 ST. REGIS - EAST & WEST TOTAL FOR TIED PROJECTS	6.800		WASHINGTON CONSTRUCTION CO.	\$ 7,466,870 \$ 7,832,119	01/03/84 03/05/84 04/25/86	F.P.M. CYR, J.L. PHONE NO. 649-2460	99.1
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.000	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC.	\$ 757,626 \$ 759,117	07/06/84 08/16/84 / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460	99.2
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.100	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO.	\$ 1,035,916 \$ 887,963	02/08/85 04/01/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457	88.7
F-TQF 1-2(11)48 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	20.200	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.	\$ 8,485,491 \$ 3,535,549	04/03/85 05/01/85 / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050	52.1
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS	9.700	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC.	\$ 1,406,214 \$ 1,034,176	04/26/85 08/12/85 / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717	100.0
F-HES 6-1(18)68 PLAINS - WEST RTF 6-1(29)10 TROUT CREEK - NORTHWEST RTF 36-1(2)5 5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS	41.500	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PEAK PAVING CO., INC.	\$ 1,899,930 \$ 1,294,057	04/26/85 06/11/85 / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717	106.6

WILSON, IZABELA

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** MISSOULA ***

PAGE NO. 2

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
MRP 6-1(91)28 BR. PAINTING-BR.OVER CL.FK.RIV	0.000	BRIDGE PAINTING	\$ 63,000	\$ 2,125	06/06/85 09/10/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 3.4	BY 10/15/85
BR5 382-1(91)3 PERMA CANYON	0.200	PIPE & APPROACHES	\$ 286,293	\$ 232,247	06/06/85 08/30/85 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 81.1	78.0
RTF 5-1(61)0 DESMET - EVARD RTF 5-1(71)6 EVARD - NORTH TOTAL FOR TIED PROJECTS	23.200	G., AGG. SURF., PL. MIX SURF., SEAL & COVER.	\$ 4,251,533	\$ 2,791,466	06/28/85 07/16/85 / /	F.P.M. GIARD, J.R. PHONE NO. 549-6491 65.7	55.4
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.700	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	\$ 2,998,723	\$ 77,644	09/27/85 04/03/86 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 2.6	
BR 9032(61) CLARK FORK RIVER BRIDGE	0.136	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	\$ 1,449,488	\$ 408,281	11/05/85 12/06/85 / /	F.P.M. HAART, W.C. PHONE NO. 549-6491 28.2	6.2
IR 000B(71) MISSOULA DIST.- INTERS. SIGNING	0.000	SIGN UPGRADING	\$ 249,066	\$ 2,000	11/08/85 / / / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 6.8	
SMP 3299-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE MISSOULA COUNTY	\$ 277,215	\$ 193,080	11/22/85 01/13/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 69.6	96.0
RS 512-1(11)0 HALL - EAST RS 513-1(11)0 HALL - WEST TOTAL FOR TIED PROJECTS	4.391	PLAN MIX BITUMINOUS SURFACING OVERLAY	\$ 405,466	\$ 273,980	11/22/85 03/12/86 / /	F.P.M. TAHIJA, D.P. PHONE NO. 722-4538 67.6	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

*** MISSOULA ***

DATE: 05/09/86

PAGE NO: 3

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 24-2(14)42 MONTURE CR. BR. - WEST OF OVANDO	0.394	BRIDGE APPROACHES -- GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 809,148	\$ 206,916	01/10/86 03/31/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 25.6	2.5
BRF 19-2(19)49 PHILIPSEBURG - DRUMMOND	0.037	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	\$ 609,639	\$ 140,196	01/10/86 03/04/86 / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 23.0	2.5
F 24-1(18)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 1,654,739	\$ 58,310	03/03/86 03/25/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 3.5	
RTF 6-1(34)0 IDAHO LINE - EAST RTF 56-1(11)0 BULL LAKE RD. (SOUTH SECTION) TOTAL FOR TIED PROJECTS	26.900	SEAL & COVER	\$ 319,608	\$ 13,200	04/11/86 / / / /	UNASSIGNED BY 09/01/86 4.1	
RTF 7-1(35)59 VICTOR - FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 870,786	\$ 0	04/11/86 / / / /	UNASSIGNED 0.0 BY 09/01/86	
BR 9020(16) CLARK FK. RV. BR. - N. OF BEARMOUTH	0.031	STRUCTURE OVER CLARK FORK R. B.E. STA. 3+91.00 & 5+59.00	\$ 217,587	\$ 0	04/11/86 / / / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 0.0	
BR 9027(13) QUARTZ CR. BR. - LIBBY ERS 508-1(18)66 LIBBY NORTHWEST ROAD TOTAL FOR TIED PROJECTS	0.091	APPROACHES	\$ 321,350	\$ 0	04/11/86 / / / /	F.P.M. CHEZICK, L.S. PHONE NO. 826-4457 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** MISSOULA ***

PAGE NO: 4

PRIME CONTRACTOR

MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
MISSOULA TOTALS:			\$ 35,335,737	\$ 19,742,426		55.9	
			*** BUTTE DISTRICT ***				

I 15-3(42)150 U 3 BERNICE - BASIN	6.900	G., AGG. SURF., PL. MIX BIT SURF., D.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC.		04/30/84 05/22/84 / /	F.P.M. BORK, W. PHONE NO. 225-3962 98.1	76.2
I 15-3(45)146 BERNICE - SOUTH	0.000	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.	\$ 9,221,712 \$ 9,557,049	06/07/84 08/07/84 / /	F.P.M. FLYNN, C. PHONE NO. 494-5894 100.0	68.8
I 15-3(43)143 ELK PARK - NORTH	7.800	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.	\$ 7,110,139 \$ 7,176,517	07/06/84 08/07/84 / /	F.P.M. FLYNN, C. PHONE NO. 494-5894 100.0	68.8
M 5815(3) CRUSE AVE - HELENA	0.300	G, G5, PM5, LIGHTING AND TRAFFIC SIGNALS	MARONICK CONSTRUCTION CO., INC	\$ 1,606,403 \$ 1,617,576	09/28/84 01/16/85 / /	F.P.M. REATHER, A. PHONE NO. 444-6326 100.0	102.9
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS	7.100	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, AND SIGNING	J.J. WELCOME CONST. CO., INC.	\$ 6,008,111 \$ 4,575,678	02/08/85 05/24/85 / /	F.P.M. CAPRARA, F. JR. PHONE NO. 683-6290 76.2	76.1
F-HES 50-2(14)55 GALLATIN CANYON	6.300	PL. MIX BIT. SURF. OVERLAY, SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC	\$ 1,265,183 \$ 1,118,251	03/11/85 05/20/85 10/14/85	F.P.M. SHUYLER, W. PHONE NO. 586-9562 88.4	100.0
SMP 2099-ES MAINT. STOCKPILE	0.000	CRUSHING AND STOCKPILING	WEST VALLEY CONSTRUCTION CO.	\$ 532,470 \$ 529,636	03/11/85 05/09/85 01/03/86	F.P.M. SUANDERS, L. PHONE NO. 222-8199 97.5	100.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** BUTTE DISTRICT ***

PAGE NO. 5

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 278-1(3)43 JACKSON - NORTH	7.300	PMS OVERLAY, SEAL & COVER	GLENN REHBEIN	EXCAVATING, INC.	04/26/85 05/28/85 / /	F.P.M. BROELL, I. PHONE NO. 782-1797 91.5	82.4
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH	6.500	PMS OVERLAY, WIDENING, SEAL & COVER	GLENN REHBEIN	EXCAVATING, INC.	06/06/85 07/08/85 / /	F.P.M. WILSON, R. PHONE NO. 494-3224 75.8	81.4
I-IG 15-2(55)130 BUTTE - NORTH (ADD 2 LANES)	3.800	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 / /	F.P.M. BETTLE, J. PHONE NO. 494-3442 59.2	37.3
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST TOTAL FOR TIED PROJECTS	20.600	GRADEING, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.		08/01/85 09/10/85 / /	F.P.M. SUANDERS, L. PHONE NO. 222-8199 39.5	20.5
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI R.V. BR. - NO. OF TOWNSEND TOTAL FOR TIED PROJECTS	0.000	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO.		08/28/85 09/12/85 / /	F.P.M. REATHER, A. PHONE NO. 444-6326 65.4	27.8
FLH 50-1(2)19 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	21.700	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC.		09/27/85 / / / /	F.P.M. SHUYLER, W. PHONE NO. 586-9562 0.3	
M 7406(3)1 MAIN, CHINDOCK, & GALLATIN ST TOTAL FOR TIED PROJECTS	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	TRI-STATE CONSTRUCTION, INC.		09/27/85 03/31/86 / /	F.P.M. OLSON, G.F. PHONE NO. 222-8646 32.2	7.6
HES 50-2(12)89		INTERSECTION IMPROVEMENT	LIVESAY TRAFFIC MAINT., INC.		09/27/85	F.P.M. BLOSSOM, R. PHONE NO. 586-9562	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** BUTTE DISTRICT ***

PAGE NO. 6

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
N. 7th AVE. & MAIN ST. - BOZEMAN		0.000		\$ 38,623	\$ 24,374	04/01/86 / /	69.1			BY 12/30/85
HES 4141(22) VARIOUS HIGHWAYS-GALLATIN CO.		0.000	GUARDRAIL & SLOPE FLATTENING	ONE WAY SIGN & CONSTRUCTION CO		09/27/85 / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 90.8			
M 0299(6) PENNSYLVANIA AVE - ANACONDA		0.600	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	JIM GILMAN EXCAVATING CO., INC		09/27/85 11/13/85 / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 82.8			21.6
M 5809(7) MONT. AVE. & SIERRA RD.-HELENA M 5812(2) MONT. AVE. & 11th AVE.-HELENA TOTAL FOR TIED PROJECTS		0.000	INTERSECTION IMPROVEMENTS	SKINNER ENTERPRISES		11/05/85 04/10/86 / /	F.P.M. REATHER, A. PHONE NO. 444-6326 8.5			
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST		7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC		11/22/85 04/15/86 / /	F.P.M. WILSON, R. PHONE NO. 494-3224 6.0			
SMP 0199-85 MAINTENANCE STOCKPILE		0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.		11/22/85 / /	F.P.M. BROELL, I. PHONE NO. 782-1797 0.0			
RTF-HES 85-1(4)0 JACKRABBIT LANE		6.516	WIDEN, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 22.5			19.3
HES 13-4(1)91 5 MILES WEST OF THREE FORKS		0.400	PLANT MIX BITUMINOUS WIDENING, GUARDRAIL & SIGNING	FRANK GURNEY INC		03/09/86 04/18/86 04/25/86	F.P.M. SHUYLER, W. PHONE NO. 586-9562 100.0			

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** BUTTE DISTRICT ***

PAGE NO. 7

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
SMP 4999-86 MAINTENANCE STOCKPILES	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY MMS STOCKPILE NO. 045185	\$ 259,000	\$ 0	03/03/86 / / / /	UNASSIGNED 0.0	4.3
F 50-2(16)88 MAIN ST. & 15th AVE. - BOZEMAN	0.000	TRAFFIC CONTROL DEVICES	\$ 27,464	\$ 20,990	04/11/86 / / / /	F.P.M. DLOGSON, R. PHONE NO. 586-9562 76.6	BY 05/31/86
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 MORRIS - EAST TOTAL FOR TIED PROJECTS	37.500	SEAL & COVER	\$ 1,073,822	\$ 0	04/11/86 / / / /	F.P.M. BROELL, I. PHONE NO. 782-1797 0.0	BY 09/01/86
HES 8-2(27)41 WEST OF HELENA ROAD HES 284-2(6)6 CANYON FERRY ROAD TOTAL FOR TIED PROJECTS	0.900	GUARDRAIL, LIGHTING CONDUIT & CONDUCTOR	\$ 23,947	\$ 0	04/11/86 / / / /	F.P.M. PHONE NO. 0.0	BY 09/01/86
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 0	04/16/86 / / / /	F.P.M. PHONE NO. 0.0	
BUTTE DISTRICT TOTALS			\$ 81,036,690	\$ 50,219,864	77.0		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 8

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	PROJ. MANAGER
BHM 5710(3) B.N. R/R OVERPASS @ HAVRE	0.200	STRUCTURE WIDENING REPAIR AND LIGHTING	\$ 1,560,293	\$ 1,387,167	07/24/84 09/19/84 / /	F.P.M. STEEN, G. PHONE NO. 727-4350 68.9		68.4
F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST	7.800	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	\$ 4,243,653	\$ 3,563,427	01/03/85 03/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5384 84.0		90.8
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.000	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	\$ 4,591,397	\$ 3,622,965	03/11/85 04/16/85 / /	F.P.M. BROWN, G. PHONE NO. 434-2022 78.9		56.7
RTF 60-2(15)71 BELT - EAST & WEST	10.600	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 2,280,583	\$ 817,867	03/11/85 04/29/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 35.9		93.3
RTF 1-6(8)342 RUDYARD - GILFORD RTF 1-7(6)414 ZURICH - HARLEM RTF 1-8(8)446 DOOSON - WEST RTF 1-8(9)492 SACO - WEST TOTAL FOR TIED PROJECTS	3.100	SEAL & COVER	\$ 532,986	\$ 416,074	04/03/85 06/14/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 78.1	BY 09/01/85	
IR 15-5(79)291 VAUGHN - NORTH	10.100	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 2,990,269	\$ 2,666,228	04/03/85 05/08/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.2		94.0
RS 432-2(1)40 RUDYARD - SOUTH	6.000	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 730,134	\$ 287,294	04/03/85 10/03/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 30.3		78.3

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE 05/09/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 9

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	% CONT.	
						PROJ. COMP.	COMPLETE	TIME USED	
IR 15-5(80)257			PLANT MIX BITUMINOUS OVERLAY		HILDE CONSTRUCTION CO., INC.	04/26/85	F.P.M. ENDERSON, G.		
CASCADE - ULM		13.900	AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 2,611,048	07/24/85	PHONE NO. 727-4350		
						1 / 1	77.0	59.0	
F-HES 24-3(11)83			PMS OVERLAY, RECYCLED BIT. BASE,		AMERICAN ASPHALT, INC.	06/06/85	F.P.M. SMITH, W.		
ROGERS PASS - WEST		8.100	SEAL AND COVER	\$ 1,660,615	\$ 1,474,370	09/27/85	PHONE NO. 264-5384		
						1 / 1	88.8	55.7	
F 1-6(6)379			WEIGH STATION, WIDENING AND PMS		BALTRUSCH CONSTRUCTION CO., INC.	06/28/85	F.P.M. TREFTZ, G.		
WEICH STA. WEST OF HAVRE			OVERLAY			08/05/85	PHONE NO. 265-6821		
RTF-HES 10-3(7)91						1 / 1			
BOX ELOER - HAVRE									
F-HES 10-3(9)110									
U.S. 2 SOUTH									
TOTAL FOR TIED PROJECTS		15.400		\$ 6,248,178	\$ 1,730,054		27.7	19.6	
IR 15-5(78)278			SIGNING, SLOPE FLATTENING AND		SLETTEN CONSTRUCTION CO., INC.	08/01/85	F.P.M. ROBINSON, F.		
3 LOCATIONS NEAR GREAT FALLS			APPROACH RELOCATIONS			08/19/85	PHONE NO. 727-4350		
M-RRS 5201(7)						1 / 1			
6th ST. SOUTHWEST-GREAT FALLS									
M 5203(3)									
4th AVE SW, RR ST. & 3rd ST SW									
TOTAL FOR TIED PROJECTS		0.900		\$ 4,725,993	\$ 3,131,070		66.8	29.3	
RS 236-2(3)65			GR., AGG. SURF., SEAL AND COVER		E.H. OFTEGAL & SONS, INC.	08/28/85	F.P.M. BLACK, O.		
15.7 MI SOUTH OF BIG SANDY-50		11.800		\$ 1,875,564	\$ 1,188,491	09/17/85	PHONE NO. 278-7931		
						1 / 1	63.4	35.8	
BR 9003(10)			STRUCTURE OVER SNAKE CREEK		MACKIN CONSTRUCTION CO.	09/27/85	F.P.M. STEEN, G.		
COUNTY ROAD NEAR HARLEM		0.011		\$ 79,562	\$ 0	04/07/86	PHONE NO. 727-4350		
						1 / 1	0.0	4.0	
RS 448-1(1)10			PLANT MIX BITUMINOUS OVERLAY,		BALTRUSCH CONSTRUCTION CO., INC.	11/05/85	F.P.M. TREFTZ, G.		
BOX ELOER - WEST		4.350	SEAL & COVER	\$ 516,342	\$ 99,391	04/04/86	PHONE NO. 265-6821		
						1 / 1	19.2	4.4	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 10

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
SMP 1899-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE GLACIER COUNTY	O-K RENTALS & CONTRACTING, INC	\$ 259,312 \$ 157,177	11/22/85 02/27/86 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 60.6	46.7
R5 223-2(1)41 CHESTER - SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC	\$ 1,272,377 \$ 5,850	11/22/85 / / / /	F.P.M. GREGORY, D. PHONE NO. 278-7944 0.5	9.2
R5 552-1(2)0 SUNBURST - EAST	8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.	\$ 1,869,128 \$ 554,744	11/22/85 02/28/86 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 29.7	
F-HES 1-4(7)280 SHELBY - EAST	11.800	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYERS CONSTRUCTION CO., INC.	\$ 1,593,672 \$ 1,349,025	12/05/85 07/25/85 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 98.0	110.0
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.575	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	\$ 4,194,143 \$ 15,000	03/03/86 / / / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 0.4	
IR 15-6(24)309 OUTTON - NORTH & SOUTH	12.503	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC.	\$ 2,792,494 \$ 119,017	03/03/86 04/07/86 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 4.3	
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84 GLACIER CO. LINE - SOUTHEAST RTF 24-2(6)56 HELVILLE JCT. - EAST RTF 44-1(2)0 VALIER - WEST RTF 60-2(2)80 ARMINGTON JCT. - SOUTH TOTAL FOR TIED PROJECTS	57.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN	\$ 1,024,934 \$ 0	04/11/86 / / / /	F.P.M. SMITH, W. PHONE NO. 264-5384 0.0	BY 09/01/86

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 11

		PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG	PROJECT
					PROJ. COMP.	COMPLETE
						% CONT.
						TIME
						USED
GREAT FALLS DISTRICT TOTALS:			\$ 48,373,954	\$ 25,196,757		52.1
			*** GLENOIVE DISTRICT ***			

BRF 23-2(7)91 POWDER RI. BR. - SE. OF BROAOU	1.000	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	COF CONSTRUCTION CO.		09/28/84 11/05/84 / /	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935 95.0	90.0
F 22-3(1)81 CULBERTSON - NORTH	7.300	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC	\$ 1,060,641 \$ 960,397	10/31/84 08/21/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 90.5	87.6
IR 0008(5) WEIGH SCALE REPLACEMENTS F0008(11) WEIGH SCALE REPLACEMENTS TOTAL FOR TIED PROJECTS	0.000	WEIGH SCALES-VARIOUS COUNTIES	MORGEN & OSWOOD CONST. CO.	\$ 1,029,151 \$ 1,149,872	10/31/84 04/01/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 100.0	94.0
RTF-HES 1-10(14)648 BAINVILLE - WEST	8.300	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.	\$ 1,012,922 \$ 852,056	02/08/85 08/08/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 84.1	77.5
RTF-BRF 20-2(8)93 SAVAGE - CRANE	9.000	GRAING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.	\$ 4,034,502 \$ 516,834	06/28/85 09/09/85 / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 12.8	22.0
RS 344-1(4)15 FROD - WEST	7.500	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	PRINCE, INC.	\$ 1,654,941 \$ 1,123,189	06/28/85 07/31/85 / /	F.P.M. NOVAKOVICH, O.J. PHONE NO. 652-1950 67.9	57.0
RS-BRS 261-1(3)0 WIBAU - NORTH	4.600	PI MIX BIT SURF OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC.	\$ 786,956 \$ 226,242	08/01/85 10/02/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 28.7	25.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** GLENDALE DISTRICT ***

PAGE NO: 12

PRIME CONTRACTOR

MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS-SR 250-1(5)11 DAGMAR - NORTH DAKOTA LINE	8.500	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 743,049	\$ 583,297	08/01/85 09/23/85 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 78.5	41.7
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.100	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 2,576,548	08/28/85 09/23/85 / /	F.P.M. KELLY, H. PHONE NO. 482-6281 22.5	14.9
BRF 62-1(5)14 MISSOURI RI. BR. - S. - CULBERTSON	0.180	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA 884+70 & STA. 894+20	\$ 4,821,206	\$ 153,717	09/27/85 12/09/85 / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 3.2	1.9
SR-SRS 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.700	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 0	09/27/85 / / / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 0.0	
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS	12.500	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	\$ 5,093,637	\$ 968,952	11/05/85 03/12/86 / /	F.P.M. STROHMAYER, D.J. PHONE NO. 232-1093 19.0	6.7
IR 94-6(35)210 GLENDALE - EAST & WEST	7.912	CONCRETE OVERLAY	\$ 6,989,136	\$ 38,000	11/05/85 04/09/86 / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093 0.5	4.2
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.400	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 2,580,441	\$ 125,359	11/08/85 04/07/86 / /	F.P.M. A.C. SUPRV. BALDWIN PHONE NO. 787-5701 4.9	
BRF 1-10(16)593 MOSQUITO CR BR - E OF WOLF PT	0.000	BRIDGE REPLACEMENT WITH PIPE	\$ 215,804	\$ 0	01/10/86 / / / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** GLENDIVE DISTRICT ***

PAGE NO: 13

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
RRP 335-11510 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING			01/10/86 / / / /	UNASSIGNED 0.0	TRIANGLE ELECTRIC, INC.		
BR 9017(6) N.F.K PHILLIPS CR. - N.W. OF CONAG	0.142	GRADE, AGGREGATE SURFACING AND CULVERTS			03/03/86 / / / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0	SCANLAN CONSTRUCTION		
SMP 0699-B6 MAINTANANCE STOCK PILE	0.000	MAINTENANCE STOCKPILE CARTER COUNTY			03/03/86 04/28/86 / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0	SHUMAKER TRUCKING & EXCAVATING		
RTX 111(6) AIRPORT RD. - GLENDIVE RTF 1-9(13)508 (TIED: 13 PROJ) HINSDALE - EAST AND WEST RTF 23-2(19)E0 POWDER RIVER BR. APP'S RTF 1-9(15)554 NASHUA - EAST AND WEST RTF 1-10(17)602 POPLAR - WEST RTF 14-6(2)258 FORSYTH - NORTHWEST RTF 18-3(2)68 JORDAN - SOUTHEAST RTF 20-1(3)0 GLENDIVE - NORTHEAST RTF 23-3(3)130 ALZADA - EAST AND WEST RTF 25-2(3)47 WOLF POINT - SOUTHEAST RTF 37-3(4)77 CAMPS PASS - SOUTHEAST RTF 57-7(19)629 MERRILL AVE - GLENDIVE RTF 62-2(8)20 SIDNEY - NORTH		ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER			04/11/86 / / / /	UNASSIGNED	MARVIN A. REHBEIN		
TOTAL FOR TIED PROJECTS	103.500		\$ 1,673,020	\$ 0		0.0			

BY 09/01/86

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/07/86

*** GLENDIVE DISTRICT ***

PAGE NO. 14

PRIME CONTRACTOR					MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
GLENDIVE DISTRICT TOTALS:			\$ 46,519,384	\$ 11,527,212		24.8	
			*** BILLINGS DISTRICT ***				

I-ID 90-9(38)549 U 2 WYOMING LINE - NORTH	5.200	GR, FOAMED ASPH BASE, BIT. PL. MIX SURF., O.G.F.C. AND SIGNS	HILDE CONSTRUCTION CO., INC.	\$ 7,261,181	\$ 7,766,209	08/05/83 09/06/83 / /	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566 100.0	96.8
F-HES 53-2(2)40 LAVINA - SOUTH	6.100	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	CENTURY CONSTRUCTION, INC.	\$ 1,206,398	\$ 1,064,528	04/26/85 06/03/85 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 88.2	94.7
IR 90-8(106)420 PARK CITY - WEST (EAST SECT.)	6.600	BIT. SURFACING REHABILITATION	NORTHERN IMPROVEMENT CO.	\$ 1,548,807	\$ 1,013,617	04/26/85 07/29/85 / /	F.P.M. LORAN, G.M. PHONE NO. 248-3827 65.4	112.5
F-HES 57-3(15)67 MOORE - LEWISTOWN	14.100	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.	\$ 2,374,336	\$ 1,853,934	06/06/85 07/16/85 / /	F.P.M. PASSOW, R.A. PHONE NO. 538-8731 78.1	80.0
M 1905(2) S 24th ST WEST - BILLINGS	0.520	GR., AGG. SURF., PL. MIX BIT. SURF., LIGHTING, SIGNALS, CURB & GUT, SIDEWALKS AND STORM DR.	EMPIRE SAND & GRAVEL CO., INC.	\$ 844,284	\$ 744,731	06/28/85 08/15/85 / /	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 88.2	65.9
SR 9052(4) FROZE TO DEATH CR. - NE. HYSAN	0.000	STRUCTURES & APPROACHES	FLYNN COMPANY, INC.	\$ 96,672	\$ 92,933	08/01/85 09/11/85 / /	F.P.M. TAYLOR, G.R. PHONE NO. 252-9735 96.1	86.7
RS 381-1(3)0 GOULDING CREEK RD	4.800	GR., AGG. SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.	\$ 1,067,497	\$ 373,269	08/28/85 11/03/85 / /	F.P.M. DEVORE, D.E. PHONE NO. 538-8731 35.8	1.0
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.077	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	EMPIRE SAND & GRAVEL CO., INC.	\$ 5,829,149	\$ 982,543	11/22/83 12/27/83 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 25.7	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** BILLINGS DISTRICT ***

PAGE NO. 15

BILLINGS				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.	
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME	
					PROJ. COMP.	COMPLETE	USED	
IR 94-8126173 ROSEBUD COUNTY LINE - EAST	7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PORTABLE PAVERS, INC.		11/22/85 04/21/86 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 0.3	3.3	
HES 41411241 SECONDARY HWY'S 419 & 420	0.000	SIGNING SECONDARY HIGHWAY NO. 419	MONTANA LINES, INC.		11/22/85 04/16/86 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 0.0	15.0	
IR 94-114710 PINE HILLS INTERCHANGE - EAST	6.800	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC.		01/10/86 03/03/86 / /	F.P.M. KITTELSON, D.C. PHONE NO. 245-7495 18 2	5.6	
F 73-11310 LODGE GRASS I - CONNECTION I-IR 90-91651516 LODGE GRASS - NORTH TOTAL FOR TIED PROJECTS	4.987	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATE CONSTRUCTION CO		03/03/86 / / / /	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566 0.3	1.7	
HES 1020181 1st AVE NO. & 18th ST - BILG	0.000	INTERSECTION IMPROVEMENT	MONTANA LINES, INC.		03/03/86 04/09/86 / /	UNASSIGNED 61.2		
RTX 56111 (TIED: 6 PROJ.) I 94 - POMPEYS PILLAR RTX 56112 BILLINGS - NORTHEAST RTX 56113 LAUREL - PARK CITY RTX 43-11090 HARDIN - NORTH RTS 364-11810 HARDIN - EAST RTS 568-11610 POMPEYS PILLAR - WEST TOTAL FOR TIED PROJECTS	48.100		MIDLAND EMPIRE MATERIALS, INC.		04/11/86 / / / /	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 0.0	0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/86

DATE: 05/09/86

*** BILLINGS DISTRICT ***

PAGE NO. 16

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
RTF 14-315117		SEAL & COVER		MARVIN A. REHBEIN	04/11/86	UNASSIGNED	
SHAMMUT - RYEGATE					/ /		
RTF 43-11510					/ /		
LEWISTOWN - NORTH							
RTF 80-313150							
STANFORD - NORTH							
RTF 81-11310							
COFFEE CREEK - EAST AND WEST							
RTF 81-114138							
BROOKS - EAST AND WEST							
TOTAL FOR TIED PROJECTS	58.100		\$ 584,587	\$ 0		0.0	

BY 09/01/86

BILLINGS DISTRICT TOTALS:	\$ 29,665,279	\$ 14,321,404	48.3
TOTALS FOR ALL PROJECTS:	\$ 240,931,044	\$ 121,067,694	50.2

PLEASE RETURN

JUN 10 1986

MONTANA DEPARTMENT OF HIGHWAYS

CONSTRUCTION BUREAU

CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

MONTANA STATE LIBRARY

1515 E. 6th. AVE.

PAGE NO. 1

HELEN E. THOMPSON, MANAGER

DATE 06/05/86

OCLC 22722994 WF

*** MISSOULA ***

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT TIME USED
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.000	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC.		07/06/84 08/16/84 / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 100.0	99.2
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.100	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO.		02/08/85 04/01/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 85.7	88.7
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	20.200	GRAVING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILOE CONSTRUCTION CO., INC.		04/03/85 05/01/85 / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050	52.1
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS	9.700	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC.		04/26/85 08/12/85 / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717	100.0
F-HES 6-1(18)68 PLAINS - WEST RTF 6-1(29)10 TROUT CREEK - NORTHWEST RTF 36-1(2)5 5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS	41.500	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PEAK PAVING CO., INC.		04/26/85 06/11/85 / /	F.P.M. CHRAISINGER, K.L. PHONE NO. 755-5717	106.6
BRP 6-1(31)28 BR. PAINTING-BR. OVER CL. FK. RIV	0.000	BRIDGE PAINTING	TRI-S PAINTING, INC.		06/06/85 09/10/85 / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 3.4	8Y 10/15/85
BR5 382-1(3)3 PERMA CANYON	0.200	PIPE & APPROACHES	GLENN REHBEIN EXCAVATING, INC.		06/06/85 08/30/85 / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 81.1	78.0

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE 05/05/86

*** MISSOULA ***

PAGE NO. 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RTF 5-1(6)0 DESMET - EVARD RTF 5-1(7)6 EVARD - NORTH TOTAL FOR TIED PROJECTS	29.200	G, AGG. SURF., PL MIX SURF., SEAL & COVER.	RIVERSIDE CONTRACTING, INC.		06/28/85 07/16/85 / /	F.P.M. GIARD, J.R. PHONE NO 549-6491	55.4
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.700	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY		09/27/85 04/03/86 / /	F.P.M. CYR, J.L. PHONE NO 649-2460 6.8	
BR 9032(6) CLARK FORK RIVER BRIDGE	0.136	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO.		11/05/85 12/06/85 / /	F.P.M. HAART, W.C. PHONE NO 549-6491 28.5	6.2
IR 000B(7) MISSOULA DIST. - INTERS. SIGNING	0.000	SIGN UPGRADING	LIVESAY TRAFFIC MAINT., INC.		11/08/85 05/22/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO 549-6491 0.8	
RS 512-1(1)0 HALL - EAST RS 513-1(1)0 HALL - WEST TOTAL FOR TIED PROJECTS	4.391	PLAN MIX BITUMINOUS SURFACING OVERLAY	GLENN REHBEIN EXCAVATING, INC.		11/22/85 03/12/86 05/29/86	F.P.M. TAHUA, G.P. PHONE NO 722-4598	88.0
BRF 24-2(4)42 MONTURE CR. BR. - WEST OF OVANOO	0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING, INC.		01/10/86 03/31/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO 549-6491 45.4	2.5
BRF 19-2(9)49 PHILIPSBERG - DRUMMOND	0.037	INCIDENTAL CONSTRUCTION BRIDGE ENDS	FRONTIER-WEST, INC.		01/10/86 03/04/86 / /	F.P.M. SILVEY, J.C. PHONE NO 649-2460 32.6	2.5
F 24-1(8)6 RAIN BOW BEND - WEST F-HES 24-1(15)5		GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 03/25/86 / /	F.P.M. WILLIAMS, J.R. PHONE NO 549-6491	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** MISSOULA ***

PAGE NO. 3

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	NONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
ANGIVINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869		\$ 1,654,739	\$ 233,414		14.1			
RTF 6-1(134)0 IDAHO LINE - EAST RTF 56-1(11)6 BULL LAKE RD. (SOUTH SECTION) TOTAL FOR TIED PROJECTS	26.900	SEAL & COVER			04/11/86 05/24/86 / /		MARVIN A. REMBEIN	F.P.M. KALBERG, J.G. PHONE NO. 755-5717	BY 09/01/86
			\$ 319,608	\$ 74,374		23.3			
RTF 7-1(35)59 VICTOR - FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER			04/11/86 / / / /		AMERICAN ASPHALT, INC.	UNASSIGNED	BY 09/01/86
			\$ 870,736	\$ 0		0.0			
BR 9020(16) CLARK FR. RV. BR - W OF BEARMOUTH	0.031	STRUCTURE OVER CLARK FORK R. B.E. STA. 3+91.00 & 5+59.00			04/11/86 04/24/86 / /		SLETTEN CONSTRUCTION CO., INC.	F.P.M. SILVEY, J.C. PHONE NO. 649-2460	
			\$ 217,587	\$ 36,818		16.9			
BR 9027(13) QUARTZ CR. BR. - LIBBY BR 508-1(10)66 LIBBY NORTHWEST ROAD TOTAL FOR TIED PROJECTS	0.091	APPROACHES			04/11/86 / / / /		E.F. MATELICH CONST. CO.	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457	
			\$ 321,350	\$ 0		0.0			
BRF 6-1(32)101 MAGPIE CR. BR. - EAST OF PERMA	0.008	APPROACHES (MAGPIE CREEK BR.)			05/06/86 / / / /		BINKERO CONSTRUCTION, INC.	UNASSIGNED	
			\$ 218,640	\$ 0		0.0			
F 5-2(12)179 ELMO - ROLLINS RS 352-1(13)0 DAYTON - LAKE MARY RONAN TOTAL FOR TIED PROJECTS	7.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION			05/06/86 / / / /		HILDE CONSTRUCTION CO., INC.	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717	
			\$ 5,555,556	\$ 0		0.0			
HES 414(129) SIGNING @ TWO LOCATIONS	0.000	GUARD RAIL & SIGNING			05/06/86 / / / /		FRANK GURNEY INC.	F.P.M. MARIN, G. PHONE NO. 755-5717	
			\$ 29,870	\$ 0		0.0			

Q

Q

Q

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** MISSOULA ***

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	NON-DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				
BR 9024(1) SWAN RV BEL-NO. OF CONDON	0.029	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC.		05/06/86 / / / /	F. P. M. KALBERG J. G. PHONE NO 755-5717 0.0		
MISSOULA TOTALS			\$ 38,652,348	\$ 13,658,017		30.6		
*** BUTTE DISTRICT ***								
I 15-3(42)150 U 3 BERNICE - BASIN	6.900	G., AGG. SURF., PL MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC.		04/30/84 05/22/84 / /	F. P. M. BORK, W. PHONE NO 225-3962 99.0		76.2
I 15-3(42)143 ELK PARK - NORTH I 15-3(42)146 BERNICE - SOUTH TOTAL FOR TIED PROJECTS	7.800	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.		07/06/84 08/07/84 / /	F. P. M. FLYNN, C. PHONE NO 494-5894 100.0		68.8
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(60)44 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS	7.100	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, AND SIGNING	J. J. WELCOME CONST. CO., INC.		02/08/85 05/24/85 / /	F. P. M. CAPRARA, F. JR. PHONE NO. 683-6290 85.7		87.8
R5 278-1(3)43 JACKSON - NORTH	7.300	PMS OVERLAY, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		04/26/85 05/28/85 / /	F. P. M. BROELL, I. PHONE NO. 782-1797 92.7		82.4
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH	6.500	PMS OVERLAY, WIDENING, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		06/06/85 07/08/85 / /	F. P. M. WILSON, R. PHONE NO. 494-3224 75.8		87.1
I-IG 15-2(55)120 BUTTE -NORTH (ADD 2 LANES)	3.800	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 / /	F. P. M. BETTLE, J. PHONE NO 494-3442 65.2		50.7

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** BUTTE DISTRICT ***

PAGE NO. 5

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST TOTAL FOR TIED PROJECTS	29.600	GRADEING, AGGR. SURF., BIT. PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.		08/01/85 09/10/85 / /	F.P.M. SUANDERS, L. PHONE NO. 222-8199	27.3
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV. BR. - NO. OF TOWNSEND TOTAL FOR TIED PROJECTS	0.000	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO.		08/28/85 09/12/85 / /	F.P.M. REATHER, A. PHONE NO. 444-6326	39.9
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	21.700	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC.		09/27/85 / / / /	F.P.M. SHUYLER, W. PHONE NO. 586-9562	0.3
M 7406(3) MAIN, CHINOOK, C & GALLATIN ST TOTAL FOR TIED PROJECTS	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	TRI-STATE CONSTRUCTION, INC.		09/27/85 03/31/86 / /	F.P.M. OLSON, O.F. PHONE NO. 222-8646 44.3	19.0
HES 50-2(12)89 N. 7th AVE. & MAIN ST. - BOZEMAN TOTAL FOR TIED PROJECTS	0.000	INTERSECTION IMPROVEMENT	LIVESAY TRAFFIC MAINT., INC.		09/27/85 04/01/86 05/02/86	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 90.6	BY 12/30/85
HES 4141(22) VARIOUS HIGHWAYS - GALLATIN CO. TOTAL FOR TIED PROJECTS	0.000	GUARDRAIL & SLOPE FLATTENING	ONE WAY SIGN & CONSTRUCTION CO		09/27/85 10/30/85 05/16/86	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 90.8	
M 0299(6) PENNSYLVANIA AVE - ANACONDA TOTAL FOR TIED PROJECTS	0.600	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	JIM GILMAN EXCAVATING CO., INC		09/27/85 11/13/85 / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 82.8	21.6

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** BUTTE DISTRICT ***

PAGE NO. 6

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	% CONT.	TIME
						PROJ. COMP.	COMPLETE		USED
M 5809(7)			INTERSECTION IMPROVEMENTS		SKINNER ENTERPRISES	11/15/85	F.P.M. REATHER, A.		
MONT. AVE. & SIERRA RD. - HELENA						04/10/86	PHONE NO. 444-6326		
M 5812(2)						/ /			
MONT. AVE. & 11th AVE. - HELENA									
TOTAL FOR TIED PROJECTS		0.000		\$ 149,846	\$ 58,189		33.3		23.3
IR 15-2(51)116			PLANT MIX BITUMINOUS OVERLAY		JIM GILMAN EXCAVATING CO., INC	11/22/85	F.P.M. WILSON, R.		
BUXTON INTERC. - NORTH & EAST		7.265	& OPEN GRADED FRICTION COURSE	\$ 2,347,712	\$ 437,090	04/15/86	PHONE NO. 494-3224		14.1
						/ /	18.6		
SMP 0199-85			CRUSHING AND STOCKPILE		WEST VALLEY CONSTRUCTION CO.	11/22/85	F.P.M. BROELL, I.		
MAINTENANCE STOCKPILE		0.000	BEAVERHEAD COUNTY	\$ 223,500	\$ 0	/ /	PHONE NO. 782-1797		
						/ /	9.0		
RTF-HES 85-1(4)0			WIDEN, PLANT MIX BITUMINOUS		GLENN REHBEIN EXCAVATING, INC.	03/03/86	F.P.M. BLOSSOM, R.		
JACKRABBIT LANE		6.516	SURFACING AND SEAL & COVER	\$ 1,604,396	\$ 592,223	/ /	PHONE NO 586-9562		38.3
						/ /	36.9		
HES 13-4(2)91			PLANT MIX BITUMINOUS WIDENING,		FRANK GURNEY INC.	03/03/86	F.P.M. WISSINGER MARK (ACT)		
5 MILES WEST OF THREE FORKS		0.400	GUARDRAIL & SIGNING	\$ 41,580	\$ 46,042	04/18/86	PHONE NO.		
						04/25/86	100.0		
SMP 4999-86			MAINTENANCE STOCKPILES		D-K RENTALS & CONTRACTING, INC	03/03/86	UNASSIGNED		
MAINTENANCE STOCKPILES		0.000	SWEETGRASS COUNTY	\$ 259,000	\$ 30,022	/ /			
			MMS STOCKPILE NO. 045185			/ /	11.6		5.7
F 50-2(16)88			TRAFFIC CONTROL DEVICES		LIVESAY TRAFFIC MAINT., INC.	04/11/86	F.P.M. BLOSSOM, R.		
MAIN ST. & 15th AVE. - BOZEMAN		0.000		\$ 27,404	\$ 29,517	04/16/86	PHONE NO 586-9562		
						04/30/86	100.0		BY 05/31/86
RTF 11-1(13)0 (TIED: 6 PROJ)			SEAL & COVER		MARVIN A. REHBEIN	04/11/86	F.P.M. BROELL, I.		
GARDINER - NORTH						/ /	PHONE NO. 782-1797		
RTF 11-1(14)40						/ /			BY 09/01/86
LIVINGSTON - SOUTH									
RTF 29-1(14)20									

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** BUTTE DISTRICT ***

PAGE NO: 7

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	% CONT.	TIME
						PROJ. COMP.	COMPLETE		USED
TWIN BRIDGES - SOUTHEAST									
RTF 46-2(2)17									
WISDOM - WEST									
RTF 46-2(3)26									
WISDOM - NORTHEAST									
RTF 84-1(6)0									
NORRIS - EAST									
TOTAL FOR TIED PROJECTS		87.500		\$ 1,073,822	\$ 0		0.0		
HES 8-2(27)41			GUARDRAIL, LIGHTING CONDUIT & CONDUCTOR	ONE WAY SIGN & CONSTRUCTION CD		04/11/86	UNASSIGNED		
WEST OF HELENA ROAD						/ /			
HES 284-2(6)6						/ /			BY 09/01/86
CANYON FERRY ROAD									
TOTAL FOR TIED PROJECTS		0.900		\$ 23,947	\$ 0		0.0		
IR 15-2(49)124-B			PORTLAND CEMENT CONCRETE	ACME CONCRETE COMPANY		04/16/86	F.P.M. ERICKSON, W.		
BUTTE - WEST AND SOUTH ROAD			PAVEMENT, LEAN CONCRETE BASE,			05/08/86	PHONE NO. 494-3224		
		8.443	PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 393,328	/ /	4.2		5.5
RTF 8-2(14)39			GRADE, AGGREGATE SURFACING,	MARONICK CONSTRUCTION CO., INC		05/06/86	UNASSIGNED		
HELENA-WEST (EAST SECTION)			PLANT MIX BITUMINOUS SURFACING			/ /			
		1.400	LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 0	/ /	0.0		
IR 0008(8)			SIGN RESTORATION	RAINBOW PAINTING CO.		05/06/86	F.P.M. WISSINGER MARK (ACT)		
BUTTE DIST.-INTERSTATE SIGNING						/ /	PHONE NO.		
		0.000		\$ 496,000	\$ 0	/ /	0.0		
IR 90-6(47)307			CATHODIC PROTECTION SYSTEM	YELLOWSTONE ELECTRIC COMPANY		05/06/86	F.P.M. WIEBE, H.		
WEST BOZEMAN INTER.-N.B STR.						/ /	PHONE NO. 225-3962		
		0.000		\$ 95,680	\$ 0	/ /	0.0		
BR 9022(9)			STRUCTURE OVER JEFFERSON RIVER	MCINTYRE CONSTRUCTION CO.		05/06/86	F.P.M. GILMAN, R.		
JEFFERSON RIVER BRIDGE			BR. END STA 4+02.50 & 6+37.50			/ /	PHONE NO. 494-6636		
		0.200		\$ 404,376	\$ 0	/ /	0.0		

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE 06/03/86

*** BUTTE DISTRICT ***

PAGE NO: 8

PRIME CONTRACTOR					MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
BUTTE DISTRICT TOTALS			\$ 80,590,299	\$ 50,872,384		63.1	
*** GREAT FALLS DISTRICT ***							

BHM 5710(3) B.N. R/R OVERPASS @ HAVER	0.200	STRUCTURE WIDENING REPAIR AND LIGHTING	MARTEL CONSTRUCTION, INC.	07/24/84 09/19/84 / /	F.P.M. STEEN, G. PHONE NO. 727-4350 93.6	60.4
			\$ 1,560,293 \$ 1,460,579			

F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST	7.800	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.	01/03/85 03/27/85 / /	F.P.M. SMITH, W. PHONE NO. 264-5384 85.3	93.3
			\$ 4,243,653 \$ 3,620,902			

BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.000	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.	03/11/85 04/16/85 / /	F.P.M. BROWN, G. PHONE NO. 434-2022 81.4	64.0
			\$ 4,591,397 \$ 3,739,402			

RTF 60-2(15)71 BELT - EAST & WEST	10.600	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.	03/11/85 04/29/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 54.7	112.2
			\$ 2,280,583 \$ 1,246,996			

RTF 1-6(8)342 RUODYARD - GILFORD RTF 1-7(6)414 ZURICH - HARLEM RTF 1-8(8)446 ODDSON - WEST RTF 1-8(9)492 SACD - WEST TOTAL FOR TIED PROJECTS	3.100	SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC.	04/03/85 06/14/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821	78.1
			\$ 532,986 \$ 416,074			

BY 09/01/85

IR 15-5(79)291 VAUGHN - NORTH	10.100	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	04/03/85 05/08/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.2	94.0
			\$ 2,990,289 \$ 2,666,228			

RS 432-2(1)40 RUODYARD - SOUTH	6.000	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	AMERICAN ASPHALT, INC.	04/03/85 10/02/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 74.4	96.7
			\$ 739,134 \$ 543,566			

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 9

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
IR 15-5(80)257 CASCADE - ULM	13.900	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 2,663,133	04/26/85 07/24/85 / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 78.5	68.0
F-HES 24-3(11)83 ROGERS PASS - WEST	8.100	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	\$ 1,660,615	\$ 1,474,870	06/06/85 08/27/85 / /	F.P.M. SMITH, W PHONE NO. 264-5384 88.8	55.7
F 1-6(6)979 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH TOTAL FOR TIED PROJECTS	15.400	WEIGH STATION, WIDENING AND PMS OVERLAY	\$ 6,248,178	\$ 2,095,760	06/28/85 08/05/85 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 33.5	27.5
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RR5 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS	0.900	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 3,432,540	08/01/85 08/19/85 / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 72.6	29.3
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.800	GR., AGG. SURF., SEAL AND COVER	\$ 1,875,564	\$ 1,586,771	08/28/85 09/17/85 / /	F.P.M. GREGGORY, D. PHONE NO. 278-7944 84.6	46.2
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.011	STRUCTURE OVER SNAKE CREEK	\$ 79,562	\$ 19,027	09/27/85 04/07/86 / /	F.P.M. STEEN, G. PHONE NO. 727-4350 23.9	24.0
RS 448-1(1)0 BOX ELDER - WEST	4.350	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	\$ 516,342	\$ 359,441	11/05/85 04/04/86 / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 69.6	24.4

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE 06/05/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RS 223-2(1)41 CHESTER - SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC.	\$ 1,272,377 \$ 113,607	11/22/85 / / / /	F.P.M. GREGORY, D. PHONE NO. 273-7944 8.9	30.8
RS 552-1(2)0 SUNBURST - EAST	8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.	\$ 1,869,128 \$ 898,692	11/22/85 02/28/86 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 48.1	17.5
F-HES 1-4(7)280 SHELBY - EAST	11.800	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYERS CONSTRUCTION CO., INC.	\$ 1,533,672 \$ 1,349,025	12/05/85 07/25/85 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 88.0	110.0
IR 15-5(77)283 GREAT FALLS - VAUGHN	2.575	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	\$ 4,194,143 \$ 305,540	03/03/86 / / / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 7.3	18.0
IR 15-6(24)309 OUTTON - NORTH & SOUTH	12.503	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC.	\$ 2,792,494 \$ 499,417	03/03/86 04/07/86 / /	F.P.M. BLACK, D. PHONE NO. 278-7931 17.9	19.0
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84 GLACIER CO. LINE - SOUTHEAST RTF 24-2(6)56 HELMVILLE JCT. - EAST RTF 44-1(2)0 VALIER - WEST RTF 60-2(21)60 ARMINGTON JCT. - SOUTH TOTAL FOR TIED PROJECTS	57.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REMBEIN	\$ 1,024,934 \$ 37,125	04/11/86 / / / /	F.P.M. SMITH, W. PHONE NO. 264-5384 3.6	8Y 09/01/86
RTF-HES 3-1(8)8 SUN RIVER JCT. - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27)		PLANT MIX BITUMINOUS SURFACING OVERLAY	AMERICAN ASPHALT, INC.		05/06/86 / / / /	F.P.M. SMITH, W. PHONE NO. 264-5384	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
US HWY 310 TOTAL FOR TIED PROJECTS	9.610		\$ 1,086,656	\$ 0		0.0	
BH 9026(4) MARIAS R.V. BR. - SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC.		05/16/86 / / / /	F.P.M. GREGORY, D. PHONE NO. 278-7944 0.0	
GREAT FALLS DISTRICT TOTALS:			\$ 49,374,942	\$ 28,528,505		57.8	
			*** GLENDIVE DISTRICT ***				
BRF 23-217(81) POWDER R. BR. - SE OF BROADUS	1.000	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	COP CONSTRUCTION CO.		09/28/84 11/05/84 05/29/86	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935 95.5	90.0
F 22-3(1181) CULBERTSON - NORTH	7.300	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC		10/31/84 08/21/85 / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 90.5	87.6
IR 000B(5) WEIGH SCALE REPLACEMENTS F000B(11) WEIGH SCALE REPLACEMENTS TOTAL FOR TIED PROJECTS	0.000	WEIGH SCALES-VARIOUS COUNTIES	MORGEN & OSWOOD CONST. CO.		10/31/84 04/01/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 100.0	94.0
RTF-HES 1-10(14)648 BAINVILLE - WEST	8.300	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.		02/08/85 08/08/85 / /	F.P.M. BALOWIN, J. AREA SUPR PHONE NO. 787-5701 84.1	77.5
RTF-BRF 20-2(8)133 SAVAGE - CRANE	9.000	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.		06/28/85 09/09/85 / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 19.2	34.4
RS 344-1(4)115		GR., AGG. SURF., PL. MIX BIT.	PRINCE, INC.		06/28/85	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE 06/05/86

*** GLENDIVE DISTRICT ***

PAGE NO. 12

PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT TIME USED
FROID - WEST		7.500	SURF., SEAL AND COVER	\$ 1,654,941	\$ 1,123,189	07/31/85 / /	67.9	65.0
RS-BRS 261-11810 WIBAU - NORTH		4.800	PI. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	\$ 789,956	\$ 226,242	08/01/85 10/02/85 / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 28.7	45.0
RS-SR 258-115111 DAGMAR - NORTH DAKOTA LINE		8.500	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 743,049	\$ 583,297	08/01/85 09/23/85 / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 78.5	41.7
F-RTF-BRF 20-217152 SIDNEY - FAIRVIEW		11.100	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 3,406,295	08/28/85 09/23/85 / /	F.P.M. KELLY, H. PHONE NO. 482-6281 29.7	21.4
BRF 62-11514 MISSOURI RIVER -5 -CULBERTSON		0.180	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	\$ 4,821,206	\$ 384,190	09/27/85 12/09/85 / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 8.0	7.7
SR-BRS 254-115120 BLOOMFIELD NORTH & SOUTH ROAD		5.700	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 1,324	09/27/85 05/09/86 / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 0.2	12.9
F-BRF-HES 23-11912 MILES CITY - SOUTH RTF-BRF-HES 23-111018 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS		12.500	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	\$ 5,093,637	\$ 1,450,976	11/05/85 03/12/86 / /	F.P.M. STROHMAYER, D.J. PHONE NO. 232-1093 28.5	16.7
IR 94-6(35)210 GLENDIVE - EAST & WEST		7.912	CONCRETE OVERLAY	\$ 6,989,136	\$ 498,375	11/05/85 04/09/86 / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093 7.1	19.2

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** GLENDIVE DISTRICT ***

PAGE NO: 13

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
RTF-BRF 22-215147 ANTELOPE - NORTH AND SOUTH	5.400	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 2,580,441	\$ 423,552	11/08/85 04/07/86 / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 16.4	14.2	
BRF 1-10(16)592 MOSQUITO CR. BR. - E. OF WOLF PT.	0.000	BRIDGE REPLACEMENT WITH PIPE	\$ 218,804	\$ 0	01/10/86 / / / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 0.0		
RRP 335-1(15)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	\$ 9,072	\$ 0	01/10/86 05/13/86 / /	F.P.M. GUALE, K.G. PHONE NO. 365-2877 0.0	45.0	
BR 9017(6) N.F.K. PHILLIPS CR. - N.W. OF COHAG	0.142	GRADE, AGGREGATE SURFACING AND CULVERTS	\$ 83,351	\$ 0	03/03/86 05/19/86 / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0	42.5	
SMP 0699-86 MAINTENANCE STOCK PILE	0.000	MAINTENANCE STOCKPILE CARTER COUNTY	\$ 276,249	\$ 16,728	03/03/86 04/28/86 / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 6.1	25.0	
RTX 11(8) AIRPORT RD. - GLENDIVE RTF 1-9(13)508 (TIED: 13 PROJ) HINSDALE - EAST AND WEST RTF 23-2(9)80 POWDER RIVER BR. APP'S RTF 1-9(15)554 NASHUA - EAST AND WEST RTF 1-10(17)602 POPLAR - WEST RTF 14-6(2)258 FORSYTH - NORTHWEST RTF 18-3(2)68 JORDAN - SOUTHEAST RTF 20-1(3)0 GLENDIVE - NORTHEAST RTF 23-3(3)130 ALZADA - EAST AND WEST RTF 25-2(3)47		ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER		MARVIN A. REHBEIN	04/11/86 / / / /	F.P.M. DURDCHER, D.A. PHONE NO. 228-2081	8Y 09/01/86	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** GLENDIVE DISTRICT ***

PAGE NO: 14

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
PRIME CONTRACTOR							
MONT. DEPT. OF HIGHWAYS PROJ. MANAGER							

WOLF POINT - SOUTHEAST
RTF 37-3(4)77
CAMPS PASS - SOUTHEAST
RTF 57-7(8)329
MERRILL AVE. - GLENDIVE
RTF 62-2(8)20
SIDNEY - NORTH
TOTAL FOR TIED PROJECTS

108.500

\$ 1,673,020 \$ 0

0.0

F-HES 2-1(10)46
FALLON CO. LINE - EAST & WEST
F-HES 2-2(3)58
PLEVNA-WEST
TOTAL FOR TIED PROJECTS

24.174

PLANT MIX BITUMINOUS OVERLAY

SLETTEN CONSTRUCTION CO., INC.

05/06/86

F.P.M. SWANSON, R.E.
PHONE NO. 232-1093

\$ 3,671,647 \$ 0

0.0

BR 9011(7)
CLEAR CR. BR. - 3MI S. WHOOPIE IN
0.000

BRIDGE REPLACEMENT
WITH CULVERT (CLEAR CREEK)

BYRON'S CONSTRUCTION

05/06/86

UNASSIGNED

\$ 88,759 \$ 0

0.0

BR 9055(1)
BEAVER CR. BR. - 1st AVE. SO., WIBX
0.026

STRUCTURE (BEAVER CREEK)
BR. END STA 3+00.00 & 4+38.00

COP CONSTRUCTION CO.

05/06/86

F.P.M. QUALE, K.G.
PHONE NO. 365-2877
0.0

\$ 275,908 \$ 0

GLENDIVE DISTRICT TOTALS:

\$ 50,555,698 \$ 14,115,789

27.9

*** BILLINGS DISTRICT ***

I-ID 90-9(38)549 U 2
WYOMING LINE - NORTH

5.200

GR. FOAMED ASPH. BASE, BIT. PL.
MIX SURF., O.G.F.C. AND SIGNS

HILOE CONSTRUCTION CO., INC.

08/05/83

F.P.M. SCHAAK, R.J.
PHONE NO. 665-1566
100.0

\$ 7,261,181 \$ 7,767,954

96.4

F-HES 53-2(2)40
LAVINA - SOUTH

6.100

PL. MIX BIT. SURF. OVERLAY,
SLOPE FLATTING, SEAL AND COVER

CENTURY CONSTRUCTION, INC.

04/26/85

F.P.M. OTTMAN, H.A.
PHONE NO. 245-5731
88.2

\$ 1,206,398 \$ 1,064,528

94.7

IR 90-8(106)420

BIT. SURFACING REHABILITATION

NORTHERN IMPROVEMENT CO.

04/26/85

F.P.M. LORAN, G.M.
PHONE NO. 248-3827

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** BILLINGS DISTRICT ***

PAGE NO: 15

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
PRIME CONTRACTOR								
PARK CITY - WEST (EAST SECT.)		6.600		\$ 1,548,807	\$ 1,352,465	07/29/85 / /	87.3	128.8
F-HES 57-3(15)67 MOORE - LEWISTOWN		14.100	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	\$ 2,374,336	\$ 2,153,202	06/06/85 07/16/85 / /	F.P.M. PASSOW, R.A. PHONE NO. 538-8731 90.7	86.7
M 1005(2) S. 24th ST WEST - BILLINGS		0.520	GR., AGG. SURF., PL. MIX BIT. SURF., LIGHTING, SIGNALS, CURB & GUT, SIDEWALKS AND STORM DR.	\$ 844,284	\$ 818,836	06/28/85 08/15/85 / /	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 97.0	89.0
BR 9052(4) FROZE TO DEATH CR. - NE. HYSHAM		0.000	STRUCTURES & APPROACHES	\$ 96,672	\$ 92,933	08/01/85 09/11/85 / /	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 96.1	93.3
R5 381-1(3)0 GOULDING CREEK RD		4.800	GR., AGG. SURF., SEAL AND COVER	\$ 1,047,497	\$ 485,056	08/28/85 11/06/85 / /	F.P.M. DeVORE, D.E. PHONE NO. 538-8731 46.3	25.0
IR 90-8(100)401 COLUMBUS - EAST & WEST		17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	\$ 3,829,149	\$ 1,860,307	11/22/85 12/27/85 / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 48.6	21.0
IR 94-3(36)78 ROSEBUD COUNTY LINE - EAST		7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,202,931	\$ 952,912	11/22/85 04/21/86 / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 43.3	22.2
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST		6.800	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,172,260	\$ 832,342	01/10/86 03/03/86 / /	F.P.M. KITTELSON, D.C. PHONE NO. 245-7495 38.3	25.0
F 73-1(3)0 LOOGE GRASS I - CONNECTION I-IR 90-9(65)516			PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE			03/03/86 / / / /	F.P.M. SCHAACK, R.J. PHONE NO. 665-1566	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/86

DATE: 06/05/86

*** BILLINGS DISTRICT ***

PAGE NO: 16

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
LODGE GRASS - NORTH								
TOTAL FOR TIED PROJECTS	4.987		\$ 5,973,468	\$ 52,861		0.9		10.0

RTX 56(11) (TIED: 6 PROJ.)

I 94 - POMPEYS PILLAR

RTX 56(12)

BILLINGS - NORTHEAST

RTX 56(13)

LAUREL - PARK CITY

RTF 48-1(8)0

HARDIN - NORTH

RTS 384-1(8)0

HARDIN - EAST

RTS 568-1(6)0

POMPEYS PILLER - WEST

TOTAL FOR TIED PROJECTS 48.100

MIDLAND EMPIRE MATERIALS, INC.

04/11/86

05/31/86

/ /

F.P.M. SCHUMAN, D.P.

PHONE NO. 245-9802

BY / /

\$ 489,043 \$ 91,680

18.7

RTF 14-3(5)117

SHAWMUT - RYEGATE

RTF 43-1(5)0

LEWISTOWN - NORTH

RTF 80-3(3)50

STANFORD - NORTH

RTF 81-1(3)0

COFFEE CREEK - EAST AND WEST

RTF 81-1(4)38

BROOKS - EAST AND WEST

TOTAL FOR TIED PROJECTS 58.100

SEAL & COVER

MARVIN A. REHBEIN

04/11/86

/ /

/ /

F.P.M. PASSEW, R.A.

PHONE NO. 538-8731

BY 09/01/86

\$ 584,587 \$ 0

0.0

IR 90-8(107)413

PARK CITY-WEST (WEST SECTION)

7.400

PLANT MIX BITUMINOUS OVERLAY
AND OPEN GRADED FRICTION
COURSE

EMPIRE SAND & GRAVEL CO., INC.

\$ 1,820,729 \$ 75,785

05/06/86

/ /

/ /

UNASSIGNED

4.2

BILLINGS DISTRICT TOTALS:

\$ 91,451,341 \$ 17,600,860

56.0

*** STATE WIDE ***

TOTALS FOR ALL PROJECTS:

\$245,624,623 \$124,775,554

50.8

PLEASE RETURN

STATE DOCUMENT COLLECTION

JUL 15 1986

MONTANA DEPARTMENT OF HIGHWAYS

CONSTRUCTION BUREAU

CONSTRUCTION REPORT FOR PERIOD ENDING 06-31-86

MONTANA STATE LIBRARY

1515 E. 6th AVE.

PAGE NO. 1

HELENA, MONTANA 59620

DATE: 07/09/86

OC LC 22722974 WF

*** MISSOULA ***

PRIME CONTRACTOR

MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WGRK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.185	BRIDGE DECK REHABILITATION	\$ 757,626	\$ 759,117	07/06/84 09/16/84 ** / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 100.0	99.2
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	\$ 1,035,916	\$ 984,044	02/09/85 04/01/85 ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 95.0	91.1
F-TQF 1-2(11)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	10.745	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	\$ 8,485,491	\$ 4,445,384	04/09/85 05/01/85 ** / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050 52.4	62.0
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 1,406,214	\$ 1,637,989	04/26/85 09/12/85 ** / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717 100.0	107.0
F-HES 6-1(18)68 PLAINS - WEST RTF 6-1(29)10 TROUT CREEK - NORTHWEST RTF 36-1(2)5 5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS	41.530	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	\$ 1,399,980	\$ 1,365,523	04/26/85 06/11/85 ** / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717 97.5	166.6
MBP 6-1(13)28 BR. PAINTING-BR. OVER CL.FK.RIV	0.000	BRIDGE PAINTING	\$ 63,000	\$ 3,126	06/06/85 09/10/85 ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 5.0	BY 10/15/85

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE 07/03/86

*** MISSOULA ***

PAGE NO. 2

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRS 3B2-1(3)3 PERMA CANYON		0.000	PIPE & APPROACHES	\$ 286,293	\$ 232,247	06/06/85 08/30/85 ** / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 81.1	78.0
RTF 5-1(6)0 DESMET - EVARO RTF 5-1(7)6 EVARO - NORTH TOTAL FOR TIED PROJECTS		14.480	G., AGG. SURF., PL. MIX SURF., SEAL & COVER.	\$ 4,251,533	\$ 4,025,470	06/28/85 07/16/85 ** / /	F.P.M. GIARD, J.R. PHONE NO. 549-6491 94.7	73.6
I 90-1(96)39 SLOWAY - SUPERIOR ROAD		4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	\$ 2,998,723	\$ 253,528	09/27/85 04/03/86 ** / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 B.5	13.3
BR 9032(6) CLARK FORK RIVER BRIDGE		0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	\$ 1,449,488	\$ 413,255	11/05/85 12/06/85 ** / /	F.P.M. MAART, W.C. PHONE NO. 549-6491 28.5	19.2
IR 000B(7) MISSOULA DIST.- INTERS. SIGNING		0.000	SIGN UPGRADING	\$ 249,066	\$ 86,402	11/08/85 05/22/86 ** / /	F.P.M. GREEN, J.L. PHONE NO. 34.7	21.1
RS 512-1(1)0 HALL - EAST RS 513-1(1)0 HALL - WEST TOTAL FOR TIED PROJECTS		4.359	PLAN MIX BITUMINOUS SURFACING OVERLAY	\$ 405,466	\$ 364,128	11/22/85 03/12/86 05/29/86	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538 89.8	100.0
BRF 24-2(4)42 MONTURE CR. BR.- WEST OF OVANDO		0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 809,148	\$ 485,971	01/10/86 03/31/86 ** / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 60.1	35.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** MISSOULA ***

PAGE NO. 3

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR MONT. DEPT. OF HIGHWAYS PROJ. MANAGER % CONT. TIME USED
BRF 19-219149 PHILIPSBURG - DRUMMOND	0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	\$ 609,639	\$ 244,237	01/10/86 03/04/86 ** / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 40.1	33.3
F 24-1(8)8 RAIN BOW BEND - WEST F-RS 24-1(15)5 ANGVINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 1,654,739	\$ 510,941	03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 30.9	43.3
RTF 6-1(34)0 IDAHO LINE - EAST RTF 56-1(1)0 BULL LAKE RD. (SOUTH SECTION) TOTAL FOR TIED PROJECTS	26.900	SEAL & COVER	\$ 319,608	\$ 243,220	04/11/86 05/24/86 06/15/86	F.P.M. KALBERG J.C. PHONE NO. 755-5717 76.1	BY 09/01/86
RTF 7-1(35)59 VICTOR - FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 870,786	\$ 77,175	04/11/86 / / ** / /	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538 8.9	BY 09/01/86
BR 9020(6)1 CLARK FK RV. BR. - N. OF BEARNOUTH	0.080	STRUCTURE OVER CLARK FORK R. S.E. STA. 3+91.00 & 5+59.00	\$ 217,587	\$ 174,472	04/11/86 04/24/86 ** / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 80.2	36.2
BR 9027(3)1 QUARTZ CR. BR. - LIBBY BR 508-1(8)66 LIBBY NORTHWEST ROAD TOTAL FOR TIED PROJECTS	0.206	APPROACHES	\$ 321,350	\$ 29,372	04/11/86 / / ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 9.1	6.0
BRF 6-1(32)101		APPROACHES (MAGPIE CREEK BR.)		BINKERD CONSTRUCTION, INC.	05/06/86	F.P.M. CYR, J.L. PHONE NO. 649-2460	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** MISSOULA ***

PAGE NO. 4

				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
MAGPIE CR. BR. - EAST OF PERMA	0.045		\$ 218,640	\$ 70,668	06/09/86 ** / /	32.3	5.6
F 5-2122179 ELMO - ROLLINS RS 352-11310 DAYTON - LAKE MARY ROMAN TOTAL FOR TIED PROJECTS	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	\$ 5,555,556	\$ 19,000	05/06/86 / / ** / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717 0.3	
HES 4141(29) SIGNING @ TWO LOCATIONS	0.000	GUARD RAIL & SIGNING	\$ 29,870	\$ 0	05/06/86 / / ** / /	F.P.M. MARIN, G. PHONE NO. 755-5717 0.0	5.0
BR 9024(11) SWAN RV. BR. - NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	\$ 256,626	\$ 2,495	05/06/86 / / ** / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717 1.0	
BR 9045(3) LITL. BITTERROOT RV. BR. - NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	\$ 145,049	\$ 0	05/30/86 / / **09/19/86	F.P.M. GREEN, J.L. PHONE NO. . 0.0	
MISSOULA TOTALS:			\$ 33,797,392	\$ 16,427,766		48.6	
			*** BUTTE DISTRICT ***				
I 15-3(42)150 U 3 BERNICE - BASIN	6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	\$ 13,073,960	\$ 13,099,203	04/30/84 05/22/84 ** / /	F.P.M. BORK, W. PHONE NO. 225-3962 100.0	82.9
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146		GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES			07/06/84 08/07/84 ** / /	F.P.M. FLYNN, C. PHONE NO. 494-5874	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** BUTTE DISTRICT ***

PAGE NO. 5

PROJECT NUMBER		MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE	MONT. DEPT. OF HIGHWAYS		PAGE NO. 5
PROJECT DESIGNATION				CONTRACT	CONTRACTOR		PERCENT	PROJECT	
				AWARD AMT.	PAYMENTS	WORK BEG.	COMPLETE	TIME	% CONT.
						PROJ. COMP.		USED	
BERNICE - SOUTH									
TOTAL FOR TIED PROJECTS		7.843		\$ 16,331,851	\$ 16,877,729		100.0		74.5
I 15-1(52)46 U 3			GRADE, AGGR.SURF., BIT.PL.MIX	J.J. WELCOME CONST. CO., INC.		02/08/85	F.P.M. CAPRARA, F. JR.		
PIPE ORGAN - NORTH			SURF. OPEN GRADED FRICTION			05/24/85	PHONE NO.683-6290		
I 15-1(68)44			COURSE, AND SIGNING			** / /			
ARMSTEAD - NORTH & SOUTH									
TOTAL FOR TIED PROJECTS		7.071		\$ 6,008,111	\$ 5,966,592		99.3		93.5
RS 278-1(3)43			PMS OVERLAY,SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		04/26/85	F.P.M. BROELL, I.		
JACKSON - NORTH						05/28/85	PHONE NO.782-1797		
		7.308		\$ 1,565,687	\$ 1,452,012	** / /	92.7		82.4
RTF-HES 29-1(12)43			PMS OVERLAY, WIDENING , SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		06/06/85	F.P.M. WILSON, R.		
TWIN BRIDGE - NORTH						07/08/85	PHONE NO.494-3224		
		6.514		\$ 932,805	\$ 822,105	** / /	88.1		87.1
I-IG 15-2(55)130			GRADE, AGGR.SURF., BIT.PL.MIX	SLETTEN CONSTRUCTION CO., INC.		08/01/85	F.P.M. BETTLE, J.		
BUTTE -NORTH (ADD 2 LANES)			SURF., & STRUCTURES			08/19/85	PHONE NO.494-3442		
		3.841		\$ 6,034,166	\$ 4,410,308	** / /	73.1		60.0
I 90-7(49)341			GRADEING, AGGR.SURF., BIT.PL	HILDE CONSTRUCTION CO., INC.		08/01/85	F.P.M. SAUNDERS, L.		
SPRINGDALE - WEST			MIX SURF., AND STRUCTURES			09/10/85	PHONE NO.222-8199		
IR 90-7(52)241			24.0' BRIDGE OVER			** / /			
MISSION INTERCHANGE - EAST									
TOTAL FOR TIED PROJECTS		20.625		\$ 12,120,042	\$ 7,573,779		62.5		32.2
HES 8-4(5)76			GRADING AND AGGREGATE	MCINTYRE CONSTRUCTION CO.		08/28/85	F.P.M. REATHER, A.		
TOWNSEND BRIDGE APPROCHES			SURFACING			09/12/85	PHONE NO.444-6326		
EMF 8-4(8)76						** / /			
MISSOURI RV BR.-NO.OF TOWNSEND									
TOTAL FOR TIED PROJECTS		0.665		\$ 1,721,426	\$ 1,416,166		82.3		47.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** ROUTE DISTRICT ***

PAGE NO. 6

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
FLH 50-11219 GRAYLING CREEK - NORTH FLH 50-113120 SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	21.753	PLANT MIX BITUMINOUS SURFACE OVERLAY	\$ 3,193,501	\$ 23,052	09/27/85 / / ** / /	F.P.M. SHUYLER, W. PHONE NO. 586-9562 0.7	18.0
M 7406131 MAIN, CHINOOK, C & GALLATIN ST	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	\$ 1,143,527	\$ 791,642	09/27/85 03/31/86 ** / /	F.P.M. OLSON, D.F. PHONE NO. 222-8646 69.2	35.0
HE5 50-2112189 N. 7th AVE. & MAIN ST.-BOZEMAN	0.000	INTERSECTION IMPROVEMENT	\$ 38,623	\$ 36,345	09/27/85 04/01/86 05/02/86	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 94.1	BY 12/30/85
HE5 4141(22) VARIOUS HIGHWAYS-GALLATIN CO.	0.000	GUARDRAIL & SLOPE FLATTENING	\$ 51,250	\$ 47,602	09/27/85 10/30/85 05/16/86	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 92.9	
M 0299161 PENNSYLVANIA AVE - ANACONDA	0.553	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 273,786	\$ 236,961	09/27/85 11/13/85 ** / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 86.5	31.4
M 5809171 MONT. AVE. & SIERRA RD.-HELENA M 5812121 MONT. AVE. & 11th AVE.-HELENA TOTAL FOR TIED PROJECTS	0.000	INTERSECTION IMPROVEMENTS	\$ 149,846	\$ 104,888	11/05/85 04/10/86 ** / /	F.P.M. REATHER, A. PHONE NO. 444-6326 70.0	110.0
IR 15-21511116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,347,712	\$ 663,718	11/22/85 04/15/86 ** / /	F.P.M. WILSON, R. PHONE NO. 494-3224 28.3	36.5

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE 07/03/86

*** BUTTE DISTRICT ***

PAGE NO. 7

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
						PERCENT PROJECT COMPLETE	% CONT. TIME USED
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	\$ 223,500	WEST VALLEY CONSTRUCTION CO. \$ 46,805	11/22/85 / / ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797 20.9	13.8
RTF-HES 85-1(4)0 JACKRABBIT LANE	6.516	WIDEN, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 1,604,396	GLENN REHBEIN EXCAVATING, INC. \$ 769,470	03/03/86 / / ** / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 48.0	60.0
HES 13-4(2)91 5 MILES WEST OF THREE FORKS	0.000	PLANT MIX BITUMINOUS WIDENING, GUARDRAIL & SIGNING	\$ 41,580	FRANK GURNEY INC. \$ 46,042	03/03/86 04/18/86 04/25/86	F.P.M. WISSINGER MARK (ACT) PHONE NO. 100.0	
SMP 4999-86 MAINTENANCE STOCKPILES	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY MMS STOCKPILE NO. 045185	\$ 259,000	D-K RENTALS & CONTRACTING, INC. \$ 113,342	03/03/86 / / ** / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 43.8	30.0
F 50-2(16)88 MAIN ST. & 15th AVE.-BOZEMAN	0.000	TRAFFIC CONTROL DEVICES	\$ 27,404	LIVESAY TRAFFIC MAINT., INC. \$ 29,517	04/11/86 04/16/86 04/30/86	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 100.0	BY 05/31/86
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 NORRIS - EAST TOTAL FOR TIED PROJECTS	87.500	SEAL & COVER	\$ 1,073,822	MARVIN A. REHBEIN \$ 0	04/11/86 / / ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797 0.0	BY 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 6/31/86

DATE: 07/03/86

*** BUTTE DISTRICT ***

PAGE NO. 8

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
HES 8-2127141 WEST OF HELENA ROAD HES 284-21616 CANYON FERRY ROAD TOTAL FOR TIED PROJECTS	0.000	GUARDRAIL, LIGHTING CONDUIT & CONDUCTOR	ONE WAY SIGN & CONSTRUCTION CO	\$ 23,947 \$ 22,269	04/11/86 06/04/86 06/10/86	F.P.M. REATHER, A. PHONE NO. 444-6326	93.1 BY 09/01/86
IR 15-21491124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY	\$ 9,392,691 \$ 1,264,040	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, W. PHONE NO. 494-3224 13.7	16.5
RTF 8-2114139 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONSTRUCTION CO., INC	\$ 1,961,610 \$ 297,943	05/06/86 06/02/86 ** / /	F.P.M. REATHER, A. PHONE NO. 444-6326 15.2	9.0
IR 0008181 BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW PAINTING CO.	\$ 496,000 \$ 0	05/06/86 / / ** / /	F.P.M. WISSINGER MARK (ACT) PHONE NO. 0.0	7.5
IR 90-61471307 WEST BOZEMAN INTER.-N.B. STR.	0.048	CATHODIC PROTECTION SYSTEM	YELLOWSTONE ELECTRIC COMPANY	\$ 95,680 \$ 0	05/06/86 / / ** / /	F.P.M. WIEBE, H. PHONE NO. 225-3962 0.0	
BR 9022191 JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	MCINTYRE CONSTRUCTION CO.	\$ 404,376 \$ 55,338	05/06/86 06/11/86 ** / /	F.P.M. GILMAN, R. PHONE NO. 494-6636 13.7	4.5
BRF 84-414128 GALLATIN RR BR. W. OF 4 CORNERS	0.053	APPROACHES	CCP CONSTRUCTION CO.	\$ 579,723 \$ 0	05/30/86 / / **06/15/87	F.P.M. BRANUM, J. PHONE NO. 222-8199 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** BUTTE DISTRICT ***

PAGE NO. 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			% CONT. TIME USED	
F-FR-HES 12-11310 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC.		05/30/86 / / **10/17/86	F.P.M. SHUYLER, W. PHONE NO. 586-9562 0.0		
F 64-11715 BIG SKY SPUR (SLIDE CORR.)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	BARNARD CONSTRUCTION CO., INC.		05/30/86 / / **09/05/86	F.P.M. SHUYLER, W. PHONE NO. 586-9562 8.7		
RIF-HES 8-11114 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC.		05/30/86 / / **09/19/86	F.P.M. WILSON, R. PHONE NO. 494-3224 0.0		
IR 15-2152126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	L.A. CONSTRUCTION		05/30/86 / / **09/05/86	F.P.M. ERICKSON, W. PHONE NO. 494-3224 0.0		
RS 540-113125 PINE CREEK - NORTH	6.000	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PIONEER READY MIX		05/30/86 / / **09/05/86	F.P.M. OLSON, G.F. PHONE NO. 222-8646 22.0		16.0
BUTTE DISTRICT TOTALS:			\$ 84,683,021	\$ 36,356,747		66.6		
*** GREAT FALLS DISTRICT ***								
SHM 5710(3) B.N. R/R OVERPASS @ HAVRE	0.184	STRUCTURE WIDENING REPAIR AND LIGHTING	MARTEL CONSTRUCTION, INC.		07/24/84 09/19/84 ** / /	F.P.M. STEEN, G. PHONE NO. 727-4350 99.7		79.1
F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST	7.788	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.		01/03/85 03/27/85 ** / /	F.P.M. SMITH, W. PHONE NO. 264-5384 88.1		97.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
PHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	\$ 4,591,397	\$ 4,425,853	03/11/85 04/16/85 ** / /	F.P.M. BROWN, G. PHONE NO. 434-2022 96.4		74.0
RTF 60-2(15)71 BELT - EAST & WEST	10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 2,280,583	\$ 2,159,060	03/11/85 04/29/85 ** / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 94.7		121.1
RTF 1-6(8)342 RUDYARD - GILFORD RTF 1-7(6)414 ZURICH - HARLEM RTF 1-8(8)446 DODSON - WEST RTF 1-8(9)492 SACO - WEST TOTAL FOR TIED PROJECTS	35.100	SEAL & COVER	\$ 532,986	\$ 583,874	04/03/85 06/14/85 ** / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 100.0		BY 07/01/85
IR 15-5(79)291 VAUGHN - NORTH	10.031	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 2,990,289	\$ 2,666,228	04/03/85 05/08/85 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.2		94.0
PS 432-2(1)40 RUDYARD - SOUTH	6.006	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 730,134	\$ 644,417	04/03/85 10/02/85 ** / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 88.3		96.7
IR 15-5(80)257 CASCADE - ULM	13.933	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 3,028,084	04/26/85 07/24/85 ** / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 69.3		74.0
F-HES 24-3(11)83		PMS OVERLAY, RECYCLED BIT. BASE,		AMERICAN ASPHALT, INC.	06/06/85	F.P.M. SMITH, W. PHONE NO. 264-5364		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/86

DATE 07/03/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% COM. TIME USED
ROGERS PASS - WEST	8.063	SEAL AND COVER	\$ 1,660,615	\$ 1,474,870	08/27/85 ** / /	88.8			55.7
F 1-6161379 WEIGH STA. WEST OF HAVRE RTF-HES 10-317191 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH TOTAL FOR TIED PROJECTS	15.828	WEIGH STATION, WIDENING AND PMS OVERLAY	\$ 6,248,178	\$ 2,734,989	06/28/85 08/05/85 ** / /	43.8	BALTRUSCH CONSTRUCTION CO., INC.	F.P.M. TREFTZ, G. PHONE NO. 265-6621	35.3
IR 15-51781278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 3,987,863	08/01/85 08/19/85 ** / /	84.4	SLETTEN CONSTRUCTION CO., INC.	F.P.M. ROBINSON, F. PHONE NO. 727-4350	41.7
RS 236-213165 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF., SEAL AND COVER	\$ 1,875,564	\$ 1,911,460	08/28/85 09/17/85 ** / /	100.0	E.H. OFTEGAL & SONS, INC.	F.P.M. GREGORY, D. PHONE NO. 278-7944	58.5
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	\$ 79,562	\$ 66,347	09/27/85 04/07/86 ** / /	83.4	MACKIN CONSTRUCTION CO.	F.P.M. STEEN, G. PHONE NO. 727-4350	41.3
RS 428-1(110) BOX ELDER - WEST	4.272	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	\$ 516,342	\$ 374,515	11/05/85 04/04/86 ** / /	72.5	BALTRUSCH CONSTRUCTION CO., INC.	F.P.M. TREFTZ, G. PHONE NO. 265-6621	24.4
RS 223-211141		PLANT MIX BITUMINOUS OVERLAY			11/22/85		BALTRUSCH CONSTRUCTION CO., INC.	F.P.M. GREGORY, D. PHONE NO. 278-7944	

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86
*** GREAT FALLS DISTRICT ***

DATE 07/03/86

PAGE NO. 12

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ COMP	PERCENT PROJECT COMPLETE	% CONT. TIME USED
CHESTER - SOUTH		11.769	8 SEAL AND COVER	\$ 1,272,377	\$ 355,625	** 1 / 1	27.9	52.3
RS 552-1(2)10 SUNBURST - EAST		8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	\$ 1,869,128	\$ 1,555,288	11/22/85 02/28/86 ** 1 / 1	F.P.M. BLACK, D. PHONE NO. 278-7931 63.2	39.8
F-MES 1-4(7)280 SHELBY - EAST		11.797	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	\$ 1,533,672	\$ 1,505,889	12/05/85 07/25/85 06/21/86	F.P.M. BLACK, D. PHONE NO. 278-7931 98.2	110.0
IR 15-5(77)283 GREAT FALLS - VAUGHN		8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 4,194,143	\$ 1,384,835	03/03/86 1 / 1 ** 1 / 1	F.P.M. ROBINSON, F. PHONE NO. 727-4350 33.0	27.0
IR 15-6(24)309 DUTTON - NORTH & SOUTH		12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,792,494	\$ 628,187	03/03/86 04/07/86 ** 1 / 1	F.P.M. BLACK, D. PHONE NO. 278-7931 22.5	30.0
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84 GLACIER CO. LINE - SOUTHEAST RTF 24-2(6)56 HELMVILLE JCT. - EAST RTF 44-1(2)0 VALIER - WEST RTF 60-2(2)160 ARHINGTON JCT. - SOUTH TOTAL FOR TIED PROJECTS		57.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,024,934	\$ 182,532	04/11/86 1 / 1 ** 1 / 1	F.P.M. SMITH, W. PHONE NO. 264-5384	17.8
RTF-MES 3-1(8)8			PLANT MIX BITUMINOUS		AMERICAN ASPHALT, INC.	05/06/86	F.P.M. SMITH, W. PHONE NO. 264-5384	

BY 09/01/86

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 13

				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
SUN RIVER JCT. - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27) US HWY 310 TOTAL FOR TIED PROJECTS	9.840	SURFACING OVERLAY	\$ 1,086,656	\$ 339,058	06/03/86 ** / /	31.2	6.7
BH 9026(4) MARIAS RV. BR.-SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	\$ 173,643	\$ 0	05/06/86 / / ** / /	F.P.M. GREGORY, D. PHONE NO. 278-7944 0.0	
GREAT FALLS DISTRICT TOTALS:			\$ 49,374,942	\$ 35,304,903		71.5	
			*** GLENDOVE DISTRICT ***				
BRF 23-2(7)B1 POWDER RI. BR. - SE. OF BROADUS	0.909	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	\$ 2,377,294	\$ 2,274,723	09/28/84 11/05/84 05/29/86	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935 95.7	90.0
F 22-3(1)B1 CULBERTSON - NORTH	7.268	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	\$ 1,060,641	\$ 960,397	10/31/84 08/21/85 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 90.5	87.6
IR 000B(5) WEIGH SCALE REPLACEMENTS F000B(11) WEIGH SCALE REPLACEMENTS TOTAL FOR TIED PROJECTS	0.000	WEIGH SCALES-VARIOUS COUNTIES	\$ 1,023,151	\$ 1,143,872	10/31/84 04/01/85 05/09/86	F.P.M. QUALE, K.G. PHONE NO. 365-2877 100.0	94.0
RTF-HES 1-10(14)648 BAINVILLE - WEST	8.291	PLANT MIX BITUMINOUS OVERLAY	\$ 1,012,922	\$ 852,056	02/08/85 08/08/85 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 84.1	77.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** GLENOIVE DISTRICT ***

PAGE NO. 14

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRAVING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	\$ 4,034,502	\$ 1,760,279	06/28/85 09/09/85 ** / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 43.6	34.4
RS 344-1(4)15 FRIDIO - WEST	7.492	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	\$ 1,654,941	\$ 1,145,115	06/28/85 07/31/85 ** / /	F.P.M. NGVAKOVICH, D.J. PHONE NO. 653-1656 69.2	71.0
RS-BRS 261-1(3)10 WIBAUX - NORTH	4.824	PI. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	\$ 788,956	\$ 226,242	08/01/85 10/02/85 ** / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 28.7	50.0
RS-SR 258-1(5)11 DAGMAR - NORTH DAKOTA LINE	9.444	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 743,049	\$ 583,297	08/01/85 09/23/85 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 78.5	41.7
F-RTF-BRF 20-2(7)52 SIOENEY - FAIRVIEW	11.124	GRAVING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 4,966,498	08/28/85 09/23/85 ** / /	F.P.M. KELLY, H. PHONE NO. 482-6281 43.3	28.6
BRF 62-1(5)4 MISSOURI R. BR. -S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	\$ 4,621,206	\$ 576,369	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 12.0	12.7
SR-BRS 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.744	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 95,659	09/27/85 05/09/86 ** / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 15.7	24.3
F-BRF-HES 23-1(9)2		WIDEN, PLANT MIX BITUMINOUS		GLENN REHBEIN EXCAVATING, INC.	11/05/85	F.P.M. STROHMAYER, O.J. PHONE NO. 232-1093	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** GLENDIVE DISTRICT ***

PAGE NO. 15

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
PROJECT DESIGNATION								
MILES CITY - SOUTH			SURFACING,			03/12/86		
RTF-BRF-HES 23-1(10)8			OVERLAY & BRIDGE			** / /		
SOUTH OF MILES CITY - SOUTH								
TOTAL FOR TIED PROJECTS		12.472		\$ 5,093,637	\$ 2,048,245		40.2	27.5
IR 94-6(35)210			CONCRETE OVERLAY		PROGRESSIVE CONTRACTORS, INC.	11/05/85	F.P.M. STEWART, D.L.	
GLENDIVE - EAST & WEST						04/09/86	PHONE NO. 232-1093	
		7.912		\$ 6,989,136	\$ 2,699,271	** / /	38.6	31.7
RTF-BRF 22-2(5)47			BRIDGE REPLACEMENT		EARTH BUILDERS, INC.	11/08/85	F.P.M. BALDWIN, J. AREA SUPR	
ANTELOPE - NORTH AND SOUTH			PLANT MIX BITUMINOUS SURFACING			04/07/86	PHONE NO. 787-5701	
		5.378	SEAL & COVER	\$ 2,580,441	\$ 1,085,059	** / /	42.0	25.8
BRF 1-10(16)592			BRIDGE REPLACEMENT WITH PIPE		E.H. OFTEDAL & SONS, INC.	01/10/86	F.P.M. NOVAKOVICH, D.J.	
MOSQUITO CR. BR. - E. OF WOLF PT.						06/24/86	PHONE NO. 653-1056	
		0.110		\$ 218,804	\$ 4,551	** / /	2.1	
RRP 395-1(5)0			ROADWAY LIGHTING		TRIANGLE ELECTRIC, INC.	01/10/86	F.P.M. QUALE, K.G.	
SOUTH OF GLENDIVE ROAD						05/13/86	PHONE NO. 365-2877	
		0.000		\$ 9,072	\$ 9,189	** / /	100.0	55.0
BR 9017(6)1			GRADE, AGGREGATE SURFACING		SCANLAN CONSTRUCTION	03/03/86	F.P.M. SWANSON, R.E.	
N.F.K. PHILLIPS CR. - N.W. OF COHAG			AND CULVERTS			05/19/86	PHONE NO. 232-1093	
		0.142		\$ 83,351	\$ 69,643	** / /	83.6	85.0
SMP 0699-86			MAINTENANCE STOCKPILE		SHUMAKER TRUCKING & EXCAVATING	03/03/86	F.P.M. SWANSON, R.E.	
MAINTANANCE STOCK PILE			CARTER COUNTY			04/28/86	PHONE NO. 232-1093	
		0.000		\$ 276,249	\$ 149,344	** / /	54.1	48.3
RTX 11(8)			ROAD MIX BITUMINOUS LEVELING,		MARVIN A. REHBEIN	04/11/86	F.P.M. DUROCHER, D.A.	
							PHONE NO. 228-2081	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** GLENDOVE DISTRICT ***

PAGE NO. 16

PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER			
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
AIRPORT RD. - GLENDOVE		SEAL AND COVER			/ /		
RTF 1-9(13)508 (TIED: 13 PROJ)					** / /		BY 09/01/86
HINSOALE - EAST AND WEST							
RTF 23-2(9)180							
POWDER RIVER BR. APP'S							
RTF 1-9(15)554							
NASHUA - EAST AND WEST							
RTF 1-10(17)602							
POPLAR - WEST							
RTF 14-6(2)258							
FORSYTH - NORTHWEST							
RTF 18-3(2)68							
JORDAN - SOUTHEAST							
RTF 20-1(3)0							
GLENDOVE - NORTHEAST							
RTF 29-3(3)130							
ALZAQA - EAST AND WEST							
RTF 25-2(3)47							
WOLF POINT - SOUTHEAST							
RTF 37-3(4)77							
CAMPS PASS - SOUTHEAST							
RTF 57-7(8)329							
MERRILL AVE. - GLENDOVE							
RTF 62-2(8)20							
SIDNEY - NORTH							
TOTAL FOR TIED PROJECTS	108.200		\$ 1,673,020	\$ 150,219		9.0	
F-HES 2-1(10)46		PLANT MIX BITUMINOUS OVERLAY		SLETTEN CONSTRUCTION CO., INC.	05/06/86		F.P.M. SWANSON, R.E.
FALLON CO. LINE - EAST & WEST					/ /		PHONE NO. 232-1093
F-HES 2-2(3)58					** / /		
PLEVNA-WEST							
TOTAL FOR TIED PROJECTS	24.174		\$ 3,671,647	\$ 0		0.0	B.0
BR 9011(7)		BRIDGE REPLACEMENT		BYRON'S CONSTRUCTION	05/06/86		UNASSIGNED
CLEAR CR. BR.-3MI S. WHOOPOO IN		WITH CULVERT (CLEAR CREEK)			06/24/86		
0.121			\$ 88,759	\$ 26,165	** / /	29.5	
BR 9055(1)		STRUCTURE (BEAVER CREEK)		COP CONSTRUCTION CO.	05/06/86		F.P.M. QUALE, K.G.
							PHONE NO. 365-2877

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** GLENDIVE DISTRICT ***

PAGE NO. 17

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BEAVER CR. BR. - 1st AVE. 50. W.BX	0.042	BR. END STA 3+00.00 & 4+38.00	\$ 275,908	\$ 62,353	06/02/86 ** / /	22.6	4.4
BR 9013161 PINE CREEK - 6 MI. 50. OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV.	\$ 63,257	\$ 0	05/30/86 / / **08/08/86	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0	
M 1407131 9TH AVE. N.E. - HOLLY-MAIN SIDNEY M 1499111 LINCOLN AVE. & 5th ST. - SIDNEY TOTAL FOR TIED PROJECTS	1.709	PLANT MIX BITUMINOUS SURFACING	\$ 376,765	\$ 0	05/30/86 / / **08/29/86	F.P.M. KELLY, B.F. PHONE NO. 365-2877 0.0	
GLENDIVE DISTRICT TOTALS:			\$ 50,995,720	\$ 20,890,745		41.0	
*** BILLINGS DISTRICT ***							
I-ID 90-9(38)549 U 2 WYOMING LINE - NORTH	5.199	GR, FOAMED ASPH. BASE, BIT. PL. MIX SURF., O.G.F.C. AND SIGNS	\$ 7,261,181	\$ 7,767,954	08/05/83 09/06/83 ** / /	F.P.M. SCHAACK, R.J. PHONE NO. 665-1566 100.0	96.4
F-4E5 53-2(2)40 LAVINA - SOUTH	6.132	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	\$ 1,206,398	\$ 1,131,330	04/26/85 06/03/85 ** / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 93.8	98.7
IR 90-B1(106)420 PARK CITY - WEST (EAST SECT.)	6.587	BIT. SURFACING REHABILITATION	\$ 1,548,807	\$ 1,656,006	04/26/85 07/29/85 ** / /	F.P.M. LORAN, G.M. PHONE NO. 248-3827 100.0	144.4
F-4E5 57-3(15)67 MOORE - LEWISTOWN	14.094	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	\$ 2,374,336	\$ 2,275,439	06/06/85 07/16/85 ** / /	F.P.M. PASSOW, R.A. PHONE NO. 538-8731 95.8	86.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** BILLINGS DISTRICT ***

PAGE NO. 12

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
M 1005(2) S. 24th ST WEST - BILLINGS	0.521	GR., AGG. SURF., PL. MIX BIT. SURF., LIGHTING, SIGNALS, CURB & GUT, SIDEWALKS AND STORM DR.	\$ 844,284	\$ 821,429	06/28/85 08/15/85 06/05/86	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 97.3	89.0
BR 9052(4) FROZE TO DEATH CR. - NE. HYSHAM	0.012	STRUCTURES & APPROACHES	\$ 96,672	\$ 93,663	08/01/85 09/11/85 05/20/86	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 96.9	93.3
RS 381-1(310) GOULDING CREEK RD	4.828	GR., AGG. SURF., SEAL AND COVER	\$ 1,047,497	\$ 713,999	08/28/85 11/06/85 ** / /	F.P.M. DeVORE, D.E. PHONE NO. 538-8731 68.2	43.8
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	\$ 3,829,149	\$ 3,245,208	11/22/85 12/27/85 ** / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 84.8	34.0
IR 94-3(36)73 ROSEBUD COUNTY LINE - EAST	7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,202,931	\$ 1,995,838	11/22/85 04/21/86 ** / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 90.6	33.3
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST	6.704	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,172,260	\$ 2,070,158	01/10/86 03/03/86 ** / /	F.P.M. KITTELSON, D.C. PHONE NO. 245-7495 95.3	41.3
F 73-1(310) LOGGE GRASS I - CONNECTION I-IR 90-9(65)516 LOGGE GRASS - NORTH TOTAL FOR TIED PROJECTS	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 5,973,468	\$ 1,218,039	03/03/86 / / ** / /	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566 20.4	24.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/03/86

*** BILLINGS DISTRICT ***

PAGE NO. 19

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
PRIME CONTRACTOR							
RTX 56(11) (TIED: 6 PROJ.) I 94 - POMPEYS PILLAR RTX 56(12) BILLINGS - NORTHEAST PTX 56(13) LAUREL - PARK CITY RTF 48-1(8)0 HARDIN - NORTH RTS 384-1(8)0 HARDIN - EAST RTS 568-1(6)0 POMPEYS PILLER - WEST TOTAL FOR TIED PROJECTS	49.800		\$ 439,043	\$ 422,878	04/11/86 05/01/86 ** / /	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802	86.5 BY 09/01/86
RTF 14-3(5)117 SHAWMUT - RYEGATE RTF 43-1(5)0 LEWISTOWN - NORTH RTF 80-3(3)50 STANFORD - NORTH RTF 81-1(3)0 COFFEE CREEK - EAST AND WEST RTF 81-1(4)38 BROOKS - EAST AND WEST TOTAL FOR TIED PROJECTS	58.300	SEAL & COVER		HARVIN A. REMBEIN	04/11/86 / / ** / /	F.P.M. PASSOW, R.A. PHONE NO. 538-8731	82.9 BY 09/01/86
IR 90-8(107)413 PARK CITY-WEST (WEST SECTION)	7.448	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE		EMPIRE SAND & GRAVEL CO., INC.	05/06/86 / / ** / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869	92.6 10.0
F-HES 39-1(15)4 LAKE DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER		PRINCE, INC.	05/30/86 06/06/86 **10/17/86	F.P.M. LORAN, G.M. PHONE NO. 248-3827	0.0
HES 16-1(19)24		SLOPE FLATTENING & SIGNING		T.P. PARTNERS, INC.	05/30/86	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 07/09/86

*** BILLINGS DISTRICT ***

PAGE NO. 20

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
PRIME CONTRACTOR							
MONT. DEPT. OF HIGHWAYS PROJ. MANAGER							
19 MILES NO. OF BILLINGS					05/30/86		
HES 28-2(14)97					1 1		
BN CROSSING NE OF JOLIET					**08/08/86		
TOTAL FOR TIED PROJECTS	0.770		\$ 49,956	\$ 0		0.0	
BHM 1020(10)		APPROACHES-MONT. AVE. OVERPASS		COP CONSTRUCTION CO.	05/30/86		F.P.M. TAYLOR, D.R.
MONTANA AVE. OVERPASS-BILLINGS		IN BILLINGS			1 1		PHONE NO. 252-9735
	0.000		\$ 2,219,895	\$ 47,284	**11/10/87	2.1	

BILLINGS DISTRICT TOTALS:	\$ 34,707,683	\$ 25,630,513	73.8
TOTALS FOR ALL PROJECTS:	\$253,558,758	\$154,610,676	61.0

State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86 OCLC 22722994 WF

*** MISSOULA ***

PAGE NO: 1

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.185	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC.		07/06/84 08/16/84 07/29/86	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 100.0	99.2
BRF 6-1(21)39 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO.		02/08/85 04/01/85 ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 97.1	108.9
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	10.745	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC		04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050 62.7	74.1
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC.		04/26/85 08/12/85 ** / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717 100.0	109.6
F-HES 6-1(18)68 PLAINS - WEST RTF 6-1(29)10 TROUT CREEK - NORTHWEST RTF 36-1(2)5 5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS	41.530	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PEAK PAVING CO., INC.		04/26/85 06/11/85 07/03/86	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717 97.9	108.8
MBP 6-1(31)28 BR. PAINTING-BR.OVER CL.FK.RIV	0.060	BRIDGE PAINTING	TRI-S PAINTING, INC.		06/06/85 09/10/85 07/30/86	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 91.1	BY 10/15/85

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION

PLEASE RETURN

AUG 19 1986

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

4

1

2

1877-1878

1877-1878

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

PAGE NO. 2

DATE: 08/07/86

*** MISSOULA ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BR5 382-11313 PERMA CANYON	0.000	PIPE & APPROACHES	GLENN REHBEIN EXCAVATING, INC.		06/06/85 08/30/85 ** / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 81.1	78.0
RTF 5-11610 OESMET - EVARO RTF 5-11716 EVARO - NORTH TOTAL FOR TIED PROJECTS	14.480	G., AGG. SURF., PL. MIX SURF., SEAL & COVER.	RIVERSIDE CONTRACTING, INC.	\$ 4,251,533 \$ 4,050,436	06/28/85 07/16/85 ** / /	F.P.M. GIARD, J.R. PHONE NO. 549-6491 95.3	73.6
I 90-1196139 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY	\$ 2,998,723 \$ 272,265	09/27/85 04/03/86 ** / /	F.P.M. CYR, J.L. PHONE NO. 649-2460 9.1	34.4
BR 9032161 CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO.	\$ 1,449,488 \$ 1,096,306	11/05/85 12/06/85 ** / /	F.P.M. MAART, W.C. PHONE NO. 549-6491 75.6	37.7
IR 0008171 MISSOULA DIST. - INTERS. SIGNING	0.000	SIGN UPGRAOING	LIVESAY TRAFFIC MAINT., INC.	\$ 249,066 \$ 157,236	11/08/85 05/22/86 ** / /	F.P.M. GREEN, J.L. PHONE NO. 63.1	43.0
BRF 24-214142 MONTURE CR. BR. - WEST OF OVANDO	0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING, INC.	\$ 809,143 \$ 573,285	01/10/86 03/31/86 ** / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 70.9	58.3
BRF 19-219149 PHILIPSBURG - DRUMMOND	0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS	FRONTIER-WEST, INC.	\$ 609,639 \$ 359,367	01/10/86 03/04/86 ** / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 58.9	49.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

PAGE NO: 3

DATE: 08/07/86

*** MISSOULA ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F 24-1(18)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491	67.8
RTF 7-1(35)59 VICTOR - FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	AMERICAN ASPHALT, INC.		04/11/86 06/02/86 ** / /	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538	8Y 09/01/86
BR 9020(16) CLARK FK. RV. BR. - N. OF BEARMOUTH	0.080	STRUCTURE OVER CLARK FORK R. B. E. STA. 3+91.00 & 5+59.00	SLETTEN CONSTRUCTION CO., INC.		04/11/86 04/24/86 ** / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460	60.0
BR 9027(13) QUARTZ CR. BR. - LIBBY BR5 508-1(18)66 LIBBY NORTHWEST ROAD TOTAL FOR TIED PROJECTS	0.206	APPROACHES	E.F. MATELICH CONST. CO.		04/11/86 / / ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457	25.0
BRF 6-1(32)101 MAGPIE CR. BR. - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR.)	BINKERD CONSTRUCTION, INC.		05/06/86 06/09/86 ** / /	F.P.M. TEDDY H. DESCHMPS ACT PHONE NO.	41.1
F 5-2(22)79 ELMO - ROLLINS RS 352-1(13)0 DAYTON - LAKE MARY PONAN TOTAL FOR TIED PROJECTS	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC.		05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717	0.5
HES 4141(29)		GUARD RAIL & SIGNING	FRANK GURNEY INC.		05/06/86	F.P.M. MARIN, G. PHONE NO. 755-5717	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** MISSOULA ***

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
SIGNING @ TWO LOCATIONS		0.000		\$ 29,870	\$ 29,464	07/07/86 07/10/86	98.6			5.0
BR 9024(1) SWAN RV.BR.-NO. OF CONDON		0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	\$ 256,626	\$ 69,305	05/06/86 07/09/86 ** / /	F.P.M. KALBERG J.G. PHONE NO.755-5717 27.0			7.8
BR 9045(3) LITL.BITTERROOT RV.BR-NW DIXON		0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	\$ 145,049	\$ 6,815	05/30/86 / / **09/19/86	F.P.M. GREEN, J.L. PHONE NO. 4.7			15.0
BR 7-1(26)26 BITTERROOT BR.- SOUTH OF DARBY		0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 1,192,463	\$ 87,503	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, G.P. PHONE NO.722-4538 7.7			
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN TOTAL FOR TIED PROJECTS		10.429	PLANT MIX BITUMINOUS OVERLAY	\$ 1,269,716	\$ 92,493	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, J.L. PHONE NO. 7.3			
BR 9013(3) FISH CR.BR -2MI SW OF FISH CR		0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	\$ 179,696	\$ 880	06/27/86 / / ** / /	F.P.M. GEORGE ROAT (ACT) PHONE NO. 0.5			
MISSOULA TOTALS:				\$ 35,654,192	\$ 18,866,797		52.9			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** BUTTE DISTRICT ***

PAGE NO: 5

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% COM. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				
I 15-3(42)150 U 3 BERNICE - BASIN	6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	\$ 13,073,960	\$ 13,368,650	04/30/84 05/22/84 ** / /	F.P.M. BORK, W. PHONE NO. 225-3962 100.0		90.6
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH TOTAL FOR TIED PROJECTS	7.843	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	\$ 16,331,851	\$ 18,041,008	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, C. PHONE NO. 494-5894 100.0		89.3
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS	7.071	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, AND SIGNING	\$ 6,008,111	\$ 6,162,175	02/08/85 05/24/85 ** / /	F.P.M. CAPRARA, F. JR. PHONE NO. 683-6290 100.0		105.4
RS 278-1(3)43 JACKSON - NORTH	7.308	PMS OVERLAY, SEAL & COVER	\$ 1,565,687	\$ 1,453,044	04/26/85 05/28/85 ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797 92.8		82.4
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH	6.514	PMS OVERLAY, WIDENING, SEAL & COVER	\$ 932,805	\$ 822,105	06/06/85 07/08/85 ** / /	F.P.M. WILSON, R. PHONE NO. 494-3224 88.1		87.1
I-IG 15-2(55)130 BUTTE - NORTH (ADD 2 LANES)	3.841	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	\$ 6,034,166	\$ 5,219,601	08/01/85 08/19/85 ** / /	F.P.M. BETTLE, J. PHONE NO. 494-3442 86.5		76.0
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341		GRADEING, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES 24 0' BRIDGE OVER			08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS, L. PHONE NO. 222-8199		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION DEAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** BUTTE DISTRICT ***

PAGE NO: 6

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
MISSION INTERCHANGE - EAST TOTAL FOR TIED PROJECTS	20.625		\$ 12,120,042	\$ 8,114,462		67.0	44.9
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV. BR. - NO. OF TOWNSEND TOTAL FOR TIED PROJECTS	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO.		08/28/85 09/12/85 ** / /	F.P.M. REATHER, A. PHONE NO. 444-6326	62.7
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	21.753	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAB CO., INC.		09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, W. PHONE NO. 586-9562	36.0
M 7406(3) MAIN, CHINOOK, C & GALLATIN ST TOTAL FOR TIED PROJECTS	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	TRI-STATE CONSTRUCTION, INC.		09/27/85 03/31/86 ** / /	F.P.M. OLSON, D.F. PHONE NO. 222-8646 98.1	49.0
M 0299(6) PENNSYLVANIA AVE - ANACONDA TOTAL FOR TIED PROJECTS	0.553	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	JIM GILMAN EXCAVATING CO., INC		09/27/85 11/13/85 07/02/86	F.P.M. ERICKSON, W. PHONE NO. 494-3224 91.3	31.4
M 5809(7) MONT. AVE & SIERRA RD. - HELENA M 5812(2) MONT. AVE. & 11th AVE. - HELENA TOTAL FOR TIED PROJECTS	0.000	INTERSECTION IMPROVEMENTS	SKINNER ENTERPRISES		11/05/85 04/10/86 ** / /	F.P.M. REATHER, A. PHONE NO. 444-6326	126.7
IR 15-2(5)1116 BUXTON INTERC. - NORTH & EAST TOTAL FOR TIED PROJECTS	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC		11/22/85 04/15/86 ** / /	F.P.M. WILSON, R. PHONE NO. 494-3224 28.3	54.1

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** BUTTE DISTRICT ***

PAGE NO: 7

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE	% CONT. TIME USED
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.		11/22/85 06/05/86 ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797 68.7	36.2
RTF-HES 85-1(4)0 JACKRABBIT LANE	6.516	WIDEN, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 07/24/86 ** / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 97.4	90.0
SMP 4999-86 MAINTENANCE STOCKPILE	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY HMS STOCKPILE NO. 045185	D-K RENTALS & CONTRACTING, INC		03/03/86 / / ** / /	F.P.M. PHONE NO. 71.2	60.0
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 NORRIS - EAST TOTAL FOR TIED PROJECTS	87.500	SEAL & COVER	MARVIN A. REHBEIN		04/11/86 07/23/86 ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797	BY 09/01/86
HES 8-2(27)41 WEST OF HELENA ROAD HES 284-2(16)6 CANYON FERRY ROAD TOTAL FOR TIED PROJECTS	0.000	GUARDRAIL, LIGHTING CONDUIT & CONDUCTOR	ONE WAY SIGN & CONSTRUCTION CO		04/11/86 06/04/86 06/10/86	F.P.M. BEATHER, A. PHONE NO. 444-6326	BY 09/01/86
IR 15-2(49)124-B		PORTLAND CEMENT CONCRETE	ACME CONCRETE COMPANY		04/16/86	F.P.M. ERICKSON, W. PHONE NO. 494-3224	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE:08/07/86

*** BUTTE DISTRICT ***

PAGE NO: 8

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BUTTE - WEST AND SOUTH ROAD		8.443	PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 3,219,519	05/08/86 ** / /	34.3	30.0
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)		1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 677,790	05/06/86 06/02/86 ** / /	F.P.M. REATHER, A. PHONE NO.444-6326 34.6	BY / /
IR 0008(8) BUTTE DIST.-INTERSTATE SIGNING		400.800	SIGN RESTORATION	\$ 496,000	\$ 30,927	05/06/86 / / ** / /	F.P.M. WISSINGER MARK (ACT) PHONE NO. 6.2	30.8
IR 90-6(47)307 WEST BOZEMAN INTER.-N.B. STR.		0.048	CATHODIC PROTECTION SYSTEM	\$ 95,680	\$ 14,022	05/06/86 07/14/86 ** / /	F.P.M. WIEBE, H. PHONE NO.225-3962 14.7	6.7
BR 9022(9) JEFFERSON RIVER BRIDGE		0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	\$ 404,376	\$ 183,585	05/06/86 06/11/86 ** / /	F.P.M. GILMAN, R. PHONE NO.494-6636 45.4	26.4
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS		0.053	APPROACHES	\$ 579,723	\$ 52,080	05/30/86 / / **06/15/87	F.P.M. BRANUM, J. PHONE NO.222-8199 9.0	11.7
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST		8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,111,287	\$ 28,415	05/30/86 / / **10/17/86	F.P.M. SHUYLER, W. PHONE NO.586-9562 2.6	17.3
F 64-1(7)5 BIG SKY SPUR (SLIDE CORR.)		1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	\$ 460,976	\$ 177,722	05/30/86 06/23/86 **09/05/86	F.P.M. SHUYLER, W. PHONE NO 586-9562 38.6	38.0

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86
*** BUTTE DISTRICT ***

DATE: 08/07/86

PAGE NO: 9

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC.	\$ 1,025,996 \$ 0	05/30/86 / / **09/19/86	F.P.M. WILSON, R. PHONE NO. 494-3224 0.0	
IR 15-2(52)126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	L.A. CONSTRUCTION	\$ 324,739 \$ 155,961	05/30/86 / / **09/05/86	F.P.M. ERICKSON, W. PHONE NO. 494-3224 48.0	34.0
RS 540-1(3)25 PINE CREEK - NORTH	6.000	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PIONEER READY MIX	\$ 590,001 \$ 224,716	05/30/86 06/11/86 **09/05/86	F.P.M. OLSON, O.F. PHONE NO. 222-8646 38.1	54.0
RTF-HES 19-1(14)17 7MI. WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILOE CONSTRUCTION CO., INC.	\$ 1,143,386 \$ 44,950	06/27/86 07/23/86 **10/20/86	UNASSIGNED 3.9	
RS 283-1(1)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC.	\$ 771,576 \$ 0	06/27/86 / / **05/30/87	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 0.0	
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO., INC.	\$ 1,074,326 \$ 3,000	06/27/86 / / **05/15/87	F.P.M. BORK, W PHONE NO. 225-3962 0.3	
BUTTE DISTRICT TOTALS			\$ 87,513,451	\$ 63,972,035		73.1	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			% CONT TIME USED
BHM 5710(3) B.N. R/R OVERPASS @ HAVRE	0.184	STRUCTURE WIDENING REPAIR AND LIGHTING	MARTEL CONSTRUCTION, INC. \$ 1,560,293	\$ 1,582,865	07/24/84 09/19/84 ** / /	F.P.M. STEEN, G. PHONE NO. 727-4350 100.0	84.6
F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST	7.788	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC. \$ 4,243,653	\$ 3,739,777	01/03/85 03/27/85 ** / /	F.P.M. SMITH, W. PHONE NO. 264-5304 88.1	100.0
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC. \$ 4,591,397	\$ 4,450,656	03/11/85 04/16/85 ** / /	F.P.M. BROWN, G. PHONE NO. 434-2022 96.9	90.0
RTF 60-2(15)71 BELT - EAST & WEST	10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC. \$ 2,280,583	\$ 2,178,310	03/11/85 04/29/85 ** / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 95.5	128.9
RTF 1-6(8)342 RUDYARD - GILFORD RTF 1-7(6)414 ZURICH - HARLEM RTF 1-8(8)446 DODSON - WEST RTF 1-8(9)492 SACO - WEST TOTAL FOR TIED PROJECTS	35.100	SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC. \$ 532,986	\$ 588,790	04/03/85 06/14/85 07/15/86	F.P.M. TREFTZ, G. PHONE NO. 265-6821 100.0	BY 09/01/85
IR 15-5(79)291 VAUGHN - NORTH	10.031	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC. \$ 2,990,287	\$ 2,666,228	04/03/85 05/02/85 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.2	94.0
RS 432-2(1)40		PL. MIX BIT. SURF. OVERLAY	AMERICAN ASPHALT, INC.		04/03/85	F.P.M. TREFTZ, G. PHONE NO. 265-6821	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RUDYARD - SOUTH	6.056	SEAL AND COVER	\$ 730,134	\$ 644,417	10/02/85 06/22/86	88.3	98.3
IR 15-5(80)257 CASCADE - ULM	13.933	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 3,034,004	04/26/85 07/24/85 ** / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 89.4	85.0
F-HES 24-3(11)83 ROGERS PASS - WEST	8.063	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	\$ 1,660,615	\$ 1,485,199	06/06/85 08/27/85 07/25/86	F.P.M. SMITH, W. PHONE NO. 264-5384 89.4	77.1
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH TOTAL FOR TIED PROJECTS	15.828	WEIGH STATION, WIDENING AND PMS OVERLAY	\$ 6,248,178	\$ 3,001,047	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821 48.0	46.4
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RR5 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 4,056,825	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 85.8	54.9
PS 236-2(3)65 15 7 MI SOUTH OF BIG SANDY-SO	11.774	GR., AGG. SURF., SEAL AND COVER	\$ 1,876,564	\$ 1,912,257	08/28/85 09/17/85 ** / /	F.P.M. GREGORY, G. PHONE NO. 278-7944 100.0	70.8
BR 9003(10)		STRUCTURE OVER SNAKE CREEK			09/27/85	F.P.M. STEEN, G. PHONE NO. 727-4350	

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** GREAT FALLS DISTRICT ***
PRIME CONTRACTOR

PAGE NO: 12

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
COUNTY ROAD NEAR HARLEM	0.030		\$ 79,562	\$ 77,370	04/07/86 ** / /	97.2	72.0
RS 448-1(1)10 BOX ELDER - WEST	4.272	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC	\$ 516,342 \$ 374,515	11/05/85 04/04/86 ** / /	F.P.M. TREFTZ, G. PHONE NO. 265-6021 72.5	59.3
RS 223-2(1)41 CHESTER - SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC	\$ 1,272,377 \$ 913,419	11/22/85 04/17/86 ** / /	F.P.M. GREGORY, D. PHONE NO. 278-7944 71.8	78.5
RS 552-1(2)0 SUNBURST - EAST	8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.	\$ 1,869,128 \$ 1,700,166	11/22/85 02/28/86 07/16/86	F.P.M. BLACK, D. PHONE NO. 278-7931 91.0	69.7
F-HES 1-4(7)280 SHELBY - EAST	11.797	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYER CONSTRUCTION CO., INC.	\$ 1,533,672 \$ 1,505,889	12/05/85 07/25/85 06/21/86	F.P.M. BLACK, D. PHONE NO. 278-7931 98.2	112.2
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	\$ 4,194,143 \$ 1,559,323	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 97.2	54.0
IR 15-6(24)307 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC.	\$ 2,792,494 \$ 630,590	03/03/86 04/07/86 ** / /	F.P.M. BLACK, D. PHONE NO. 278-7931 22.6	52.5
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84		PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN		04/11/86 / / ** / /	F.P.M. SMITH, W PHONE NO. 264-5384	BY 09/01/86

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE:08/07/86

*** GREAT FALLS DISTRICT ***

PAGE NO.13

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
GLACIER CO. LINE - SOUTHEAST RTF 24-2(6)56 HELVILLE JCT. - EAST RTF 44-1(2)0 VALIER - WEST RTF 60-2(21)60 ARMINGTON JCT. - SOUTH TOTAL FOR TIED PROJECTS	57.600		\$ 1,024,934	\$ 328,794		32.1	
RTF-HES 3-1(8)8 SUN RIVER JCT. - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27) US HWY 310 TOTAL FOR TIED PROJECTS	9.840	PLANT MIX BITUMINOUS SURFACING OVERLAY	AMERICAN ASPHALT, INC.		05/06/86 06/03/86 ** / /	F.P.M. SMITH, W. PHONE NO.264-5384	46.7
BH 9026(4) MARIAS RV.BR.-SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC.	\$ 173,643 \$ 0	05/06/86 / / ** / /	F.P.M. GREGORY, D. PHONE NO.278-7944 0.0	
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.	\$ 1,141,225 \$ 0	06/27/86 / / **05/15/87	F.P.M. ENDERSON, G. PHONE NO.727-4350 0.0	
BR 9008(10) DENT BRIDGE OVER TETON RIVER	0.304	APPROACHES GRADING & AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO., INC.	\$ 411,245 \$ 0	06/27/86 / / **05/07/87	F.P.M. STEEN, G. PHONE NO.727-4350 0.0	
GREAT FALLS DISTRICT TOTALS			\$ 50,927,412	\$ 37,287,651		73.2	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** GLENDIVE DISTRICT ***

PAGE NO: 14

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BRF 23-2(7)181 POWDER RI. BR. - SE. OF BROADUS		0.909	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	CDP CONSTRUCTION CO.		09/28/84 11/05/84 06/12/86	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935 95.7	98.9
F 22-3(1)181 CULBERTSON - NORTH		7.268	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC		10/31/84 08/21/85 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 90.5	94.3
RTF-HES 1-10(14)648 BAINVILLE - WEST		8.291	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.		02/08/85 08/08/85 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 84.1	82.5
RTF-BRF 20-2(8)33 SAVAGE - CRANE		9.037	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.		06/28/85 09/09/85 ** / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877 48.1	57.6
RS 344-1(4)15 FRID - WEST		7.492	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	PRINCE, INC.		06/28/85 07/31/85 ** / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 71.8	93.0
RS-BRS 261-1(3)0 WIBAUX - NORTH		4.824	PL. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC.		08/01/85 10/02/85 ** / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 58.1	90.0
RS-SR 258-1(5)11 DAGMAR - NORTH DAKOTA LINE		8.444	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	EARTH BUILDERS, INC.		08/01/85 09/23/85 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 78.5	63.3
F-RTF-BRF 20-2(7)52			GRADING, AGGREGATE SURFACING,	HILDE CONSTRUCTION CO., INC.		08/28/85	F.P.M. KELLY, H. PHONE NO. 482-6281	

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** GLENDIVE DISTRICT ***

PAGE NO. 15

			PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
SIDNEY - FAIRVIEW	11.124	PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 5,338,514	** / / 09/23/85	46.6	42.3
BRF 62-1(5)4 MISSOURI RI. BR. - S. - CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	\$ 4,821,206	\$ 1,298,856	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, L.K. PHONE NO. 787-5701 26.9	23.8
SR-BRS 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.744	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 255,585	09/27/85 05/09/86 ** / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 41.8	50.0
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	\$ 5,093,637	\$ 2,390,076	11/05/85 03/12/86 ** / /	F.P.M. STROMMAYER, D.J. PHONE NO. 232-1093 46.9	50.8
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	\$ 6,989,136	\$ 3,250,144	11/05/85 04/09/86 ** / /	F.P.M. STEWART, D.L. PHONE NO. 232-1093 46.5	55.0
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 2,580,441	\$ 1,224,666	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 47.5	47.2
BRF 1-10(16)592 MOSQUITO CR BR. - E. OF WOLF PT.	0.110	BRIDGE REPLACEMENT WITH PIPE	\$ 218,804	\$ 35,919	01/10/86 06/24/86 ** / /	F.P.M. NOVAKOVICH, D.J. PHONE NO. 653-1050 16.4	48.9
RRP 335-1(5)0		ROADWAY LIGHTING			01/10/86	F.P.M. QUALE, K.G. PHONE NO. 365-2877	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE:08/07/86

*** GLENDIVE DISTRICT ***

PAGE NO:16

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
SOUTH OF GLENDIVE ROAD	0.000		\$ 9,072	\$ 9,189	05/13/86 ** / /	100.0	55.0
BR 9017(6) N.FK PHILLIPS CR.-N.W.OF CONAG	0.142	GRADE, AGGREGATE SURFACING AND CULVERTS		SCANLAN CONSTRUCTION	03/03/86 05/19/86 07/14/86	F.P.M. SWANSON, R.E. PHONE NO.232-1093 96.6	100.0
SMP 0699-86 MAINTANANCE STOCK PILE	0.000	MAINTENANCE STOCKPILE CARTER COUNTY		SHUMAKER TRUCKING & EXCAVATING	03/03/86 04/28/86 ** / /	F.P.M. SWANSON, R.E. PHONE NO.232-1093 65.1	88.3
RTX 11(8) AIRPORT RD. - GLENDIVE RTF 1-9(13)508 (TIEO:13 PROJ) HINSOALE - EAST AND WEST RTF 23-2(9)80 POWDER RIVER BR. APP'S RTF 1-9(15)554 NASHUA - EAST AND WEST RTF 1-10(17)602 POPLAR - WEST RTF 14-6(2)258 FORSYTH - NORTHWEST RTF 18-3(2)68 JORDAN - SOUTHEAST RTF 20-1(3)0 GLENDIVE - NORTHEAST RTF 23-3(3)130 ALZADA - EAST AND WEST RTF 25-2(3)47 WOLF POINT - SOUTHEAST RTF 37-3(4)77 CAMPS PASS - SOUTHEAST RTF 57-7(8)329 MERRILL AVE. - GLENDIVE RTF 62-2(8)20 SIDNEY - NORTH		ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER		MARVIN A. REHBEIN	04/11/86 / / ** / /	F.P.M. OUROCHER, O.A. PHONE NO.228-2081	BY 09/01/86
TOTAL FOR TIED PROJECTS	108.200		\$ 1,673,020	\$ 453,117		27.1	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** GLENDIVE DISTRICT ***

PAGE NO: 17

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F-HES 2-1(10)146 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST TOTAL FOR TIED PROJECTS	24.174	PLANT MIX BITUMINOUS OVERLAY	\$ 3,671,647	\$ 0	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 0.0	11.0
BR 9011(7) CLEAR CR. BR. - 3MI S. WHOOPUP IN	0.121	BRIDGE REPLACEMENT WITH CULVERT (CLEAR CREEK)	\$ 88,759	\$ 37,425	05/06/86 06/24/86 ** / /	UNASSIGNED 42.2	60.0
BR 9055(1) BEAVER CR. BR. - 1st AVE. 50., WIBX	0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00	\$ 275,908	\$ 78,786	05/06/86 06/02/86 ** / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877 28.6	32.2
M 1407(3) 9TH AVE. N.E. - HOLLY-MAIN SIDNEY M 1499(1) LINCOLN AVE. & 5th ST. - SIDNEY TOTAL FOR TIED PROJECTS	1.709	PLANT MIX BITUMINOUS SURFACING	\$ 376,765	\$ 0	05/30/86 / / **08/29/86	F.P.M. KELLY, B.F. PHONE NO. 365-2877 0.0	8.9
BR 9010(7) EAGLE CR. BR. - SE OF FLAXVILLE	0.075	APPROACHES, GRADE & AGGREGATE SURFACING	\$ 118,756	\$ 0	06/27/86 / / **10/20/86	UNASSIGNED 0.0	
GLENDIVE DISTRICT TOTALS:			\$ 50,028,068	\$ 22,889,660		45.8	
			*** BILLINGS DISTRICT ***				
I-ID 90-9(38)549 D 2 WYOMING LINE - NORTH	5.199	CR. FOAMED ASPH. BASE, BIT. PL. MIX SURF., O.G.F.C. AND SIGNS	\$ 7,261,181	\$ 7,767,954	08/05/83 09/06/83 07/14/86	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566 100.0	96.4

** ESTIMATED COMPLETION DATE ONLY



MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** BILLINGS DISTRICT ***

PAGE NO: 18

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F-HES 53-2(2)40 LAVINA - SOUTH	6.132	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	CENTURY CONSTRUCTION, INC.		04/26/85 06/03/85 ** / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 93.8	100.0
IR 90-8(106)420 PARK CITY - WEST (EAST SECT.)	6.587	BIT. SURFACING REHABILITATION	NORTHERN IMPROVEMENT CO.		04/26/85 07/29/85 ** / /	F.P.M. LORAN, G.M. PHONE NO. 248-3827 100.0	135.8
F-HES 57-3(15)67 MOORE - LEWISTOWN	14.094	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		06/06/85 07/16/85 06/18/86	F.P.M. PASSOW, R.A. PHONE NO. 538-8731 95.8	100.0
RS 381-1(3)0 GOULDING CREEK RD	4.828	GR., AGG. SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		08/28/85 11/06/85 ** / /	F.P.M. DeVORE, D.E. PHONE NO. 538-8731 91.1	72.5
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	EMPIRE SAND & GRAVEL CO., INC.		11/22/85 12/27/85 ** / /	F.P.M. CHARLTON, R.T. SR. PHONE NO. 322-4869 99.5	59.0
IR 94-3(36)78 ROSEBUD COUNTY LINE - EAST	7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PORTABLE PAVERS, INC.		11/22/85 04/21/86 ** / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 91.7	61.1
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST	6.704	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC		01/10/86 03/03/86 ** / /	F.P.M. KITTELSON, D.C. PHONE NO. 245-7495 95.7	67.4
F 73-1(3)0		PLANT MIX BITUMINOUS OVERLAY	BORDER STATES PAVING, INC		03/03/86	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** BILLINGS DISTRICT ***

PAGE NO: 19

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT		AWARD DATE	MONT. DEPT. OF HIGHWAYS		PROJ. MANAGER
PROJECT DESIGNATION				AWARD AMT.	CONTRACTOR PAYMENTS		WORK BEG.	PERCENT PROJECT COMPLETE	
LODGE GRASS I - CONNECTION		15.830	% OPEN GRADED FRICTION COURSE	\$ 5,973,468	\$ 1,722,552	05/21/86	28.8		38.3
I-IR 90-9(65)516						** / /			
LODGE GRASS - NORTH									
TOTAL FOR TIED PROJECTS									
RTX 56(11) (TIED: 6 PROJ.)		49.800		\$ 489,043	\$ 456,658	04/11/86	93.4		BY 09/01/86
I 94 - POMPEYS PILLAR						05/01/86			
RTX 56(12)						** / /			
BILLINGS - NORTHEAST									
RTX 56(13)									
LAUREL - PARK CITY									
RTF 48-1(8)0									
HARDIN - NORTH									
RTS 384-1(8)0									
HARDIN - EAST									
RTS 568-1(6)0									
POMPEYS PILLER - WEST									
TOTAL FOR TIED PROJECTS									
RTF 14-3(5)117		58.300	SEAL & COVER	\$ 584,587	\$ 540,786	04/11/86	92.5		BY 09/01/86
SHAWMUT - RYEGATE						05/21/86			
RTF 43-1(5)0						07/08/86			
LEWISTOWN - NORTH									
RTF 80-3(3)50									
STANFORD - NORTH									
RTF 81-1(3)0									
COFFEE CREEK - EAST AND WEST									
RTF 81-1(4)38									
BROOKS - EAST AND WEST									
TOTAL FOR TIED PROJECTS									
IR 90-8(107)413		7.443	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 1,820,729	\$ 1,905,556	05/06/86	100.0		37.8
PARK CITY-WEST (WEST SECTION)						05/27/86			
						** / /			
F-HES 39-1(15)4			PLANT MIX BITUMINOUS OVERLAY,	PRINCE, INC.		05/30/86			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/86

DATE: 08/07/86

*** BILLINGS DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 20

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
LAKE DEER - NORTH	9.049	SEAL AND COVER	\$ 986,491	\$ 0	06/06/86 **10/17/86	0.0		10.7
HES 16-1(19)24 19 MILES NO. OF BILLINGS HES 28-2(14)97 BN CROSSING NE OF JOLIET TOTAL FOR TIED PROJECTS	0.770	SLOPE FLATTENING & SIGNING	\$ 49,956	\$ 8,554	05/30/86 07/09/86 **08/08/86	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 17.1		43.3
BHM 1020(10) MONTANA AVE. OVERPASS-8BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	\$ 2,219,895	\$ 103,637	05/30/86 / / **11/10/87	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 4.7		8.6
BR 9002(16) LITTLE BIG HORN RV. 8R.-N. WYOLA	0.000	STRUCTURE BRIDGE END STA. 2580+64.50 & STA. 2581+49.50	\$ 132,434	\$ 0	06/27/86 / / **08/24/86	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 0.0		BY 08/24/86
BILLINGS DISTRICT TOTALS:			\$ 33,899,160	\$ 26,432,071		78.0		
TOTALS FOR ALL PROJECTS:			\$258,022,283	\$169,448,215		65.7		

PLEASE RETURN

STATE DOCUMENTS COLLECTION

OCT 28 1985

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

DATE: 08/31/86 *OCIC 22722994 WF*

*** MISSOULA ***

PAGE NO: 1

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK SEC. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IG 90-1161127 U 10 ST REGIS - EAST & WEST	0.185	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC.		07/06/84 08/16/84 07/29/86	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 100.0	99.2
BRF 6-1121133 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO.		02/08/85 04/01/85 ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 97.8	108.9
F-TQF 1-2111148 U 2 CORAM - WEST GLACIER RTF 1-21101142 HUNGRY HORSE - CORAM F 65-11210 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	10.745	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.		04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, E. PHONE NO. 387-5050 78.4	81.0
F-HES 5-2121161 POLSON - NORTHWEST F-HES 52-11210 POLSON - EAST TOTAL FOR TIED PROJECTS	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC.		04/26/85 08/12/85 ** / /	F.P.M. KALBERG J.G. PHONE NO. 755-5717 100.0	109.6
F-HES 6-1118168 PLAINS - WEST RTF 6-1129110 TROUT CREEK - NORTHWEST RTF 36-11215 5 MI. NO. OF PLAINS - NORTH TOTAL FOR TIED PROJECTS	41.530	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PEAK PAVING CO., INC.		04/26/85 06/11/85 07/03/86	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717 97.9	108.8
NBP 6-1131128 BR. PAINTING-BR. OVER CL.FK. RIV	0.000	BRIDGE PAINTING	TRI-5 PAINTING, INC.		06/06/85 09/10/85 07/30/85	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 91.1	BY 10/15/85

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

DATE 08/31/86

*** HISSOULA ***

PAGE NO: 2

PRIME CONTRACTOR

MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

44 ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** MISSOULA ***

PAGE NO. 3

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK SEC. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 24-11018 RAIN BOB BEND - WEST F-HES 24-111515 ANGUINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 1,654,739	\$ 1,296,057	03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, J.R. PHONE NO. 549-6491 78.2	83.3
RTF 7-1135159 VICTOR - FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 870,786	\$ 880,382	04/11/86 06/02/86 08/14/86	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538 100.0	BY 07/01/86
BR 9020161 CLARK FK. RV. BR. - H. OF BEARMOUTH	0.080	STRUCTURE OVER CLARK FORK R. R.E. STA. 3+91.00 & 5+59.00	\$ 217,587	\$ 194,024	04/11/86 04/24/86 ** / /	F.P.M. SILVEY, J.C. PHONE NO. 649-2460 87.2	60.0
BR 9027131 QUARTZ CR. BR. - LIBBY BRS 508-116166 LIBBY NORTHWEST ROAD TOTAL FOR TIED PROJECTS	0.206	APPROACHES	\$ 321,350	\$ 183,659	04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, L.G. PHONE NO. 826-4457 57.2	25.0
BRF 6-11321101 MAGPIE CR. BR. - EAST OF PERNA	0.045	APPROACHES (MAGPIE CREEK BR.)	\$ 218,640	\$ 157,363	05/06/86 06/09/86 ** / /	F.P.M. TEDDY H. DESCHAMPS ACT PHONE NO. 72.0	57.8
F 5-2122179 ELMO - KOLLINS RS 352-11310 DAYTON - LAKE MARY ROMAN TOTAL FOR TIED PROJECTS	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	\$ 5,555,556	\$ 56,755	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER, K.L. PHONE NO. 755-5717 1.0	6.7
HCS 41411291		GUARD RAIL & SIGNING		FRANK GURNEY INC.	05/06/86	F.P.M. MARIN, G. PHONE NO. 755-5717	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** MISSOULA ***

PAGE NO. 4

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
SIGNING @ TWO LOCATIONS		0.000		\$ 29,870	\$ 29,864	07/07/86 07/10/86	100.0	5.0
BR 9024(1) SWAN RV. BR. - NO. OF CONDOH		0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0		FRONTIER-WEST, INC.	05/06/86 07/09/86 ** 1 / 1	F.P.M. KALBERG J.G. PHONE NO 755-5717 32.1	13.3
BR 9045(3) LITL BITTERROOT RV. BR - NW DIXON		0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00		TRI STATE CRANE & RIGGING	05/30/86 07/23/86 **09/19/86	F.P.M. GREEN, J.L. PHONE NO 27.3	38.3
BR 7-1(26)26 BITTERROOT BR. - SOUTH OF DARBY		0 778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING		SLETTEN CONSTRUCTION CO., INC.	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, G.P. PHONE NO. 722-4538 29 8	16.7
F-HES 5-2(25)38 PGST CREEK - ROMAN HES 5-2(24)46 SOUTH OF ROMAN TOTAL FLR TIED PROJECTS		10.429	PLANT MIX BITUMINOUS OVERLAY		A-1 PAVING, INC.	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, J.L. PHONE NO. 38.2	5.6
BR 9013(3) FISH CR BR - 2MI SW OF FISH CR		0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04		BINKERO CONSTRUCTION, INC.	06/27/86 07/17/86 ** 1 / 1	F.P.M. GEORGE ROAT (ACT) PHONE NO. 27.4	
F 1-2(24)121 KALISPELL STRIP		1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER		PACK & COMPANY	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, G. PHONE NO. 755-5717 0.0	

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86		*** MISSOULA ***			PAGE NO. 5		
		PRIME CONTRACTOR			MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
MISSOULA TOTALS:			\$ 36,221,006	\$ 25,295,186		67.8	
			*** BUTTE DISTRICT ***				

I 15-21421150 U 3 BERNICE - TWIN	6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	5LETTEN CONSTRUCTION CO., INC.	04/30/84 05/22/84	F.P.M. BORK, W. PHONE NO. 225-3962	100.0	94.0
			\$ 13,073,960 \$ 14,180,714	** / /			

I 15-21431143 ELK PARK - NORTH I 15-21451146 BERNICE - SOUTH TOTAL FOR TIED PROJECTS	7.843	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.	07/06/84 08/07/84	F.P.M. FLYNN, C. PHONE NO. 494-5874	100.0	88.1
			\$ 16,391,851 \$ 18,405,711	** / /			

I 15-11521146 U 3 PIPE ORGAN - NORTH I 15-1168144 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS	7.071	GRADE, AGGR. SURF., BIT. PL. MIX SURF. OPEN GRADED FRICTION COURSE, AND SIGNING	J.J. WELCOME CONST. CO., INC.	02/08/85 05/24/85	F.P.M. CARRARA, F. JR. PHONE NO. 683-6290	100.0	103.4
			\$ 6,008,111 \$ 6,162,175	** / /			

RS 278-113143 JACKSON - NORTH	7.308	PMS OVERLAY, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.	04/26/85 05/28/85 08/22/86	F.P.M. BRUELL, I. PHONE NO. 782-1797	97.3	91.2
			\$ 1,565,687 \$ 1,522,963				

RTF-RS 29-112143 TWIN BRIDGE - NORTH	6.514	PMS OVERLAY, WIDENING, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.	06/06/85 07/03/85 05/24/86	F.P.M. WILSON, R. PHONE NO. 474-3224	88.1	87.1
			\$ 932,605 \$ 822,105				

I-10 15-21001130 BUTTE - NORTH (ADD 2 LANES)	3.841	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	5LETTEN CONSTRUCTION CO., INC.	08-01/85 08/19/85	F.P.M. BETTLE, J. PHONE NO. 474-3442	94.7	86.0
			\$ 6,034,166 \$ 5,711,922	** / /			

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** BUTTE DISTRICT ***

PAGE NO. 6

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS	PROJ. MANAGER
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	% CONT.	TIME
					PROJ. COMP.	COMPLETE	USED	
IR 90-7(49)341		GRADEING, AGGR. SURF., BIT. PL			06/01/85			
SPRINGDALE - WEST		MIX SURF., AND STRUCTURES			07/10/85			
IR 90-7(52)341		24.0' BRIDGE OVER			** / /			
MISSION INTERCHANGE - EAST								
TOTAL FOR TIED PROJECTS	20.625		\$ 12,120,042	\$ 8,346,934		60.9		44.9
HES 8-4(5)76		GRADING AND AGGREGATE			08/28/85			
TOWNSEND BRIDGE APPROCHES		SURFACING			07/12/85			
ENR 8-4(8)76					** / /			
MISSOURI R.V. BR. - NO. OF TOWNSEND								
TOTAL FOR TIED PROJECTS	0.665		\$ 1,721,426	\$ 1,612,756		93.7		75.8
FLH 50-1(2)79		PLANT MIX BITUMINOUS SURFACE			07/27/85			
GRAYLING CREEK - NORTH		OVERLAY			06/24/86			
FLH 50-1(3)20					** / /			
SPECIMAN CREEK - NORTH & SOUTH								
TOTAL FOR TIED PROJECTS	21.753		\$ 3,193,501	\$ 934,641		29.3		57.0
M 7406131		WATER MAIN ADJUSTMENT			09/27/85			
MAIN, CHINON, C & GALLATIN ST		PLANT MIX BITUMINOUS SURFACING			09/31/86			
	2.130		\$ 1,143,527	\$ 1,136,846	08/26/86			100.0
M 6259161		GRADE, AGGREGATE SURFACING,			07/27/85			
PENNSYLVANIA AVE - ANACONDA		PLANT MIX BITUMINOUS SURFACING			11/13/85			
	0.553	SEAL & COVER	\$ 273,786	\$ 242,396	07/02/86			43.1
M 5009171		INTERSECTION IMPROVEMENTS			11/05/85			
MONT. AVE. & SIEPRA RD - HELENA					04/10/86			
M 581216					** / /			
MONT. AVE. & 11TH AVE. - HELENA								
TOTAL FOR TIED PROJECTS	0.000		\$ 149,846	\$ 133,187		88.9		126.7

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** BUTTE DISTRICT ***

PAGE NO. 7

PROJECT NUMBER				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% COMPLETION TIME USED
10-15-2(01)116 BUXTON INTERC. - NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC.	\$ 2,347,712 \$ 1,275,368	11/22/85 04/15/86 ** / /	F.P.M. WILSON, R. PHONE NO. 494-3224 54.3	76.5
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.	\$ 223,500 \$ 153,518	11/22/85 06/05/86 ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797 68.7	61.3
RTF-HES 95-1(14)0 JACARASSIT LANE	6.516	WIDEN, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.	\$ 1,604,396 \$ 1,589,530	03/03/86 07/24/86 08/02/86	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 99.1	90.0
SMP 4299-85 MAINTENANCE STOCKPILE	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY RMS STOCKPILE NO. 045185	D-K RENTALS & CONTRACTING, INC.	\$ 259,000 \$ 259,000	03/03/86 05/15/86 ** / /	F.P.M. BLOSSOM, R. PHONE NO. 586-9562 100.0	81.4
RTF 11-1(13)0 (TIED & PROJ) GAPOTHER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 80-1(6)0 MORRIS - EAST TOTAL FOR TIED PROJECTS	87.500	SEAL & COVER	MARVIN A. REHEEIN	\$ 1,073,822 \$ 659,201	04/11/86 07/23/86 ** / /	F.P.M. BROELL, I. PHONE NO. 782-1797	61.3 BY 07/01/86
HES 8-2(27)41 WEST OF HELENA ROAD HES 284-2(4)6 CANYON FERRY ROAD TOTAL FOR TIED PROJECTS	0.000	GUARDRAIL, LIGHTING CONDUIT & CONDUCTOR	ONE WAY SIGN & CONSTRUCTION CO.	\$ 23,947 \$ 22,267	04/11/86 06/04/86 06/10/86	F.P.M. FEATHER, R. PHONE NO. 444-6326	53.1 BY 07/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 09/31/86		*** BUTTE DISTRICT ***				PAGE NO. 8	
		PRIME CONTRACTOR				MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	TIME CONT. USED
PROJECT DESIGNATION							
IR 15-21491124-8 BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 4,454,520	04/16/86 05/08/86 ** 1 1	F.P.M. ERICKSON, W. PHONE NO. 494-3224 47.4	42.5
RTF 8-2111139 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 981,564	05/06/86 06/02/86 ** 1 1	F.P.M. BEATHER, A. PHONE NO. 444-6326 50.0	52.0
IR 0008101 BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	\$ 496,000	\$ 54,302	05/06/86 07/14/86 ** 1 1	F.P.M. WISSINGER MARK (ACT) PHONE NO. 10.9	43.3
IP 90-61471307 WEST BOZEMAN INTER.-N.B. STR.	0.048	CATHODIC PROTECTION SYSTEM	\$ 95,680	\$ 83,127	05/06/86 07/14/86 ** 1 1	F.P.M. WIEDE, H. PHONE NO. 225-3962 86.9	49.0
BR 9022191 JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	\$ 404,376	\$ 297,536	05/06/86 06/11/86 ** 1 1	F.P.M. GILMAN, R. PHONE NO. 494-6636 73.6	40.0
SRF 84-414128 GALLATIN R.R. BR. W. OF 4 CORNERS	0.053	APPROACHES	\$ 579,723	\$ 122,182	05/30/86 06/30/86 **06/15/87	F.P.M. SPANUM, J. PHONE NO. 222-8199 21.1	30.8
F-FR-HES 12-11316 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,111,287	\$ 857,366	05/30/86 1 1 **10/17/86	F.P.M. SHUYLER, W. PHONE NO. 586-9562 77.2	46.7
F 64-11715		GRADE, AGGREGATE SURFACING			05/30/86	F.P.M. SHUYLER, W. PHONE NO. 586-9562	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** BUTTE DISTRICT ***

PAGE NO: 9

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
BIG SKY SPUR (SLIDE CORR.)	1.082	PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	\$ 460,976	\$ 327,143	06/29/86 **09/05/86	71.0	66.0
RTF-HES 8-1(11)14 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	\$ 1,025,996	\$ 246,771	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, R. PHONE NO. 494-3224 24.1	21.7
IR 13-2(02)126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	\$ 324,739	\$ 253,065	05/30/86 07/02/86 **09/05/86	F.P.M. ERICKSON, W. PHONE NO. 494-3224 77.9	62.0
RS 540-1(03)25 FINE CREEK - NORTH	6.000	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 590,001	\$ 508,335	05/30/86 06/11/86 **09/05/86	F.P.M. OLSON, O.F. PHONE NO. 222-5646 86.2	96.0
RTF-HES 19-1(14)17 7MI. WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	\$ 1,143,386	\$ 266,330	06/27/86 07/23/86 **10/20/86	UNASSIGNED 23.3	25.0
RS 263-1(11)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	\$ 771,576	\$ 260,714	06/27/86 / / 08/05/86	F.P.M. ELBSON, R. PHONE NO. 386-9562 38.8	18.9
RS-GRS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	\$ 1,074,326	\$ 212,257	06/27/86 07/28/86 **05/15/87	F.P.M. BORN, W. PHONE NO. 225-3962 19.8	
BR 9029(7) BIG HOLE STRUCTURE	0.000	APPROACHES-GRADE & AGGREGATE SURFACING	\$ 634,013	\$ 9,260	06/01/86 / / **08/25/87	F.P.M. WIESE, H. PHONE NO. 225-3962 1.5	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** BUTTE DISTRICT ***

PAGE NO. 10

PRIME CONTRACTOR					HMT DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	TIME
PROJECT DESIGNATION			AWARD AMT	PAYMENTS	WORK BEG.	PROJECT	USED
					PROJ. COMP.	COMPLETE	
BUTTE DISTRICT TOTALS			\$ 88,147,464	\$ 72,104,669		81.8	
*** GREAT FALLS DISTRICT ***							

BHM 5710131 S.N. R/R OVERPASS @ HAVRE	0.184	STRUCTURE WIDENING REPAIR AND LIGHTING	MARTEL CONSTRUCTION, INC.		07/24/84 09/19/84 ** / /	F.P.H. STEEN, G. PHONE NO. 727-4350 100.0	84.6
F-BRF-MES 24-3(7)109 BURNHAM'S CORNER - NORTHWEST	7.768	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	HILOE CONSTRUCTION CO., INC.	\$ 4,243,653 \$ 3,746,659	01/03/85 03/27/85 ** / /	F.P.H. SMITH, W. PHONE NO. 264-5384 83.3	100.0
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.	\$ 4,591,377 \$ 4,466,180	03/11/85 04/16/85 ** / /	F.P.H. BROWN, G. PHONE NO. 434-2022 97.3	90.7
RTF 60-2(15)171 BELT - EAST & WEST	10.608	PL. MIX BIT SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.	\$ 2,280,583 \$ 2,225,816	03/11/85 04/29/85 ** / /	F.P.H. ANDERSON, G. PHONE NO. 727-4350 97.6	125.5
RTF 1-6(8)342 RUDLAND - GILFORD RTF 1-7(6)414 DUNSMITH - HARLEM RTF 1-2(8)446 DODSON - WEST RTF 1-6(9)472 SAND - WEST TOTAL FOR TIED PROJECTS	35.100	SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC.	\$ 532,786 \$ 592,770	04/03/85 06/14/85 07/15/86	F.P.H. TREFTZ, G. PHONE NO. 263-6821 100.0	81 07/01/85
IR 10-3(7)291 VAUGHN - BIRTH	10.031	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	\$ 2,959,289 \$ 2,666,228	04/03/85 05/03/85 ** / /	F.P.H. ANDERSON, F. PHONE NO. 727-4350 59.2	95.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** GREAT FALLS DISTRICT ***

PAGE NO 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RS 492-211140 RUDYARD - SOUTH	6.006	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	AMERICAN ASPHALT, INC.		04/03/85 10/02/85 06/22/86	F.P.H. TREFTZ, G. PHONE NO. 265-6821 88.3	98.8
IR 15-51901257 CASCADE - ULH	13.733	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	HILOE CONSTRUCTION CO., INC.		04/26/85 07/24/85 08/19/86	F.P.H. ENDERSON, G. PHONE NO. 727-4350 89.7	85.0
F-HES 24-3111183 REGERS PASS - WEST	8.063	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	AMERICAN ASPHALT, INC.		06/06/85 08/27/85 07/25/86	F.P.H. SMITH, W. PHONE NO. 264-5384 95.2	77.1
F 1-6161379 WEIGH STA. WEST OF HAVRE RTF-HES 10-317191 BOX ELDER - HAVRE F-HES 10-3191110 H.S. 2 SOUTH TOTAL FOR TIED PROJECTS	15.828	WEIGH STATION, WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO., INC.		06/28/85 08/05/85 ** / /	F.P.H. TREFTZ, G. PHONE NO. 265-6821	60.8
IR 15-51781276 3 LOCATIONS NEAR GREAT FALLS N ERS 5201171 5th ST. SOUTHWEST-GREAT FALLS N 5203121 4th AVE SW., RR ST. & 3rd ST SW TOTAL FOR TIED PROJECTS	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 ** / /	F.P.H. ROBINSON, F PHONE NO 727-4350	64.7
RS 236-216165 15.7 MI SOUTH OF BIG SANDY-SO	11.774	GR., AGG. SURF., SEAL AND COVER	E.H. OFTEGAL & SONS, INC.		08/28/85 07/17/85 ** / /	F.P.H. GREGORY, D. PHONE NO 278-7744 100.0	84.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/31/86

DATE: 06/31/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 12

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	MACKIN CONSTRUCTION CO.		07/27/85 04/07/86 ** / /	F.P.H. STEEN, G. PHONE NO 727-4350 100.0	72.0
RS 446-1(110) BOX ELDER - WEST	4.272	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	BALTRUSCH CONSTRUCTION CO., INC.		11/05/85 04/04/86 08/14/86	F.P.H. TREFTZ, G. PHONE NO 265-6821 85.7	100.0
RS 223-2(1141) CHESTER - SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC.		11/22/85 04/17/86 ** / /	F.P.H. GREGORY, D. PHONE NO 279-7944 86.6	100.0
RS 552-1(1216) SUNBURST - EAST	8.699	AGGREGATE SURFACING & PLANT MI X BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.		11/22/85 02/28/86 07/16/86	F.P.H. BLACK, D. PHONE NO 278-7931 91.2	63.7
F-HES 1-4(71280) SHELBY - EAST	11.797	PLANT MIX BITUMINOUS OVERLAY AND WIDENING	MEYER CONSTRUCTION CO., INC.		12/03/85 07/25/85 06/21/86	F.P.H. BLACK, D. PHONE NO 270-7931 99.8	112.2
IR 15-5(771283) GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.		03/03/86 04/14/86 ** / /	F.P.H. ROBINSON, F. PHONE NO 727-4350 52.4	68.5
IR 15-6(1241369) BUTLER - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC.		03/03/86 04/07/86 ** / /	F.P.H. BLACK, D. PHONE NO 278-7931 61.1	70.9
RTF 1-7(71421)		PLANT MIX BITUMINOUS OVERLAY	HARVIN A. REHBEIN		04/11/86	F.P.H. SMITH, W. PHONE NO 264-5334	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 13

PROJECT NUMBER		MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION				CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
PAERLEN - EAST AND WEST			AND SEAL & COVER			/ /		
RTF 3-3(2)84						** / /		BY 09/01/86
GLACIER CO. LINE - SOUTHEAST								
RTF 24-2(6)56								
HELMVILLE JCT. - EAST								
RTF 44-1(2)0								
VALER - WEST								
RTF 60-2(2)60								
ALBANY JCT. - SOUTH								
TOTAL FOR TIED PROJECTS		57.600		\$ 1,024,934	\$ 982,099		95.8	
RTF-HES 3-1(8)8			PLANT MIX BITUMINOUS		AMERICAN ASPHALT, INC.	05/06/86	F.P.M. SMITH, W.	
SUN RIVER JCT. - NORTH			SURFACING OVERLAY			06/03/86	PHONE NO. 264-5384	
HES 4141(12)U 2						** / /		
US HWY 287 & MT. HWY 21								
HES 4141(27)								
US HWY 310								
TOTAL FOR TIED PROJECTS		9.840		\$ 1,086,656	\$ 913,427		84.1	76.7
BH 9026(4)			STRUCTURE-REHABILITATION		BINKARD CONSTRUCTION, INC.	05/06/86	F.P.M. GREGORY, D.	
MARIAS RIVER - SW OF CHESTER		0.062	BRIDGE OVER MARIAS RIVER ROAD	\$ 173,643	\$ 4,500	/ /	PHONE NO. 278-7944	9.3
						** / /	2.6	
RTF-HES 57-1(3)1			PLANT MIX BITUMINOUS OVERLAY		EMPIRE SAND & GRAVEL CO., INC.	06/27/86	F.P.M. ENDERSON, G.	
BELT - EAST		10.125	AND SEAL AND COVER	\$ 1,141,225	\$ 230,804	/ /	PHONE NO 727-4350	15.6
						**05/15/87	26.2	
BR 9098(10)			APPROACHES		SLETTEN CONSTRUCTION CO., INC.	06/27/86	F.P.M. STEEN, G.	
GENT BRIDGE OVER TETON RIVER		0.304	GRADING & AGGREGATE SURFACING	\$ 411,245	\$ 104,542	/ /	PHONE NO. 727-4350	17.6
						**05/07/87	25.4	
BR 9016(3)			STRUCTURE OVER ST. MARY'S		MCINTYRE CONSTRUCTION CO.	08/01/86	F.P.M.	
ST. MARY'S CANAL - BRIDGE		0.000	CANAL			/ /	PHONE NO	
			BR. END STA 8+86.00 & 9+46.00	\$ 171,174	\$ 0	**05/11/87	0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86		*** GREAT FALLS DISTRICT ***			PAGE NO. 14		
		PRIME CONTRACTOR			MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
GREAT FALLS DISTRICT TOTALS			\$ 51,098,586	\$ 41,658,624		81.5	
			*** GLENDALE DISTRICT ***				

BRF 23-217181 POWDER RIVER - SE. OF BROADUS	0.909	GRADE, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES	COP CONSTRUCTION CO.		09/28/84 11/05/84 06/12/86	F. P. M. SCHNEIDT, J. PHONE NO. 436-2935 95.7	99.9
F 22-311181 CULBERSON - NORTH	7.268	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC	\$ 1,060,641 \$ 1,062,273	10/31/84 08/21/85 08/25/86	F. P. M. BALDWIN, J. AREA SUPR PHONE NO 787-5701 100.0	103.8
RTF-HES 1-101141648 BAIRVILLE - WEST	8.291	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.	\$ 1,012,922 \$ 976,815	02/08/85 06/08/85 08/08/86	F. P. M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 96.4	82.5
RTF-BRF 20-218133 SAVAGE - CRANE	9.037	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.	\$ 4,034,502 \$ 2,817,494	06/28/85 09/09/85 ** / /	F. P. M. KELLY, R. F. PHONE NO. 365-2877 69.8	69.5
RS 344-114115 FROID - WEST	7.492	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	PRINCE, INC.	\$ 1,654,941 \$ 1,585,840	06/28/85 07/31/85 ** / /	F. P. M. NOVAKOVICH, D. J. PHONE NO 653-1050 95.8	100.0
RS-BRS 261-11310 WIDBAUX - NORTH	4.824	PL. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC.	\$ 788,956 \$ 731,215	08/01/85 10/02/85 ** / /	F. P. M. STEWART, D. L. PHONE NO. 232-1093 92.7	100.0
RS-SR 258-115111 DAGMAR - NORTH SAKOTA LINE	8.444	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	EARTH BUILDERS, INC.	\$ 743,047 \$ 671,434	08/01/85 09/23/85 08/14/86	F. P. M. BALDWIN, J. AREA SUPR PHONE NO 787-5701 90.4	80.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** GLENDIVE DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 15

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT TIME USED
F-RTF-BRF 20-217152 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 7,339,673	08/28/85 09/23/85 ** / /	F.P.H. BILLY, H. PHONE NO. 482-6281 64.0	51.6
BRF 62-11514 MISSOURI R. BR. - S. - CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	\$ 4,821,206	\$ 1,311,813	09/27/85 12/09/85 ** / /	F.P.H. GREUFE, L.K. PHONE NO. 787-5701 27.2	27.7
SR-BRS 254-115120 BLOOMFIELD NORTH & SOUTH ROAD	5.744	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 262,563	09/27/85 05/09/86 ** / /	F.P.H. SWANSON, R.E. PHONE NO. 232-1093 42.9	73.2
F-BRF-ME5 23-11012 MILES CITY - SOUTH RTF-BRF-ME5 23-111018 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	\$ 5,093,637	\$ 3,251,404	11/05/85 03/12/86 ** / /	F.P.H. STORCHMAYER, D.J. PHONE NO. 232-1093 63.8	59.2
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	\$ 6,989,136	\$ 3,614,215	11/05/85 04/09/86 ** / /	F.P.H. STEWART, D.L. PHONE NO. 232-1093 51.7	63.3
RTF-SRF 22-215147 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 2,580,441	\$ 2,117,649	11/08/85 04/07/86 ** / /	F.P.H. BALDWIN, J. AREA SUPR PHONE NO. 787-5701 62.1	55.6
SF 1-10(16)592 MOSQUITO CR. BR. - E. OF WOLF PT.	0.110	BRIDGE REPLACEMENT WITH PIPE	\$ 218,804	\$ 203,303	01/10/86 06/24/86 ** / /	F.P.H. MOYAKOVICH, D.J. PHONE NO. 653-1050 92.9	77.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** GLENDIVE DISTRICT ***

PAGE NO. 16

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMPLET.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
RRP 335-14310 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING		TRIANGLE ELECTRIC, INC.	01/10/86 05/13/86 08/26/86	F.P.M. QUALE, K.G. PHONE NO. 365-2877 100.0	55.0
BR 9017161 N.E.K PHILLIPS CR. - N.W. OF COHAG	0.142	GRADE, AGGREGATE SURFACING AND CULVERTS		SCANLAN CONSTRUCTION	03/03/86 05/19/86 07/14/86	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 96.6	100.0
SMP 0699-86 MAINTENANCE STOCK PILE	0.000	MAINTENANCE STOCKPILE CARTER COUNTY		SHUMAKER TRUCKING & EXCAVATING	03/03/86 04/28/86 ** / /	F.P.M. SWANSON, R.E. PHONE NO. 232-1093 100.0	96.7
RTX 11161 AIRPORT RD. - GLENDIVE RTF 1-7(13)508 (TIED. 13 PROJ) HINSDALE - EAST AND WEST RTF 22-219180 POWDER RIVER BR. APP'S RTF 1-91131554 KASHUA - EAST AND WEST RTF 1-10(11)602 POPLAR - WEST RTF 14-6121252 FORSYTH - NORTHWEST RTF 18-312168 JORDAN - SOUTHEAST RTF 26-11310 GLENDIVE - NORTHEAST RTF 23-3131130 ALZADA - EAST AND WEST RTF 35-213147 WOLF POINT - SOUTHEAST RTF 37-314177 CAMPS PASS - SOUTHEAST RTF 11-7(8)329 MERRILL AVE. - GLENDIVE RTF 62-218120		ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER		MARVIN A. RENBEIN	04/11/86 06/23/86 ** / /	F.P.M. BURDOCHER, D.A. PHONE NO. 226-2081	BY 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** GLENDALE DISTRICT ***

PAGE NO. 17

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
SIDNEY - NORTH								
TOTAL FOR TIED PROJECTS		108.200		\$ 1,673,020	\$ 1,653,267		98.8	
F-HES 2-1(14)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(13)58 PLEVNA-WEST			PLANT MIX BITUMINOUS OVERLAY		SLETTER CONSTRUCTION CO., INC.	05/06/86 07/15/86 ** / /	F.P.M. SHANSON, R.E. PHONE NO. 232-1093	
TOTAL FOR TIED PROJECTS		24.174		\$ 3,671,647	\$ 395,399		10.3	26.0
BR 9011(7) CLEAR CR. BR. - 3MI S. WHOOPOO IN			BRIDGE REPLACEMENT WITH CULVERT (CLEAR CREEK)		BYRON'S CONSTRUCTION	05/06/86 06/24/86 ** / /	F.P.M. KELLY, B.F. PHONE NO. 365-2877	95.0
		0.121		\$ 88,759	\$ 70,749		79.7	
BR 9055(11) BEAVER CR. BR. - 1st AVE. 50., W18X			STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00		COP CONSTRUCTION CO.	05/05/86 06/02/86 ** / /	F.P.M. QUALE, K.G. PHONE NO. 365-2877	32.2
		0.042		\$ 275,908	\$ 85,615		31.0	
M 1407(13) 9TH AVE. N E. - HOLLY-MAIN SIDNEY M 1499(11) LINCOLN AVE. & 5th ST. - SIDNEY			PLANT MIX BITUMINOUS SURFACING		HILDE CONSTRUCTION CO., INC.	05/30/86 07/21/86 **08/29/86	F.P.M. KELLY, B.F. PHONE NO. 365-2877	
TOTAL FOR TIED PROJECTS		1.709		\$ 376,765	\$ 265,607		70.5	64.4
BR 9010(7) EAGLE CR. BR. - SE OF FLAXVILLE			APPROACHES, GRADE & AGGREGATE SURFACING		MACKIN CONSTRUCTION CO.	06/27/86 / / **10/20/86	F.P.M. SCHNEIDT, J. PHONE NO. 436-2935	23.3
		0.075		\$ 118,756	\$ 19,407		16.3	
F-BRT 26-1(4)3 SIDNEY BRIDGE - EAST			GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN		AMERICAN ASPHALT, INC.	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN, J. AREA SUPR PHONE NO. 787-5701	0.6
		0.000		\$ 2,945,442	\$ 16,880			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** GLENDALE DISTRICT ***

PAGE NO: 12

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F 42-318174 SLHSGOW - SOUTHEAST	0.000	CULVERT	WOLF POINT READY MIX COMPANY		08/01/86 / / **10/19/86	F P H DUROCHER, D.A. PHONE NO 228-2081 0.0	
GLENDALE DISTRICT TOTALS:			\$ 53,047,495	\$ 31,095,190		50.6	
			*** BILLINGS DISTRICT ***				

I-10 90-91201549 U 2 WYOMING LINE - NORTH	5.199	GR, FOAMED ASPH. BASE, BIT. PL MIX SURF., O.G.F.C. AND SIGNS	HILOE CONSTRUCTION CO., INC.		09/05/83 09/06/83 07/14/86	F P H SCHAEK, R.J. PHONE NO. 665-1566 100.0	96.4
F-HES 53-212140 LAVINA - SOUTH	6.132	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	CENTURY CONSTRUCTION, INC.		04/26/85 06/03/85 07/22/86	F P H OTTMAN, H.A. PHONE NO. 245-5731 93.8	100.0
IR 96-611061420 PARK CITY - WEST (EAST SECT.)	6.507	BIT. SURFACING REHABILITATION	NORTHERN IMPROVEMENT CO.		04/26/83 07/29/85 **07/21/86	F P H LORAN, G.H. PHONE NO 243-3827 100.0	135.8
F-HES 57-3115167 MOORE - LEWISTOWN	14.094	WIDENING, PL. MIX BIT. SURF., SIGNING, SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		06/06/85 07/16/85 06/18/86	F P H PASSOW, R.A. PHONE NO. 538-8731 93.9	100.0
RS 381-11310 GOULDING CREEK RD	4.820	GR., AGG. SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		06/23/85 11/06/85 ** / /	F P H DEMORE, D.E. PHONE NO. 538-8731 56.4	83.8
IR 90-611001401 COLUMBUS - EAST & WEST	17.397	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	EMPIRE SAND & GRAVEL CO., INC.		11/22/85 12/27/85 ** / /	F P H CHARLTON, P.T. SR. PHONE NO 322-4367 100.0	61.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** BILLINGS DISTRICT ***

PAGE NO. 19

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % COM. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
IR 93-3136178 ROUSEBUD COUNTY LINE - EAST	7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PORTABLE PAVERS, INC.		11/22/85 04/21/86 ** / /	F.P.M. OTTMAN, H.A. PHONE NO. 245-5731 91.7	77.8
IR 94-114710 PINE HILLS INTERCHANGE - EAST	6.704	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC.		01/10/86 03/03/86 ** / /	F.P.M. KITTELSON, D.C. PHONE NO. 245-7495 95.8	72.8
F 73-11310 LODGE GRASS I - CONNECTION I-IR 90-91651516 LODGE GRASS - NORTH TOTAL FOR TIED PROJECTS	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC.		03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, R.J. PHONE NO. 665-1566 46.9	59.7
RTX 56(11) (TIED: 6 PROJ.) I 94 - POMPEYS PILLAR RTX 56(12) BILLINGS - NORTHEAST RTX 56(13) LAUREL - PARK CITY RTF 48-11810 HARDIN - NORTH RTS 384-11310 HARDIN - EAST RTS 343-11110 POMPEYS PILLAR - WEST TOTAL FOR TIED PROJECTS	49.600		MIDLAND EMPIRE MATERIALS, INC.		04/11/86 05/01/86 07/30/86	F.P.M. SCHUMAN, D.P. PHONE NO. 245-9802 190.9	BY 07/01/86
RTF 14-3151117 SHEWOMUT - GATE RTF 48-11310 LEWISTOWN - NORTH RTF 63-31310 STANFORD - NORTH RTF 51-11310		SEAL & COVER	MARVIN A. REHBEIN		04/11/86 05/21/86 07/08/86	F.P.M. PASSEN, R.A. PHONE NO. 538-8731 BY 07/01/86	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE 08/31/86

*** BILLINGS DISTRICT ***

PAGE NO 20

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER & CONT. TIME USED
COFFEE CREEK - EAST AND WEST RTF 81-1(4)38 BEGONS - EAST AND WEST TOTAL FOR TIED PROJECTS	58.300		\$ 584,587	\$ 548,233		93.8	
IR 90-8(107)413 PARK CITY-WEST (WEST SECTION)	7.448	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 1,820,729	\$ 1,933,192	05/03/86 05/27/86 ** / /	F.P.M. CUMELTON, R.T. SR. PHONE NO. 322-4569 100.0	41.0
F-HES 37-1(15)4 LAKE DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	\$ 986,491	\$ 0	05/30/86 05/26/86 **10/17/86	F.P.M. LORAN, S.M. PHONE NO. 248-2827 0.0	24.0
HES 16-1(19)24 12 MILES NW. OF BILLINGS HES 28-2(14)97 BN CROSSING NE OF JULIET TOTAL FOR TIED PROJECTS	0.770	SLOPE FLATTENING & SIGNING	\$ 49,956	\$ 49,151	05/30/86 07/09/86 08/14/86	F.P.M. SCHUBAN, D.P. PHONE NO. 245-9802 98.4	43.3
CHM 1024(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	\$ 2,219,895	\$ 372,134	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 16.8	15.5
BR 3092(6) LITTLE BIG HORN RV. SR.-N.WYOLA	0.000	STRUCTURE BRIDGE END STA. 2580+64.50 & STA. 2581+49.50	\$ 132,434	\$ 32,757	06/27/86 07/28/86 **08/24/86	F.P.M. TAYLOR, D.R. PHONE NO. 252-9735 24.7	BY 08/24/86
F 02-2(10)45 BEARTOOTH PASS - NORTH	1.049	SLIPE CORRECTION	\$ 469,919	\$ 0	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUBAN, D.P. PHONE NO. 245-9802 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/86

DATE: 08/31/86

*** BILLINGS DISTRICT ***

PAGE NO. 21

PRIME CONTRACTOR					MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
F HES 4-2(1)54		PLANT MIX BITUMINOUS OVERLAY		EARTH BUILDERS, INC.	08/01/86	F. P. H. KITTELSON, D.C.	
LAUREL - MOSSHAIN		SEAL & COVER			09/26/86	PHONE NO 245-7495	
ii 6701(1)					**05/27/87		
1st AVE. - LAUREL							
TOTAL FOR TIED PROJECTS	4.314		\$ 1,225,532	\$ 0		0.0	
BILLINGS DISTRICT TOTALS			\$ 95,594,611	\$ 28,248,875		77.4	
TOTALS FOR ALL PROJECTS			\$264,107,102	\$198,402,544		75.1	

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

OCIC 22722994 WF

*** MISSOULA DISTRICT ***

PAGE NO: 1

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
						PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.185	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC.	\$ 757,626 \$ 760,907	07/06/84 08/16/84 07/29/86	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 100.0	106.7
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO.	\$ 1,035,916 \$ 1,014,406	02/08/85 04/01/85 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 97.9	108.9
F-TQF 1-2(11)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD TOTAL FOR TIED PROJECTS	10.745	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.	\$ 8,485,491 \$ 7,512,580	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO. 387-5050 88.5	90.7
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST TOTAL FOR TIED PROJECTS	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC.	\$ 1,406,214 \$ 1,661,393	04/26/85 08/12/85 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 100.0	109.6
MBP 6-1(31)28 BR. PAINTING-BR. OVER CL. FK. RIV	0.000	BRIDGE PAINTING	TRI-5 PAINTING, INC.	\$ 63,000 \$ 57,410	06/06/85 09/10/85 07/30/86	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 91.1	BY 10/15/85
BR5 382-1(3)3 PERMA CANYON R5 382-1(4)3 U1 FLOOD DAMAGE REPAIR (SEE CO#1) TOTAL FOR TIED PROJECTS	0.000	PIPE & APPROACHES	GLENN REHBEIN EXCAVATING, INC.	\$ 286,293 \$ 309,443	06/06/85 08/30/85 ** / /	F.P.M. CYR, JAMES L. PHONE NO. 649-2460 100.0	76.2

STATE DOCUMENTS COLLECTION

OCT 22 1986

** ESTIMATED COMPLETION DATE ONLY

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** MISSOULA DISTRICT ***

PAGE NO: 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RTF 5-11610 DESMET - EVARD RTF 5-11716 EVARD - NORTH TOTAL FOR TIED PROJECTS	14.480	G., AGG. SURF., PL. MIX SURF., SEAL & COVER.	RIVERSIDE CONTRACTING, INC.		06/28/85 07/16/85 ** / /	F.P.M. GIARD, JASON R. PHONE NO. 549-6491	97.7
			\$ 4,251,533	\$ 4,634,932		100.0	
I 90-1196139 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY		09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO. 649-2460 91.9	64.1
			\$ 2,998,723	\$ 2,756,959			
BR 9032161 CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO.		11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO. NO PHONE 91.9	64.6
			\$ 1,449,488	\$ 1,332,307			
IR 0008171 MISSOULA DIST. - INTERS. SIGNING	0.000	SIGN UPGRAADING	LIVESAY TRAFFIC MAINT., INC.		11/08/85 05/22/86 ** / /	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 100.0	67.2
			\$ 249,066	\$ 372,399			
BRF 24-214142 MONTURE CR. BR. - WEST OF OVANDO	0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING, INC.		01/10/86 03/31/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO. 258-6587 100.0	84.2
			\$ 809,148	\$ 854,235			
BRF 19-219149 PHILIPSBURG - DRUMMOND	0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	FRONTIER-WEST, INC.		01/10/86 03/04/86 ** / /	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 87.1	58.4
			\$ 609,639	\$ 531,256			
F 24-11818 RAIN 80W BEND - WEST F-HES 24-111515 ANGIVINE EAST & WEST TOTAL FOR TIED PROJECTS	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO. 258-6587	95.6
			\$ 1,654,739	\$ 1,525,381		92.2	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** MISSOULA DISTRICT ***

PAGE NO: 3

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
						PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF 7-1(35)59 VICTOR -FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	AMERICAN ASPHALT, INC.	\$ 870,786 \$ 881,357	04/11/86 06/02/86 08/14/86	F.P.M. TAHIJA, GERALD P. PHONE NO. 777-5371 100.0	BY 09/01/86
BR 9020(6) CLARK FK. RV. BR. -N. OF BEARMOUTH	0.080	STRUCTURE OVER CLARK FORK R. B.E. STA. 3+91.00 & 5+59.00	SLETTEN CONSTRUCTION CO., INC.	\$ 217,587 \$ 195,294	04/11/86 04/24/86 ** / /	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 89.8	60.0
BR 9027(3) QUARTZ CR. BR. -LIBBY BR5 508-1(8)66 LIBBY NORTHWEST ROAD TOTAL FOR TIED PROJECTS	0.206	APPROACHES	E.F. MATELICH CONST. CO.	\$ 321,350 \$ 190,319	04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 59.2	73.0
BRF 6-1(32)101 MAGPIE CR. BR. - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR.)	RINKERD CONSTRUCTION, INC	\$ 218,640 \$ 207,563	05/06/86 06/09/86 ** / /	F.P.M. TEDDY H. DESCHMPS ACT PHONE NO. 94.9	75.8
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN TOTAL FOR TIED PROJECTS	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC.	\$ 5,555,556 \$ 205,461	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER, KENNETH L. PHONE NO. 849-5223 3.7	24.0
BR 9024(1) SWAN RV. BR. -NO OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC.	\$ 256,626 \$ 183,787	05/06/86 07/09/86 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 71.6	48.9
BR 9045(3) LITL. BITTERROOT RV. BR.-NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	TRI STATE CRANE & RIGGING	\$ 145,049 \$ 112,166	05/30/86 07/23/86 **09/19/86	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 77.3	73.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** MISSOULA DISTRICT ***

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
						PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 7-1(26)26 BITTERROOT BR. - SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 1,132,463	\$ 647,908	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, GERALD P. PHONE NO. 777-5371 57.2	31.7
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN TOTAL FOR TIED PROJECTS	10.429	PLANT MIX BITUMINOUS OVERLAY	\$ 1,269,716	\$ 1,028,102	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 81.0	45.6
BR 9031(3) FISH CR. BR. - 2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	\$ 179,696	\$ 151,452	06/27/86 07/17/86 ** / /	F.P.M. ROAT, GEORGE M. PHONE NO. NO PHONE 84.3	49.3
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 566,814	\$ 139,471	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO. 755-5717 24.6	12.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	\$ 1,100,500	\$ 0	08/18/86 / / ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 0.0	
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 600,054	\$ 26,377	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R. PHONE NO. 755-5717 4.4	
BRF 1-1(27)57 FISHER RV BR. - NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 831,757	\$ 9,858	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 1.2	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** MISSOULA DISTRICT ***

PAGE NO: 5

PROJECT NUMBER		MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS		PAGE NO. 5 PROJ. MANAGER % CONT. TIME USED
PROJECT DESIGNATION				CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS		PERCENT PROJECT COMPLETE		
MISSOULA DISTRICT TOTALS:				\$ 37,323,467	\$ 27,302,722		73.2		
				*** BUTTE DISTRICT ***					
I 15-3(42)150 U 3 BERNICE - BASIN		6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC.		04/30/84 05/22/84 ** / /	F.P.M. BORK, WILLIAM PHONE NO. 225-3962 100.0		99.0
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH TOTAL FOR TIED PROJECTS		7.843	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.		07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 100.0		92.8
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH TOTAL FOR TIED PROJECTS		7.071	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, AND SIGNING	J.J. WELCOME CONST. CO., INC.		02/08/85 05/24/85 ** / /	F.P.M. CAPRARA, FRANK JR. PHONE NO. 683-6290 100.0		106.0
RS 278-1(3)43 JACKSON - NORTH		7.308	PMS OVERLAY, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		04/26/85 05/28/85 08/22/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 97.3		96.1
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH		6.514	PMS OVERLAY, WIDENING, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		06/06/85 07/08/85 05/24/86	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 88.2		87.1
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES)		3.841	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 ** / /	F.P.M. BETTLE, JOSEPH PHONE NO. 494-3442 97.5		96.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** BUTTE DISTRICT ***

PAGE NO: 6

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST TOTAL FOR TIED PROJECTS	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	\$ 12,120,042	\$ 8,501,440	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS, LESLIE (ACT) PHONE NO. 222-8199 70.1	61.2
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND TOTAL FOR TIED PROJECTS	0.665	GRADING AND AGGREGATE SURFACING	\$ 1,721,426	\$ 1,679,747	08/28/85 09/12/85 ** / /	F.P.M. REATHER, ALBERT PHONE NO. 444-6326 97.6	88.2
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH TOTAL FOR TIED PROJECTS	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	\$ 3,193,501	\$ 2,705,211	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785 84.7	71.0
M 7406(3) MAIN, CHINOOK, C & GALLATIN ST TOTAL FOR TIED PROJECTS	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	\$ 1,143,527	\$ 1,138,702	09/27/85 03/31/86 08/26/86	F.P.M. OLSON, OLE F. PHONE NO. 222-8646 99.6	77.0
M 0299(6) PENNSYLVANIA AVE - ANACONDA TOTAL FOR TIED PROJECTS	0.553	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 273,786	\$ 242,396	09/27/85 11/13/85 07/02/86	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 88.5	43.1
M 5809(7) MONT.AVE. & SIERRA RD.-HELENA M 5812(2) MONT.AVE. & 11th AVE -HELENA TOTAL FOR TIED PROJECTS	0.000	INTERSECTION IMPROVEMENTS	\$ 149,846	\$ 135,145	11/05/85 04/10/86 08/13/86	F.P.M. REATHER, ALBERT PHONE NO. 444-6326 90.2	253.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** BUTTE DISTRICT ***

PAGE NO. 7

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
IR 15-2(51)116 BUXTON INTERC. - NORTH & EAST		7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,347,712	\$ 1,795,796	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 76.5	92.9
SMP 0199-85 MAINTENANCE STOCKPILE		0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	\$ 223,500	\$ 228,454	11/22/85 06/05/86 09/10/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 100.0	62.5
RTF-HES 85-1(14)0 JACKRABBIT LANE		6.516	WIDEN, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 1,604,396	\$ 1,589,530	03/03/86 07/24/86 08/02/86	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 99.1	90.0
SMP 4999-86 MAINTENANCE STOCKPILE		0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY HMS STOCKPILE NO 045185	\$ 259,000	\$ 259,000	03/03/86 05/15/86 ** / /	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 100.0	97.1
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 MORRIS - EAST TOTAL FOR TIED PROJECTS		87.500	SEAL & COVER	\$ 1,073,822	\$ 805,864	04/11/86 07/23/86 09/16/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 75.0	8Y 09/01/86
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD		8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 7,561,617	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 80.5	54.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** BUTTE DISTRICT ***

PAGE NO: 8

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)		1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 1,153,243	05/06/86 06/02/86 ** / /	F.P.M. REATHER, ALBERT PHONE NO. 444-6326 58.8		67.0
IR 0008(8) BUTTE DIST.-INTERSTATE SIGNING		400.800	SIGN RESTORATION	\$ 496,000	\$ 117,443	05/06/86 07/14/86 ** / /	F.P.M. WISSINGER, MARK (ACT) PHONE NO. NO PHONE 23.7		61.7
IR 90-6(47)307 WEST BOZEMAN INTER.-N.8. STR.		0.048	CATHODIC PROTECTION SYSTEM	\$ 95,680	\$ 83,127	05/06/86 07/14/86 ** / /	F.P.M. WIESE, HAROLD PHONE NO. 225-3962 86.9		55.0
BR 9022(9) JEFFERSON RIVER BRIDGE		0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	\$ 404,376	\$ 349,787	05/06/86 06/11/86 ** / /	F.P.M. GILMAN, ROBERT PHONE NO. 494-6636 86.5		59.1
BRF 84-4(4)28 GALLATIN RN. BR. W. OF 4 CORNERS		0.053	APPROACHES	\$ 579,723	\$ 269,511	05/30/86 06/30/86 **06/15/87	F.P.M. BRANUM, JERRY PHONE NO. 222-8199 46.5		35.8
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST		8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,111,287	\$ 903,765	05/30/86 / / **10/17/86	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785 81.3		64.0
F 64-1(7)5 BIG SKY SPUR (SLIDE CORR.)		1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	\$ 460,976	\$ 464,032	05/30/86 06/18/86 09/11/86	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785 100.0		100.0
RTF-HES 8-1(11)4			PLANT MIX BITUMINOUS OVERLAY,		EARTH BUILDERS, INC.	05/30/86	F.P.M. WILSON, ROBERT PHONE NO. 782-1797		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** BUTTE DISTRICT ***

PAGE NO. 9

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT TIME USED
GARRISON - EAST		7.362	SEAL & COVER	\$ 1,025,996	\$ 852,121	08/05/86 **09/19/86	83.1	48.3
IR 15-2(52)126 BUTTE URBAN FENCING		3.800	FENCE REHABILITATION	L.A. CONSTRUCTION		05/30/86 07/02/86 **09/05/86	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 94.9	90.0
RS 540-1(3)25 PINE CREEK - NORTH		6.000	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PIONEER READY MIX		05/30/86 06/11/86 09/16/86	F.P.M. OLSON, OLE F. PHONE NO. 222-8646 93.8	96.0
RTF-HES 19-1(14)17 7MI. WEST OF ANACONDA - WEST		7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO., INC.		06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 50.2	25.0
RS 283-1(1)0 HARRISON - PONY		6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC.		06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 71.6	18.8
RS-8R5 279-1(2)16 CANYON CREEK - WILBORN		0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO., INC.		06/27/86 07/28/86 **05/15/87	F.P.M. BORK, WILLIAM PHONE NO. 225-3962 37.6	36.7
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN BR.		0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION, INC.		08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO. 225-3962 10.1	12.5
BUTTE DISTRICT TOTALS:				\$ 88,123,518	\$ 80,534,233		91.4	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 10

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BHM 5710(3) B.N. R/R OVERPASS @ HAURE		0.184	STRUCTURE WIDENING REPAIR AND LIGHTING	\$ 1,560,293	\$ 1,668,356	07/24/84 09/19/84 ** / /	F.P.M. STEEN, G. PHONE NO. 727-4350 100.0	84.6
F-BRF-HES 24-3(7)109 BOWMAN'S CORNER - NORTHWEST		7.788	WIDEN, AGGR. SURF., BIT PL. MIX SURF., SIGNING, SEAL AND COVER	\$ 4,243,653	\$ 3,751,072	01/03/85 03/27/85 08/29/86	F.P.M. SMITH, W. PHONE NO. 264-5384 88.4	100.8
BHF 1-3(8)209 TWO MEDICINE BRIDGE		4.040	GRADE, AGGR. SURF., CONC. TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	\$ 4,591,397	\$ 4,482,309	03/11/85 04/16/85 ** / /	F.P.M. BROWN, G. PHONE NO. 434-2022 97.6	90.7
RTF 60-2(15)71 BELT - EAST & WEST		10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 2,280,583	\$ 2,225,816	03/11/85 04/29/85 ** / /	F.P.M. ENDERSON, G. PHONE NO. 727-4350 97.6	125.5
IR 15-5(79)291 VAUGHN - NORTH		10.031	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 2,990,289	\$ 2,666,228	04/03/85 05/08/85 08/08/86	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.2	95.0
IR 15-5(80)257 CASCADE - ULM		13.933	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 3,392,305	\$ 3,043,764	04/26/85 07/24/85 08/19/86	F.P.M. ENDERSON, G. PHONE NO. 727-4350 89.7	85.0
F-HES 24-3(11)83 ROGERS PASS - WEST		8.063	PMS OVERLAY, RECYCLED BIT. BASE, SEAL AND COVER	\$ 1,660,615	\$ 1,580,815	06/06/85 08/27/85 07/25/86	F.P.M. SMITH, W. PHONE NO. 264-5384 95.2	77.1
F 1-6(16)379			WEIGH STATION, WIDENING AND PMS		BALTRUSCH CONSTRUCTION CO., INC.	06/28/85	F.P.M. TREFTZ, G. PHONE NO. 265-6821	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 11

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
WEIGH STA. WEST OF HAVRE			OVERLAY			08/05/85		
RTF-HES 10-3(7)91						** / /		
BOX ELDER - HAVRE								
F-HES 10-3(9)110								
U.S. 2 SOUTH								
TOTAL FOR TIED PROJECTS		15.828		\$ 6,248,178	\$ 4,788,223		76.6	70.6
IR 15-5(78)278			SIGNING, SLOPE FLATTENING AND		SLETTEN CONSTRUCTION CO., INC.	08/01/85	F.P.M. ROBINSON, F.	
3 LOCATIONS NEAR GREAT FALLS			APPROACH RELOCATIONS			08/19/85	PHONE NO. 727-4350	
M-RRS 5201(7)						** / /		
6th ST. SOUTHWEST-GREAT FALLS								
M 5203(3)								
4th AVE SW., RR ST. & 3rd ST SW								
TOTAL FOR TIED PROJECTS		0.905		\$ 4,725,993	\$ 4,486,938		94.9	74.0
RS 236-2(3)65			GR., AGG. SURF., SEAL AND COVER		E.H. OFTEDAL & SONS, INC.	08/28/85	F.P.M. GREGORY, D.	
15.7 MI SOUTH OF BIG SANDY-SO.						09/17/85	PHONE NO. 278-7944	
		11.774		\$ 1,975,564	\$ 1,936,354	** / /	100.0	84.0
BR 9003(10)			STRUCTURE OVER SNAKE CREEK		MACKIN CONSTRUCTION CO.	09/27/85	F.P.M. STEEN, G.	
COUNTY ROAD NEAR HARLEN						04/07/86	PHONE NO. 727-4350	
		0.030		\$ 79,562	\$ 81,336	** / /	100.0	72.0
RS 448-1(1)0			PLANT MIX BITUMINOUS OVERLAY,		BALTRUSCH CONSTRUCTION CO., INC.	11/05/85	F.P.M. TREFTZ, G.	
BOX ELDER - WEST			SEAL & COVER			04/04/86	PHONE NO. 265-6821	
		4.272		\$ 516,342	\$ 450,037	08/14/86	87.2	100.0
RS 223-2(1)41			PLANT MIX BITUMINOUS OVERLAY		BALTRUSCH CONSTRUCTION CO., INC.	11/22/85	F.P.M. GREGORY, D.	
CHESTER -SOUTH			& SEAL AND COVER			04/17/86	PHONE NO. 278-7944	
		11.769		\$ 1,272,377	\$ 1,111,963	** / /	87.4	100.0
IR 15-5(77)283			PLANT MIX BITUMINOUS OVERLAY		AMERICAN ASPHALT, INC.	03/03/86	F.P.M. ROBINSON, F.	
							PHONE NO. 727-4350	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86
*** GREAT FALLS DISTRICT ***

DATE: 10/12/86

PAGE NO. 12

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
GREAT FALLS - VAUGHN	8.601	& OPEN GRADED FRICTION COURSE	\$ 4,194,143	\$ 3,159,536	04/14/86 ** / /	75.3	86.1
IR 15-6(24)309 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,792,494	\$ 2,630,179	03/03/86 04/07/86 ** / /	F.P.M. BLACK, O. PHONE NO. 278-7931 94.2	70.3
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84 GLACIER CO. LINE - SOUTHEAST RTF 24-2(6)56 HELMVILLE JCT. - EAST RTF 44-1(2)0 VALIER - WEST RTF 60-2(21)60 ARMINGTON JCT. - SOUTH TOTAL FOR TIED PROJECTS	57.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,024,934	\$ 1,034,809	04/11/86 05/12/86 **10/17/86	F.P.M. SMITH, W. PHONE NO. 264-5384 100.0	BY 09/01/86
RTF-HES 3-1(8)8 SUN RIVER JCT. - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27) US HWY 310 TOTAL FOR TIED PROJECTS	9.840	PLANT MIX BITUMINOUS SURFACING OVERLAY	\$ 1,086,656	\$ 1,020,845	05/06/86 06/03/86 ** / /	F.P.M. SMITH, W. PHONE NO. 264-5384 93.9	88.3
BH 9026(4) MARIAS RV. BR. - SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	\$ 173,643	\$ 82,610	05/06/86 07/28/86 ** / /	F.P.M. GREGORY, D. PHONE NO. 278-7944 47.6	26.7
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	\$ 1,141,225	\$ 247,004	06/27/86 07/25/86 **05/15/87	F.P.M. ENDERSON, G. PHONE NO. 727-4350 21.6	33.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 13

PRIME CONTRACTOR						MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
BR 9008(10)		APPROACHES		SLETTEN CONSTRUCTION CO., INC.	06/27/86	F.P.M. STEEN, G.	
DENT BRIDGE OVER TETON RIVER		GRAING & AGGREGATE SURFACING			07/22/86	PHONE NO.727-4350	
	0.304		\$ 411,245	\$ 211,873	**05/07/87	51.5	41.2
BR 9018(3)		STRUCTURE OVER ST. MARY'S		MCINTYRE CONSTRUCTION CO.	08/01/86	F.P.M. BLACK, D.	
ST.MARY'S CANAL BR.- E.OF BABB		CANAL			09/10/86	PHONE NO.278-7931	
	0.000		\$ 171,174	\$ 42,948	**05/11/87	25.1	5.0
BR 9051(6)		CULVERT		G.M. CONSTRUCTION, INC.	09/02/86	F.P.M. GREGORY, D.	
WILLOW CR BR. - SO. OF GALATA					/ /	PHONE NO.278-7944	
	0.000		\$ 90,954	\$ 0	**11/15/86	0.0	
BR 9007(12)		BRIDGE APPROACHES		SLETTEN CONSTRUCTION CO., INC.	09/02/86	F.P.M. STEEN, G.	
SUN RV.BR.-1MI.5. EMERSON JCT.					09/15/86	PHONE NO.727-4350	
	0.075		\$ 419,633	\$ 0	**09/01/87	0.0	
GREAT FALLS DISTRICT TOTALS:			\$ 46,943,254	\$ 40,703,013		86.7	
			*** GLENDIVE DISTRICT ***				
F 22-3(1)B1		PLANT MIX BITUMINOUS OVERLAY		BALTRUSCH CONSTRUCTION CO., INC	10/31/84	F.P.M. BALDWIN, JAMES E.	
CULBERTSON - NORTH		SEAL AND COVER			08/21/85	PHONE NO.787-5701	
	7.268		\$ 1,060,641	\$ 1,068,413	09/11/86	100.0	128.6
RTF-HES 1-10(14)648		PLANT MIX BITUMINOUS OVERLAY		PORTABLE PAVERS, INC.	02/08/85	F.P.M. BALDWIN, JAMES E.	
BAINVILLE - WEST					08/08/85	PHONE NO.787-5701	
	8.291		\$ 1,012,922	\$ 977,369	08/08/86	96.5	102.5
RTF-BRF 20-2(8)33		GRADING, AGG. SURF., PL. MIX		PRINCE, INC.	06/28/85	F.P.M. KELLY, BERNARD F.	
SAVAGE - CRANE		BIT. SURF., BRIDGE REPLACEMENT			09/09/85	PHONE NO.365-2877	
	9.037	, SEAL AND COVER	\$ 4,034,502	\$ 3,539,064	** / /	87.7	79.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GLENDIVE DISTRICT ***

PAGE NO: 14

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
R5 344-1(4)15 FROID - WEST		7.492	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	\$ 1,654,941	\$ 1,587,799	06/28/85 07/31/85 ** / /	F.P.M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 95.9	100.0
R5-BR5 261-1(3)0 WIBAUX - NORTH		4.824	PI. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	\$ 788,956	\$ 731,215	08/01/85 10/02/85 ** / /	F.P.M. STEWART, DONALD L. PHONE NO. 365-2877 92.7	101.6
R5-SR 258-1(5)11 DAGMAR - NORTH DAKOTA LINE		8.444	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 743,049	\$ 671,434	08/01/85 09/23/85 08/14/86	F.P.M. BALDWIN, JAMES E. PHONE NO. 787-5701 90.4	85.0
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW		11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 9,454,101	08/28/85 09/23/85 ** / /	F.P.M. KELLY, HOWARD D. PHONE NO. 482-6281 82.4	62.6
BRF 62-1(5)4 MISSOURI RI. BR.-S.-CULBERTSON		0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	\$ 4,821,206	\$ 1,915,121	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO. 787-5701 39.7	36.2
SR-BR5 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD		5.744	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	\$ 612,050	\$ 578,969	09/27/85 05/09/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093 94.6	94.4
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH TOTAL FOR TIED PROJECTS		12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	\$ 5,093,637	\$ 3,514,403	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO. 232-1093 69.0	80.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GLENDIVE DISTRICT ***

PAGE NO. 15

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 94-6(35)210 GLENDIVE - EAST & WEST		7.912	CONCRETE OVERLAY	\$ 6,989,136	\$ 4,513,028	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO. 365-2877 64.6	79.2
RTF-8RF 22-2(5)47 ANTELOPE - NORTH AND SOUTH		5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 2,580,441	\$ 2,511,312	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN, JAMES E. PHONE NO. 787-5701 97.3	68.3
BRF 1-10(16)592 MOSQUITO CR. BR. - E. OF WOLF PT.		0.110	BRIDGE REPLACEMENT WITH PIPE	\$ 218,804	\$ 215,784	01/10/86 06/24/86 ** / /	F.P.M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 98.6	86.7
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD		0.000	ROADWAY LIGHTING	\$ 9,072	\$ 9,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO. 365-2877 100.0	55.0
BR 9017(6) N. FK PHILLIPS CR. - N.W. OF COHAG		0.142	GRADE, AGGREGATE SURFACING AND CULVERTS	\$ 83,351	\$ 80,545	03/03/86 05/19/86 07/14/86	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093 96.6	100.0
SMP 0699-86 MAINTANANCE STOCK PILE		0.000	MAINTENANCE STOCKPILE CARTER COUNTY	\$ 276,249	\$ 276,964	03/03/86 04/28/86 08/12/86	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093 100.0	96.7
RTX 11(8) AIRPORT RD. - GLENDIVE RTF 1-9(13)508 (TIED: 13 PROJ) HINSDALE - EAST AND WEST RTF 23-2(9)80 POWDER RIVER BR. APP'S RTF 1-9(15)554			ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER		MARVIN A. REHBEIN	04/11/86 06/23/86 08/14/86	F.P.M. DUROCHER, DOUGLAS A. PHONE NO. 228-2081	8Y 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GLENDIVE DISTRICT ***

PAGE NO. 16

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
NASHUA - EAST AND WEST									
RTF 1-10(17)602									
POPLAR - WEST									
RTF 14-6(2)258									
FORSYTH - NORTHWEST									
RTF 18-3(2)68									
JORDAN - SOUTHEAST									
RTF 20-1(3)0									
GLENDIVE - NORTHEAST									
RTF 23-3(3)130									
ALZADA - EAST AND WEST									
RTF 25-2(3)47									
WOLF POINT - SOUTHEAST									
RTF 37-3(4)77									
CAMPS PASS - SOUTHEAST									
RTF 57-7(8)329									
MERRILL AVE. - GLENDIVE									
RTF 62-2(8)20									
SIDNEY - NORTH									
TOTAL FOR TIED PROJECTS		108.200		\$ 1,673,020	\$ 1,692,212		100.0		
F-HES 2-1(10)46			PLANT MIX BITUMINOUS OVERLAY		SLETTEN CONSTRUCTION CO., INC.	05/06/86		F.P.M. SWANSON, ROBERT E.	
FALLON CO. LINE - EAST & WEST						07/15/86		PHONE NO. 232-1093	
F-HES 2-2(3)58						** / /			
PLEVNA-WEST									
TOTAL FOR TIED PROJECTS		24.174		\$ 3,671,647	\$ 816,792		22.2		50.0
BR 9011(7)			BRIDGE REPLACEMENT		BYRON'S CONSTRUCTION	05/06/86		F.P.M. KELLY, BERNARD F.	
CLEAR CR. BR. - 3MI S. WHOOPUP IN			WITH CULVERT (CLEAR CREEK)			06/24/86		PHONE NO. 365-2877	
		0.121		\$ 88,759	\$ 86,307	09/08/86	97.2		132.5
BR 9055(1)			STRUCTURE (BEAVER CREEK)		COP CONSTRUCTION CO.	05/06/86		F.P.M. QUALE, KENNETH G.	
BEAVER CR. BR. - 1st AVE. SO. WIBX			BR. END STA 3+00.00 & 4+38.00			06/02/86		PHONE NO. 365-2877	
		0.042		\$ 275,908	\$ 181,618	** / /	65.8		52.2
BR 9013(6)			BRIDGE REPLACEMENT WITH CULV.		JARRETT CONSTRUCTION, INC.	05/30/86		UNASSIGNED	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** GLENDALE DISTRICT ***

PAGE NO: 17

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
PINE CR. - 6 MI. SO. OF PLEVNA		0.000		\$ 63,257	\$ 6,679	09/05/86 ** / /	10.6	20.0
M 1407(3) 9TH AVE. N.E. - HOLLY - MAIN SIDNEY M 1499(1) LINCOLN AVE. & 5th ST. - SIDNEY TOTAL FOR TIED PROJECTS		1.709	PLANT MIX BITUMINOUS SURFACING	\$ 376,765	\$ 315,438	05/30/86 07/21/86 **08/29/86	F.P.M. KELLY, HOWARD D. PHONE NO. 482-6281 83.7	100.0
BR 9010(7) EAGLE CR. BR. - SE OF FLAXVILLE		0.075	APPROACHES, GRADE & AGGREGATE SURFACING	\$ 118,756	\$ 61,001	06/27/86 / / **10/20/86	F.P.M. SCHNEIDT, JOE L. PHONE NO. 436-2935 51.4	55.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST		4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	\$ 2,945,442	\$ 565,144	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN, JAMES E. PHONE NO. 787-5701 19.2	13.0
F 42-3(8)74 GLASGOW - SOUTHEAST		0.000	CULVERT INSTALLATION	\$ 73,924	\$ 33,406	08/01/86 08/28/86 **10/19/86	F.P.M. DUROCHER, DOUGLAS A. PHONE NO. 228-2081 45.2	26.7
GLENDALE DISTRICT TOTALS:				\$ 50,733,398	\$ 35,403,306		69.8	
				*** BILLINGS DISTRICT ***				
F-HES 53-2(2)40 LAVINA - SOUTH		6.132	PL. MIX BIT. SURF. OVERLAY, SLOPE FLATTING, SEAL AND COVER	\$ 1,206,398	\$ 1,136,050	04/26/85 06/03/85 07/22/86	F.P.M. OTTMAN, HERBERT A. PHONE NO. 365-5296 94.2	100.0
IR 90-8(106)420 PARK CITY - WEST (EAST SECT.)		6.587	BIT. SURFACING REHABILITATION	\$ 1,548,807	\$ 1,655,633	04/26/85 07/29/85 07/21/86	F.P.M. LORAN, GERALD M. PHONE NO. 248-3827 100.0	135.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE:10/12/86

*** BILLINGS DISTRICT ***

PAGE NO.18

PRIME CONTRACTOR									
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	DEPT. OF HIGHWAYS	PROJ. NO.	MANAGER % CONT. TIME USED
RS 381-1(3)0 GOULING CREEK RD	4.828	GR., AGG.SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		08/28/85 11/06/85	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 98.9			98.8
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	EMPIRE SAND & GRAVEL CO., INC.		11/22/85 12/27/85	F.P.M. CHARLTON,ROBERT T JR PHONE NO.322-4869 100.0			76.5
IR 94-3(36)78 ROSEBUD COUNTY LINE - EAST	7.158	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PORTABLE PAVERS, INC.		11/22/85 02/26/86 09/04/86	F.P.M. OTTMAN, HERBERT A. PHONE NO.365-5296 94.1			98.9
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST	6.704	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC.		01/10/86 03/03/86 08/23/86	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 97.0			110.9
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH TOTAL FOR TIED PROJECTS	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC.		03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 63.8			70.2
RTX 56(11) (TIED: 6 PROJ.) I 94 - POMPEYS PILLAR RTX 56(12) BILLINGS - NORTHEAST RTX 56(13) LAUREL - PARK CITY RTF 48-1(8)0 HARDIN - NORTH RTS 384-1(8)0 HARDIN - EAST RTS 568-1(6)0			MIDLAND EMPIRE MATERIALS, INC.		04/11/86 05/01/86 07/30/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802			BY 09/01/

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE: 10/12/86

*** BILLINGS DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 19
MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
PONPEYS MILLER - WEST TOTAL FOR TIED PROJECTS	49.800		\$ 489,043	\$ 507,610		100.0	
IR 90-8(107)413 PARK CITY-WEST (WEST SECTION)	7.448	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 1,820,729	\$ 1,937,596	05/06/86 05/27/86 ** / /	F.P.M. CHARLTON, ROBERT T. JR. PHONE NO. 322-4869 100.0	117.4
F-HES 39-1(15)4 LANE DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	\$ 986,491	\$ 72,198	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO. 248-3827 7.3	62.7
HES 16-1(19)24 19 MILES NO. OF BILLINGS HES 28-2(14)97 BN CROSSING NE OF JOLIET TOTAL FOR TIED PROJECTS	0.770	SLOPE FLATTENING & SIGNING	\$ 49,956	\$ 49,151	05/30/86 07/09/86 08/14/86	F.P.M. SCHUMAN, DAVID P. PHONE NO. 245-9802 98.4	43.3
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	\$ 2,219,895	\$ 575,616	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO. 322-4869 25.9	25.9
BR 9002(6) LITTLE BIG HORN RV. BR.-N. WYOLA	0.000	STRUCTURE BRIDGE END STA. 2580+64.50 & STA. 2581+49.50	\$ 132,434	\$ 115,698	06/27/86 07/28/86 09/29/86	F.P.M. TAYLOR, DONALD R. PHONE NO. 322-4869 87.4	BY 08/24/86
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	\$ 469,919	\$ 158,998	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO. 245-9802 33.8	60.0
F-HES 4-2(9)54		PLANT MIX BITUMINOUS OVERLAY		EARTH BUILDERS, INC.	08/01/86	F.P.M. KITTELSON, DONALD C. PHONE NO. 245-7495	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/86

DATE:10/12/86

*** BILLINGS DISTRICT ***

PAGE NO:20

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
LAUREL - MOSSMAIN M 6901(1) 1st AVE. - LAUREL		SEAL & COVER			08/26/86 **05/27/87		
TOTAL FOR TIED PROJECTS	4.314		\$ 1,225,532	\$ 81,507		6.7	22.7
F-HES 14-3(3)108 SHAWMUT - WEST		WIDEN, PLANT MIX BITUMINOUS OVERLAY		EMPIRE SAND & GRAVEL CO., INC.	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731	
	8.427		\$ 988,190	\$ 79,276		8.0	
BILLINGS DISTRICT TOTALS:			\$ 26,362,698	\$ 19,457,718		73.8	
			*** STATE WIDE ***				
TOTALS FOR ALL PROJECTS:			\$249,486,334	\$203,400,992		81.5	

MONTANA DEPARTMENT OF HIGHWAYS
 CONSTRUCTION BUREAU
 CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** BILLINGS DISTRICT ***

PAGE NO. 19

			PRIME CONTRACTOR		AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	WORK BEG.	PROJECT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	PROJ. COMP.	COMPLETE	TIME USED
BILLINGS DISTRICT TOTALS:			\$ 24,136,615	\$ 17,861,697		74.0	
			*** STATE WIDE ***				
STATE WIDE TOTALS:			\$ 0	\$ 0		0.0	
			*** STATE WIDE ***				
TOTALS FOR ALL PROJECTS:			\$248,532,410	\$210,234,048		84.6	

PLEASE RETURN

STATE DOCUMENTS COLLECTION

State Library
NOV 18 1986

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

DATE: 11/12/86 *OCIC 22722994 WF*

*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 1

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER
I-IG 90-1(61)27 U 10 ST REGIS - EAST & WEST	0.185	BRIDGE DECK REHABILITATION	PACEMAKER INDUSTRIAL, INC. \$ 757,626 \$ 760,907		07/06/84 08/16/84 07/29/86	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 100.0	106.7
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO. \$ 1,035,916 \$ 1,017,169		02/08/85 04/01/85 10/23/86	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 100.0	113.3
F-TQF 1-2(11)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.745	GRAVING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC. \$ 8,485,491 \$ 7,907,366		04/03/85 05/01/85 ** / /	F.P.M. PIEOALUE, EUGENE R. PHONE NO. 387-5050 93.2	104.5
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC. \$ 1,406,214 \$ 1,675,833		04/26/85 08/12/85 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 98.0	138.9
MBP 6-1(31)28 BR. PAINTING-BR. OVER CL. FK RIV	0.000	BRIDGE PAINTING	TRI-S PAINTING, INC. \$ 63,000 \$ 57,410		06/06/85 09/10/85 07/30/86	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 100.0	BY 10/15/85
BRS 382-1(3)3 PERMA CANYON RS 382-1(4)3 U2 FLOOD DAMAGE REPAIR (SEE CO#1)	0.000	PIPE & APPROACHES	GLENN REHBEIN EXCAVATING, INC. \$ 280,293 \$ 337,836		06/06/85 08/30/85 10/10/86	F.P.M. CYR, JAMES L. PHONE NO. 649-2460 100.0	108.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** MISSOULA DISTRICT ***

PAGE NO. 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				
RTF 5-1(6)0 DESMET - EVARD RTF 5-1(7)6 EVARD - NORTH	14.480	G., AGG. SURF., PL. MIX SURF., SEAL & COVER.	RIVERSIDE CONTRACTING, INC.		06/28/85 07/16/85 ** / /	F.P.M. GIARD, JASON R. PHONE NO 549-6491		107.5
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY		09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO 649-2460		87.8
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO.		11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO. NO PHONE		76.9
IR 0008(7) MISSOULA DIST. - INTER 5. SIGNING	0.000	SIGN UPGRADING	LIVESAY TRAFFIC MAINT., INC.		11/08/85 05/22/86 ** / /	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590		95.6
BRF 24-2(4)42 MONTURE CR. BR. - WEST OF OVANDO	0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING, INC.		01/10/86 03/31/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO. 258-6587		94.2
BRF 19-2(9)49 PHILIPSBURG - DRUMMOND	0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS	FRONTIER-WEST, INC		01/10/86 03/04/86 ** / /	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932		90.0
F 24-1(8)8 RAIN BOW BEND - WEST F-MES 24-1(15)5 ANGIVINE EAST & WEST	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO 258-6587		95.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

PAGE NO: 3

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF 7-1(35)59 VICTOR -FLORENCE	14.600	COLD MILLING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	AMERICAN ASPHALT, INC.		04/11/86 06/02/86 08/14/86	F.P.M. TAHIJA, GERALD P. PHONE NO. 777-5371 100.0	BY 09/01/86
BR 9020(16) CLARK FK. RV. BR. -N. OF BEARMOUTH	0.080	STRUCTURE OVER CLARK FORK R. B.E. STA. 3+91.00 & 5+59.00	SLETTEN CONSTRUCTION CO., INC.		04/11/86 04/24/86 ** / /	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 89.8	83.8
BR 9027(13) QUARTZ CR. BR. -LIBBY BR5 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO.		04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 66.9	73.0
BRF 6-1(32)101 MAGPIE CR. BR. - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR.)	BINKERD CONSTRUCTION, INC.		05/06/86 06/09/86 10/29/86	F.P.M. TEDDY H. DESCHMPS ACT PHONE NO. 100.0	75.8
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC.		05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER, KENNETH L. PHONE NO. 849-5223 22.9	40.7
BR 9024(11) SWAN RV. BR. -NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC.		05/06/86 07/09/86 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 97.9	75.6
BR 9045(13) LITL BITTERROOT RV BR-NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	TRI STATE CRANE & RIGGING		05/30/86 07/23/86 10/18/86	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 100.0	73.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BRF 7-1(26)26 BITTERROOT BR - SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 1,132,463	\$ 846,553	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, GERALD P. PHONE NO. 777-5371 74.8	51.7
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN	10.429	PLANT MIX BITUMINOUS OVERLAY	\$ 1,269,716	\$ 1,210,997	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 95.4	45.6
BR 9031(3) FISH CR. BR. - 2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS. 7+90.04 & STA. 8+75.04	\$ 179,696	\$ 165,618	06/27/86 07/17/86 ** / /	F.P.M. ROAT, GEORGE M. PHONE NO. NO PHONE 92.2	72.0
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 566,814	\$ 298,424	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO. 755-5717 52.6	82.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	\$ 1,100,500	\$ 62,618	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 5.7	10.7
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 600,054	\$ 255,784	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R. PHONE NO. 755-5717 42.6	76.7
SRF 1-1(27)57 FISHER RV. BR - NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 831,757	\$ 16,464	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 2.0	11.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** MISSOULA DISTRICT ***

PAGE NO. 5

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG PROJ COMP	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F 35-1(510) ST. REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST	10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACHE CONCRETE COMPANY		10/07/86 / / **11/01/87	UNASSIGNED	
			\$ 5,429,308	\$ 0		0.0	
MISSOULA DISTRICT TOTALS			\$ 42,752,775	\$ 36,291,466		70.9	
			*** BUTTE DISTRICT ***				

I 15-3(42)150 U 3 BERNICE - BASIN	6.937	G., AGG SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC.		04/30/84 05/22/84 10/09/86	F.P.M. BORK, WILLIAM PHONE NO. 225-3962 100.0	96.8
			\$ 13,073,960	\$ 14,238,042			
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH	7.843	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO		07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 98.0	94.0
			\$ 16,331,851	\$ 18,740,023			
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH	7.071	GRADE, AGGR. SURF., BIT. PL. MIX SURF. OPEN GRADED FRICTION COURSE, AND SIGNING	J J WELCOME CONST. CO., INC.		02/08/85 05/24/85 ** / /	F.P.M. CAPRARA, FRANK JR. PHONE NO. 683-6290 98.0	106.0
			\$ 6,008,111	\$ 6,172,732			
R5 278-1(3)43 JACKSON - NORTH	7.308	PMS OVERLAY, SEAL & COVER	GLENN REHBEIN EXCAVATING, INC		04/26/85 05/28/85 10/30/86	F.P.M. BROELL, IRVIN PHONE NO. 792-1797 100.0	96.1
			\$ 1,565,687	\$ 1,591,692			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE 11/12/86

*** BUTTE DISTRICT ***

PAGE NO. 6

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
RTF-HES 29-1(12)43 TWIN BRIDGE - NORTH	6.514	PMS OVERLAY, WIDENING, SEAL & COVER	\$ 932,805	\$ 822,509	06/06/85 07/08/85 05/24/86	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 100.0	87.1
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES)	3.841	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	\$ 6,034,166	\$ 6,195,115	08/01/85 08/19/85 ** / /	F.P.M. BETTLE, JOSEPH PHONE NO. 494-3442 98.0	101.3
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	\$ 12,120,042	\$ 10,110,185	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS, LESLIE (ACT) PHONE NO. 222-8199 83.4	68.7
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV. BR. - NO. OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	\$ 1,721,426	\$ 1,711,360	08/28/85 09/12/85 ** / /	F.P.M. REATHER, ALBERT PHONE NO. 444-6326 98.0	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	\$ 3,193,501	\$ 3,016,719	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785 94.5	91.0
M 7406(3) MAIN, CHINOOK, C & GALLATIN ST	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	\$ 1,143,527	\$ 1,138,702	09/27/85 03/31/86 08/26/86	F.P.M. OLSON, OLE F. PHONE NO. 222-8646 100.0	77.0
M 0299(6) PENNSYLVANIA AVE - ANACONDA	0.553	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	\$ 273,786	\$ 242,396	09/27/85 11/13/85 07/02/86	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 100.0	43.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE 11/12/86

*** BUTTE DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 7

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % COM. TIME USED
M 5809(7) MONT. AVE. & SIERRA RD. - HELENA M 5812(2) MONT. AVE. & 11th AVE. - HELENA	0.000	INTERSECTION IMPROVEMENTS	\$ 149,846	\$ 135,145	11/05/85 04/10/86 08/13/86	F.P.M. REATHER, ALBERT PHONE NO. 444-6326	253.3
IR 15-2(51)116 BUXTON INTERC - NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,347,712	\$ 1,807,886	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 77.0	98.8
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	\$ 223,500	\$ 228,454	11/22/85 06/05/86 09/10/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 100.0	62.5
SMP 4999-86 MAINTENANCE STOCKPILE	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY HMS STOCKPILE NO. 045185	\$ 259,000	\$ 259,000	03/03/86 05/15/86 ** / /	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 98.0	97.1
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 MORRIS - EAST	87.500	SEAL & COVER	\$ 1,073,822	\$ 805,864	04/11/86 07/23/86 09/16/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797	BY 09/01/86
IR 15-2(49)124-B		PORTLAND CEMENT CONCRETE		ACME CONCRETE COMPANY	04/16/86	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** BUTTE DISTRICT ***

PAGE NO. 8

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
BUTTE - WEST AND SOUTH ROAD	8.443	PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 8,872,150	05/08/86 ** / /	94.5			66.0
RTF B-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 1,662,361	05/06/86 06/02/86 ** / /		HARONICK CONSTRUCTION CO., INC.	F.P.M. BEATHER, ALBERT PHONE NO. 444-6326	88.0
IR 000B(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	\$ 496,000	\$ 224,682	05/06/86 07/14/86 ** / /		RAINBOW PAINTING CO.	F.P.M. WISSINGER, MARK (ACT) PHONE NO. NO PHONE	75.0
IR 90-6(47)307 WEST BOZEMAN INTER -N.B. STR.	0.048	CATHODIC PROTECTION SYSTEM	\$ 95,680	\$ 129,001	05/06/86 07/14/86 ** / /		YELLOWSTONE ELECTRIC COMPANY	F.P.M. WIEBE, HAROLD PHONE NO. 225-3962	55.0
BR 9022(9) JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	\$ 404,376	\$ 408,650	05/06/86 06/11/86 ** / /		MCINTYRE CONSTRUCTION CO.	F.P.M. GILMAN, ROBERT PHONE NO. 494-6636	79.1
SRF 94-4(4)28 GALLATIN RN BR _W.OF 4 CORNERS	0.053	APPROACHES	\$ 579,723	\$ 492,894	05/30/86 06/30/86 **06/15/87		COP CONSTRUCTION CO	F.P.M. BRANUM, JERRY PHONE NO. 222-8199	59.2
F-FR-HES 12-1(3)10 WEST YELLOWSTONE - WEST	2.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,111,287	\$ 975,456	05/30/86 / / **10/17/86		ROBERT V. BURGGRAF CO., INC.	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785	86.7
F 64-1(7)15 BIG SKY SPUR (SLIDE CORR.)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	\$ 460,976	\$ 473,882	05/30/86 06/18/86 09/11/86		BARNARD CONSTRUCTION CO., INC	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5735	100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** BUTTE DISTRICT ***

PAGE NO. 9

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PRG. MANAGER % CONT. TIME USED
RTF-HES 8-1(11)4 GARRISON - EAST		7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC.		05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 94.7	83.3
IR 15-2(52)126 BUTTE URBAN FENCING		3.800	FENCE REHABILITATION	L.A. CONSTRUCTION		05/30/86 07/02/86 **09/05/86	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 95.7	92.0
RS 540-1(3)25 PINE CREEK - NORTH		6.000	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PIONEER READY MIX		05/30/86 06/11/86 09/16/86	F.P.M. OLSON, OLE F. PHONE NO. 222-8646 100.0	96.0
RTF-HES 19-1(14)17 7MI. WEST OF ANACONDA - WEST		7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO., INC.		06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 81.8	76.7
RS 293-1(1)0 HARRISON - PONY		6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC.		06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 89.1	50.0
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN		0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO., INC.		06/27/86 07/28/86 **05/15/87	F.P.M. BORK, WILLIAM PHONE NO. 225-3962 80.0	41.1
BR 9029(17) BIG HOLE RV. BR.-SW OF TWN. BR.		0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION, INC.		08/01/86 09/04/86 **08/25/87	F.P.M. WIERE, HAROLD PHONE NO. 225-3962 15.1	28.3
F 50-2(18)55			SLIDE CORRECTION	HILDE CONSTRUCTION CO., INC.		10/07/86	UNASSIGNED	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** BUTTE DISTRICT ***

PAGE NO: 10

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT TIME USED
KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH		23.917		\$ 2,509,620	\$ 7,903	10/07/86 11/04/86 **07/15/87	0.3	
I 15-1(76)51 PIPE ORGAN - NORTH		3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	\$ 5,142,183	\$ 0	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO. 683-6290 0.0	
BUTTE DISTRICT TOTALS:				\$ 94,170,924	\$ 84,816,986		90.1	
				*** GREAT FALLS DISTRICT ***				
BHM 5710(3) B.N. R/R OVERPASS @ HAVRE		0.184	STRUCTURE WIDENING REPAIR AND LIGHTING	\$ 1,560,293	\$ 1,668,356	07/24/84 09/19/84 ** / /	F.P.M. STEEN, G. PHONE NO 727-4350 98.0	106.4
F-BRF-MES 24-3(17)109 BOWMAN'S CORNER - NORTHWEST		7.788	WIDEN, AGGR. SURF., BIT. PL. MIX SURF., SIGNING, SEAL AND COVER	\$ 4,243,653	\$ 3,751,072	01/03/85 03/27/85 08/29/86	F.P.M. SMITH, W. PHONE NO. 264-5384 100.0	100.8
BHF 1-3(18)209 TWO MEDICINE BRIDGE		4.040	GRADE, AGGR. SURF., CONC TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	\$ 4,591,397	\$ 4,543,646	03/11/85 04/16/85 ** / /	F.P.M. BROWN, G. PHONE NO. 434-2022 98.0	90.7
RTF 60-2(15)71 BELT - EAST & WEST		10.608	PL MIX BIT. SURF. OVERLAY, SEAL AND COVER	\$ 2,280,589	\$ 2,225,816	03/11/85 04/29/85 ** / /	F.P.M. ENDERSON, G. PHONE NO 727-4350 97.6	142.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 1-6161379 WEIGH STA WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION, WIDENING AND PMS OVERLAY	\$ 6,248,178	\$ 5,289,586	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821	82.0
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RR5 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 4,608,013	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350	74.0
R5 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SQ.	11.774	GR., AGG. SURF., SEAL AND COVER	\$ 1,875,564	\$ 1,954,109	08/23/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 100.0	84.0
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	\$ 79,562	\$ 81,336	09/27/85 04/07/86 10/21/86	F.P.M. STEEN, G. PHONE NO. 727-4350 100.0	72.0
R5 223-2(1)41 CHESTER -SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	\$ 1,272,377	\$ 1,112,221	11/22/85 04/17/86 10/17/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 100.0	100.0
IR 15-5(77)282 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 4,194,143	\$ 3,763,776	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 89.7	102.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** GREAT FALLS DISTRICT ***

PAGE NO: 12

				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
IR 15-6(24)309		PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC.		03/03/86	F.P.M. BLACK, D.	
DUTTON - NORTH & SOUTH		& OPEN GRADED FRICTION COURSE			04/07/86	PHONE NO. 278-7931	
	12.607		\$ 2,792,494	\$ 2,686,354	** / /	96.2	93.0
RTF 1-7(7)421		PLANT MIX BITUMINOUS OVERLAY	MARVIN A. REHBEIN		04/11/86	F.P.M. SMITH, W.	
HARLEM - EAST AND WEST		AND SEAL & COVER			05/12/86	PHONE NO. 264-5384	
RTF 3-3(2)84					**10/17/86		BY 09/01/86
GLACIER CO. LINE - SOUTHEAST							
RTF 24-2(6)56							
HELMVILLE JCT. - EAST							
RTF 44-1(2)0							
VALTIER - WEST							
RTF 60-2(21)60							
ARMINGTON JCT. - SOUTH	57.600		\$ 1,024,934	\$ 1,057,013		98.0	
RTF-HES 3-1(8)8		PLANT MIX BITUMINOUS	AMERICAN ASPHALT, INC.		05/06/86	F.P.M. SMITH, W.	
SUN RIVER JCT. - NORTH		SURFACING OVERLAY			06/03/86	PHONE NO. 264-5384	
HES 4141(12)U 2					** / /		
US HWY 287 & MT. HWY 21							
HES 4141(27)							
US HWY 310	9.840		\$ 1,086,656	\$ 1,053,387		96.9	28.3
BH 9026(4)		STRUCTURE-REHABILITATION	BINKERD CONSTRUCTION, INC.		05/06/86	F.P.M. GREGORY, D.	
MARIAS RV. BR. -SW OF CHESTER	0.062	BRIDGE OVER MARIAS RIVER ROAD			07/28/86	PHONE NO. 278-7944	
			\$ 173,643	\$ 126,492	** / /	74.0	33.3
RTF-HES 57-1(3)1		PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC.		06/27/86	F.P.M. ENDERSON, G.	
BELT - EAST	10.125	AND SEAL AND COVER			07/25/86	PHONE NO. 727-4350	
			\$ 1,141,225	\$ 818,080	**05/15/87	71.7	44.4
BR 9008(10)		APPROACHES	SLETTEN CONSTRUCTION CO., INC.		06/27/86	F.P.M. STEEN, G.	
DENT BRIDGE OVER TETON RIVER	0.304	GRADING & AGGREGATE SURFACING			07/22/86	PHONE NO. 727-4350	
			\$ 411,245	\$ 342,249	**05/07/87	83.2	53.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/12/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 13

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	PROJECT	% CONT.
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG.	PROJ. COMP.	COMPLETE	TIME USED
BR 9018(3) ST. MARY'S CANAL BR. - E. OF BABE	0.000	STRUCTURE OVER ST. MARY'S CANAL	MCINTYRE CONSTRUCTION CO.		06/01/86 09/10/86 **05/11/87	F P M. BLANCH, D PHONE NO 278-7931 6-7		28.5
BR 9051(6) WILLOW CR BR. - SO. OF GALATA	0.000	CULVERT	G M CONSTRUCTION, INC.		09/02/86 / / **11/15/86	F.P.M. GREGORY, D. PHONE NO 272-7944 0.0		
BR 9007(12) SUN RV BR. - 1MI. S. EMERSON JCT.	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO., INC		09/02/86 09/15/86 **09/01/87	F P M. STEEN, G. PHONE NO 727-4350 4.3		15.5
GREAT FALLS DISTRICT TOTALS			\$ 98,389,702	\$ 35,212,101		91.7		
*** GLENDALE DISTRICT ***								
F 22-3(1)81 CULBERTSON - NORTH	7.268	PLANT MIX BITUMINOUS OVERLAY SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC		10/31/84 08/21/85 09/11/86	F P M. BALDWIN, JAMES E. PHONE NO 737-5701 100.0		128.6
RTF-MES 1-10(14)648 BAINVILLE - WEST	8.291	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC		02/08/85 08/08/85 08/08/86	F P.M. BALDWIN, JAMES E PHONE NO 737-5701 100.0		102.5
RTF-BRF 20-2(8)93 SAVAGE - CRANE	9.037	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC		06/28/85 09/09/85 ** / /	F P.M. KELLY, BERNARD F. PHONE NO 365-2877 88.9		79.5
RS 944-1(4)15 FROID - WEST	7.492	GR., AGG. SURF., PL. MIX BIT SURF., SEAL AND COVER	PRINCE, INC		06/28/85 07/31/85 10/24/86	F P.M. NOVAKOVICH, DUANE J. PHONE NO 653-1050 100.0		100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/86

DATE 11/12/86

*** GLENDALE DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 14

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROG. COM	PERCENT PROJECT COMPLETE	DEPT. OF HIGHWAYS PROJ. MANAGER	% COM- TIME USED
RS-BRS 241-1(3)10 WISAUX - NORTH	4.824	PI MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC.	\$ 788,956 \$ 731,551	08/01/85 10/02/85 08/13/86	F. P. STEWART, DONALD L. PHONE NO. 365-2877 100.0		101.6
RS-SR 255-1(5)11 DAGMAR - NORTH DAKOTA LINE	8.444	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	EARTH BUILDERS, INC.	\$ 743,049 \$ 684,436	08/01/85 09/23/85 08/14/86	F. P. BALDWIN, JAMES E. PHONE NO. 787-5701 100.0		85.8
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC.	\$ 11,466,961 \$ 10,700,222	08/28/85 09/23/85 ** / /	F. P. KELLY, HOWARD O. PHONE NO. 482-6281 93.3		75.0
BRF 62-1(E)4 MISSOURI R. BR - S. - COULBERTSON	0.936	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWODD CONST. CO.	\$ 4,821,206 \$ 1,994,571	09/27/85 12/09/85 ** / /	F. P. GREIFE, LARRY K. PHONE NO. 767-5701 41.4		40.4
SR-BRS 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.742	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	MEYER CONSTRUCTION CO., INC.	\$ 612,050 \$ 509,202	09/27/85 05/09/86 10/22/86	F. P. SWANSON, ROBERT E. PHONE NO. 232-1693 100.0		94.4
F-BRF-HES 22-1(1)12 MILES CITY - SOUTH PTF-BRF-HES 22-1(1)18 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC.	\$ 5,098,637 \$ 4,038,475	11/05/85 03/12/86 ** / /	F. P. STROHMAYER, DUANE J. PHONE NO. 232-1693 79.3		100.8
IR 94-6(35)210 GLENDALE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC.	\$ 6,920,136 \$ 6,925,191	11/05/85 04/09/86 ** / /	F. P. STEWART, DONALD L. PHONE NO. 365-2877 92.1		89.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION REPORT
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86
*** GLENDIVE DISTRICT ***

DATE 11/12/86

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROG COMP	PERCENT PROJECT COMPLETE	ESTIMATED COMPLETION DATE
RTF-BRF 22-2(5)147 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC	\$ 2,580,441 \$ 2,544,802	11/08/85 04/07/86 ** / /	F P M. BALDWIN, JAMES E PHONE NO. 767-1701 99.0	12/8
BRF 1-10(16)592 MOSQUITO CR BR - E OF WOLF PT.	0.110	BRIDGE REPLACEMENT WITH POPE	E H. OFTEDAL & SONS, INC	\$ 218,804 \$ 215,754	01/10/86 06/24/86 10/31/86	F P M. NOVAKOVICH, DUANE J PHONE NO 633-1050 100.0	8/7
SMP 0699-86 MAINTANANCE STOCK PILE	0.000	MAINTENANCE STOCKPILE * CARTER COUNTY	SHUMAKER TRUCKING & EXCAVATING	\$ 276,249 \$ 276,964	03/03/86 04/28/86 08/12/86	F P M. SWANSON, ROBERT E PHONE NO 232-1093 100.0	8/7
RTX 11(8) AIRPORT RD. - GLENDIVE RTF 1-9(15)503 (TIED 13 PROJ) HINSDALE - EAST AND WEST RTF 23-2(9)80 POWDER RIVER BR. APP'S RTF 1-9(15)554 NASHUA - EAST AND WEST RTF 1-10(17)602 POPLAR - WEST RTF 14-6(2)258 FORSYTH - NORTHWEST RTF 18-3(2)63 JORDAN - SOUTHEAST RTF 20-1(3)10 GLENDIVE - NORTHEAST RTF 23-3(3)130 ALZADA - EAST AND WEST RTF 25-2(3)47 WOLF POINT - SOUTHEAST RTF 37-3(4)77 CAMPS PASS - SOUTHEAST RTF 57-7(8)329 HEARILL AVE. - GLENDIVE RTF 62-2(8)20		ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER	MARVIN A. REHBEIN		04/11/86 06/28/86 08/14/86	F P M. BURROCHER, DOUGLAS A PHONE NO. 226-2031 BY 09/01/86	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE 11/12/86

*** GLENDALE DISTRICT ***

PAGE NO. 16

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ COMP	PERCENT PROJECT COMPLETE	% CONT TIME USED
PROJECT DESIGNATION								
SIDNEY - NORTH		108.200		\$ 1,673,020	\$ 1,692,327		100.0	
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(9)58 PLEVNA-WEST		24.174	PLANT MIX BITUMINOUS OVERLAY	\$ 3,671,647	\$ 1,829,573	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO 282-1093	65.0
BR 9011(7) CLEAR CR. BR - 3 MI S. WHOOPUP IN		0.121	BRIDGE REPLACEMENT WITH CULVERT (CLEAR CREEK)	\$ 88,759	\$ 86,307	05/06/86 06/24/86 09/08/86	F.P.M. KELLY, BERNARD F. PHONE NO 365-2877	102.5
BR 9055(1) BEAVER CR. BR - 1st AVE SO. WIBX		0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00	\$ 275,908	\$ 235,699	05/06/86 06/02/86 10/28/86	F.P.M. BUALE, KENNETH G. PHONE NO 365-2877	52.2
BR 9013(6) PINE CR - 6 MI SO. OF PLEVNA		0.000	BRIDGE REPLACEMENT WITH CULV.	\$ 63,257	\$ 43,534	05/30/86 09/05/86 ** / /	UNASSIGNED	57.5
M 1407(3) 9TH AVE N.E - HOLLY-MAIN SIDNEY M 1499(1) LINCOLN AVE & 5th ST - SIDNEY		1.709	PLANT MIX BITUMINOUS SURFACING	\$ 376,765	\$ 315,761	05/30/86 07/21/86 09/23/86	F.P.M. KELLY, HOWARD D. PHONE NO 482-6231	100.0
BR 9010(7) EAGLE CR. BR - SE OF PLAINVILLE		0.075	APPROACHES, GRADE & AGGREGATE SURFACING	\$ 112,756	\$ 121,458	06/27/86 07/29/86 10/15/86	F.P.M. SCHNEIDT, JOE L. PHONE NO 436-2935	55.0

** ESTIMATED COMPLETION DATE ONLY *

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE 11/12/86

*** GLENDALE DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 17

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ COMP	PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT TIME USED
F-8RF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E. H. OFTEDAL & SONS, INC	\$ 2,945,442 \$ 1,240,565	08/01/86 08/11/86 **07/20/87	F. P. M. BALDWIN, JAMES E. PHONE NO. 737-5701 42.1		97.0
F 42-3(8)74 GLASGOW - SOUTHEAST	0.000	CULVERT INSTALLATION	WOLF POINT READY MIX COMPANY	\$ 73,924 \$ 50,705	08/01/86 08/28/86 11/04/86	F. P. M. DUROCHER, DOUGLAS A. PHONE NO. 228-2081 100.0		46.7
BR 9006(3) THOMPSON CR BR -12MI. W ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION	\$ 145,555 \$ 0	10/07/86 / / **05/25/87	UNASSIGNED 0.0		
HE5 4141(8) BRIDGE END TREATMENT - W. POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY INC	\$ 138,499 \$ 0	10/07/86 / / **05/25/87	F. P. M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 0.0		
GLENDALE DISTRICT TOTALS			\$ 50,925,028	\$ 41,053,946		80.6		
*** BILLINGS DISTRICT ***								
RS 381-1(3)0 GOULDING CREEK RD	4.328	GR, AGG. SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC	\$ 1,047,497 \$ 1,064,436	08/28/85 11/06/85 ** / /	F. P. M. DAVORE, DALE E. PHONE NO. 323-3466 93.0		108.7
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC	\$ 3,829,149 \$ 4,067,540	11/22/85 12/27/85 ** / /	F. P. M. CHARLTON, ROBERT T. JR. PHONE NO. 322-4369 98.0		91.0
IR 94-3(13)78 ROSESUD COUNTY LINE - EAST	7.138	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PORTABLE PAVERS, INC	\$ 2,202,931 \$ 2,073,292	11/22/85 02/26/86 09/04/86	F. P. M. OTTMAN, HERBERT A. PHONE NO. 365-5296 100.0		99.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE: 11/15/86

*** BILLINGS DISTRICT ***
PRIME CONTRACTOR

PAGE NO 18

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ COMP	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR PRIME CONTRACTOR	PRIME CONTRACTOR PRIME CONTRACTOR
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST	6.704	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,172,260	\$ 2,156,520	01/10/86 08/03/86 08/29/86	F.P.M. TITELSON, DONALD F. PHONE NO 243-7493 100.0	110.9	
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IP 90-9(65)514 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 5,973,468	\$ 4,222,931	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO 638-4497 70.8	81.8	
IR 90-8(107)413 PARK CITY-WEST (WEST SECTION)	7.448	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 1,920,729	\$ 1,937,596	05/06/86 05/27/86 ** / /	F.P.M. CHARLTON, ROBERT T JR PHONE NO 322-4869 98.0	120.0	
F-HES 39-1(15)4 LAKE DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	\$ 986,491	\$ 456,586	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO 248-3827 46.3	85.3	
BHM 1020(10) MONTANA AVE OVERPASS-BILLINGS	0.000	APPROACHES-MONT AVE. OVERPASS IN BILLINGS	\$ 2,212,895	\$ 935,122	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO 322-4869 42.1	98.6	
SR 9002(6) LITTLE BIG HORN RD. BR - WYOLA	0.000	STRUCTURE BRIDGE END STA 2580+64.50 & STA 2581+49.50	\$ 132,434	\$ 132,002	06/27/86 07/28/86 09/29/86	F.P.M. TAYLOR, DONALD R. PHONE NO 322-4869 100.0	BY 08/24/86	
F 25-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	\$ 469,919	\$ 554,567	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO 245-9802 98.0	120.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/86

DATE 11/12/86

*** BILLINGS DISTRICT ***

PAGE NO. 19

PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
F-HES 4-2(9)54 LAUREL - MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	\$ 1,225,532	\$ 409,341	08/01/86 08/26/86 **05/27/87	F. P. M. KITTELSON, DONALD C PHONE NO. 245-7495	33.4 46.7
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	\$ 988,190	\$ 397,942	09/02/86 09/09/86 **07/07/87	F. P. M. PASSOW, ROBERT A. PHONE NO. 539-8731	40.3 36.0
HES 1006(4) BROADWATER AVE - BILLINGS	0.850	LIGHTING	\$ 71,892	\$ 0	10/07/86 10/29/86 **12/12/86	F. P. M. SCHUMAN, DAVID P. PHONE NO. 245-9802	0.0 BY 12/12/86
BILLINGS DISTRICT TOTALS			\$ 29,140,386	\$ 18,414,894		79.6	
			*** STATE WIDE ***				
STATE WIDE TOTALS:			\$ 0	\$ 0		0.0	
			*** STATE WIDE ***				
TOTALS FOR ALL PROJECTS			\$249,372,816	\$209,794,393		84.1	

625,704
H3FC
Nov. 30, 1986

PLEASE RETURN

State Library

MONTANA DEPARTMENT OF HIGHWAYS

CONSTRUCTION BUREAU

CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

*** MISSOULA DISTRICT ***

PRIME CONTRACTOR

PAGE NO. 1

DATE: 12/10/86

OCUC 22722994 WF

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	% CONT. TIME USED
R5 382-1(4)3 U1 PERMA CANYON	0.000	FLOOD REPAIR		GLENN REHBEIN EXCAVATING, INC.	/ / / / ** / /	F.P.M. PHONE NO. 0.0	BY / /
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR		COP CONSTRUCTION CO.	02/08/85 04/01/85 10/23/86	F.P.M. CHEZICK, LAWRENCE J PHONE NO. 826-4457 100.0	113.3
F-TQF 1-2(11)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.745	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF, LIGHTING, SIGNING, SEAL AND COVER		HILDE CONSTRUCTION CO., INC.	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO. 387-5050	110.5
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE		PEAK PAVING CO., INC.	04/26/85 07/16/85 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 864-4240 98.0	138.9
BRS 382-1(3)3 PERMA CANYON R5 382-1(4)3 U2 FLOOD DAMAGE REPAIR (SEE CD#1)	0.000	PIPE & APPROACHES		GLENN REHBEIN EXCAVATING, INC.	06/06/85 08/30/85 10/10/86	F.P.M. CYR, JAMES L. PHONE NO. 649-2460 100.0	108.7
RTF 5-1(6)0 DESMET - EVARD PTF 5-1(7)6 EVARD - NORTH	14.480	G. AGG. SURF., PL. MIX SURF, SEAL & COVER		RIVERSIDE CONTRACTING, INC.	06/28/85 07/16/85 ** / /	F.P.M. GIARD, JASON P. PHONE NO. 549-6491 96.0	106.7

STATE DOCUMENTS COLLECTION

** ESTIMATED COMPLETION DATE ONLY

DEC 23 1986

MONTANA STATE LIBRARY,
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** MISSOULA DISTRICT ***

PAGE NO. 2

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ COMP	PERCENT PROJECT COMPLETE	1 CONT TIME USED
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY		09/27/85 04/03/86 ** / /	F P M. CYR, JAMES L PHONE NO 649-2460 98.0	100.0
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE ENO STA. 41+04.50 AND	COP CONSTRUCTION CO.		11/05/85 12/06/85 ** / /	F P M. MAART, WILLIAM C. PHONE NO. NO PHONE 96.5	76.9
IR 0008(7) MISSOULA DIST. - INTERS SIGNING	0.000	SIGN UPGRADING	LIVESAY TRAFFIC MAINT., INC.		11/08/85 05/22/86 ** / /	F.P.M. GREEN, JAMES L. PHONE NO 676-2590 98.0	95.6
BRF 24-2(4)42 MONTURE CR BR. - WEST OF OYANOD	0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING, INC.		01/10/86 03/31/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO. 258-6587 98.0	99.2
BRF 19-2(9)49 PHILIPSBURG - DRUMMOND	0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	FRONTIER-WEST, INC.		01/10/86 03/04/86 ** / /	F.P.M. SILVEY, JACK C. PHONE NO. 359-3932 98.0	90.0
F 24-1(8)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.		03/03/86 03/25/86 ** / /	F P M. WILLIAMS, JAMES R. PHONE NO 258-6587 98.3	95.6
BR 9020(6) CLARK FK. RV BR -W OF BEARMOUTH	0.080	STRUCTURE OVER CLARK FORK R B E STA 34+91.00 & 34+59.00	GLENN CONSTRUCTION CO., INC.		04/11/86 04/24/86 11/17/86	F.P.M. SILVEY, JACK C. PHONE NO 359-3932 100.0	83.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** MISSOULA DISTRICT ***

PAGE NO. 3

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ COMP	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT TIME USED
BR 9027(3) QUARTZ CR. BR. - LIBBY BR 5 508-1(8)66 LIBBY NORTHWEST ROAD		0.206	APPROACHES	\$ 321,350	\$ 250,781	04/11/86 06/06/86 ** / /	78.0	E.F. MATELICH CONST. CO.	F.P.M. CHEZICK, LAWRENCE J PHONE NO 826-4457	103.0
BRF 6-1(32)101 MAGPIE CR. BR - EAST OF PERMA		0.045	APPROACHES (MAGPIE CREEK BR)	\$ 218,640	\$ 225,623	05/06/86 06/09/86 10/29/86	100.0	BINKERD CONSTRUCTION, INC	F.P.M. TEDDY H. DESCHMPS ACT PHONE NO	75.8
F 5-2(22)79 ELMO - ROLLINS R5 352-1(3)0 DAYTON - LAKE MARY ROMAN		6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	\$ 5,555,556	\$ 1,934,642	05/06/86 07/10/86 ** / /	34.8	HILDE CONSTRUCTION CO., INC.	F.P.M. CHRISINGER, KENNETH L PHONE NO 849-5223	47.3
BR 9024(1) SWAN RV BR. - NO. OF CONDON		0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	\$ 256,626	\$ 251,311	05/06/86 07/09/86 ** / /	97.9	FRONTIER-WEST, INC.	F.P.M. KALBERG J. GARY PHONE NO 984-4240	75.6
BR 9045(3) LITL BITTERROOT RV. BR-NW DIXON		0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	\$ 145,049	\$ 142,505	05/30/86 07/23/86 10/18/86	100.0	TRI STATE CRANE & RIGGING	F.P.M. GREEN, JAMES L. PHONE NO 676-2590	73.3
BRF 7-1(26)26 BITTERROOT BR. - SOUTH OF DARBY		0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 1,132,463	\$ 925,572	06/27/86 07/22/86 **07/01/87	31.7	SLETTEN CONSTRUCTION CO., INC	F.P.M. TAHILA, GERALD P. PHONE NO 777-5371	58.3
--HES 5-2(25)38 POST CREEK - ROMAN HES 5-2(24)46			PLANT MIX BITUMINOUS OVERLAY			06/27/86 07/21/86 **05/15/87		A-1 PAVING, INC	F.P.M. GREEN, JAMES L. PHONE NO 676-2590	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** MISSOULA DISTRICT ***

PAGE NO. 4

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
			AWARD AMT.	PAYMENTS			
SOUTH OF RONAR	10.429		\$ 1,269,716	\$ 1,272,560		98.0	45.6
BF 9031(3) FISH CR. BR. - 2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	BINKERD CONSTRUCTION, INC		06/27/86 07/17/86 ** / /	F.P.M. ROAT, GEORGE M. PHONE NO. NO PHONE 92.2	72.0
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & COMPANY		08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO. 755-5717 57.7	87.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT, INC.		08/18/86 10/07/86 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 13.7	28.0
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN & SONS CONSTRUCTION, INC.		09/02/86 09/15/86 **11/05/86	F.P.M. MARIN, GARY R. PHONE NO. 755-5717 63.0	76.7
BRF 1-1(27)57 FISHER RV. BR. - NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC		09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 14.5	11.4
F 35-1(5)10 ST. REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST. REGIS EAST & WEST	10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY		10/07/86 / / **11/01/87	F.P.M. CYR, JAMES L. PHONE NO. 649-2460 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/30/85

DATE: 12/10/86

*** MISSOULA DISTRICT ***

PAGE NO. 5

			PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% COM.
PROJECT DESIGNATION			AWARD AMT	PAYMENTS	WORK BEG.	PROJECT	TIME
					PROJ. COMP.	COMPLETE	USED
MISSOULA DISTRICT TOTALS			\$ 41,061,364	\$ 30,429,464		74.1	
			*** BUTTE DISTRICT ***				

I 15-3(42)150 U 3 BERNICE - BASIN	6.937	G, AGG SURF., PL MIX BIT SURF., O.G.F.C., AND STRUCTURE	GLETTEN CONSTRUCTION CO., INC.	\$ 13,073,960	\$ 14,238,042	04/30/84 05/22/84 10/09/86	F.P.M. BORK, WILLIAM PHONE NO. 225-3962 100.0	96.8
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH	7.843	GRADE, AGGR SURF., BIT PL MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO.	\$ 16,331,851	\$ 16,792,737	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 98.0	110.4
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH	7.071	GRADE, AGGR SURF., BIT PL MIX SURF., OPEN GRADED FRICTION COURSE, AND SIGNING	J.J. WELCOME CONST. CO., INC.	\$ 6,003,111	\$ 6,182,267	02/08/85 05/24/85 ** / /	F.P.M. CAPRARA, FRANK JR. PHONE NO. 683-6290 98.0	106.0
R5 278-1(3)43 JACKSON - NORTH	7.308	PMS OVERLAY, SEAL & COVER	GLENN REMBEIN EXCAVATING, INC.	\$ 1,365,687	\$ 1,591,692	04/26/85 05/28/85 10/30/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 100.0	115.0
I-IG 15-2(55)130 BUTTE - NORTH (ADD 2 LANES)	3.841	GRADE, AGGR SURF., BIT PL MIX SURF., & STRUCTURES	GLETTEN CONSTRUCTION CO., INC.	\$ 6,034,166	\$ 6,210,586	08/01/85 08/19/85 ** / /	F.P.M. BETTLE, JOSEPH PHONE NO. 494-5442 95.0	108.0
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR SURF., BIT PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.	\$ 12,120,042	\$ 10,670,208	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS, LESLIE (ACT) PHONE NO. 222-8195 88.0	74.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** BUTTE DISTRICT ***
PRIME CONTRACTOR

PAGE NO. 6

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV. BR.-NO. OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO.		08/28/85 09/12/85 ** / /	F.P.M. REATHER, ALBERT PHONE NO. 444-6326	99.3
			\$ 1,721,426	\$ 1,714,380		98.0	
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC.		09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785	91.0
			\$ 3,193,501	\$ 3,079,719		96.4	
M 7406(3) MAIN, CHINOOK, C & GALLATIN ST	2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	TRI-STATE CONSTRUCTION, INC.		09/27/85 03/31/86 08/21/85	F.P.M. OLSON, OLE F. PHONE NO. 222-8646	77.0
			\$ 1,143,527	\$ 1,138,702		100.0	
IR 15-2(5)116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC		11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO. 782-1797	96.6
			\$ 2,347,712	\$ 1,818,439		77.5	
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.		11/22/85 06/05/86 09/10/86	F.P.M. BRJELL, IRVIN PHONE NO. 782-1797	62.5
			\$ 223,500	\$ 228,454		100.0	
SMP 4999-86 MAINTENANCE STOCKPILE	0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY MM5 STOCKPILE NO. 045185	D-K RENTALS & CONTRACTING, INC		03/03/86 05/15/86 ** / /	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074	97.1
			\$ 259,000	\$ 259,000		98.0	
STF 11-1(13)0 (TIED 6 PROJ) GARDINER - NORTH STF 11-1(14)40		SEAL & COVER	MARVIN A. REHBEIN		04/11/86 07/23/86 09/16/86	F.P.M. BRJELL, IRVIN PHONE NO. 782-1797	

BT 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** BUTTE DISTRICT ***

PAGE NO. 7

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT TIME USED
LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 NORRIS - EAST	87.500		\$ 1,073,822	\$ 913,791		100.0	
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 8,914,077	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 94.9	73.5
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 1,713,780	05/06/86 06/02/86 ** / /	F.P.M. REATHER, ALBERT PHONE NO. 444-6326 87.4	96.0
IR 000B(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	\$ 496,000	\$ 250,345	05/06/86 07/14/86 ** / /	F.P.M. WISSINGER, MARK(ACT) PHONE NO. NO PHONE 58.5	67.4
IR 90-6(47)307 WEST BOZEMAN INTER.-N.B. STR.	0.048	CATHODIC PROTECTION SYSTEM	\$ 95,680	\$ 129,001	05/06/86 07/14/86 ** / /	F.P.M. WIERE, HAROLD PHONE NO. 225-3962 98.0	55.0
BR 9022(9) JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	\$ 404,376	\$ 419,296	05/06/86 06/11/86 ** / /	F.P.M. GILMAN, ROBERT PHONE NO. 494-6636 98.0	87.3
BRF 84-4(4)28		APPROACHES			05/30/86	F.P.M. BRANCH, JERRY PHONE NO. 222-6199	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** BUTTE DISTRICT ***

PAGE NO. 8

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PRG. COMP.	PERCENT PROJECT COMPLETE	MANAGER TIME USED
GALLATIN RN. BR. W. OF 4 CORNERS	0.053		\$ 579,723	\$ 482,726	05/30/86 **06/15/87	83.3	68.3
F-FR-HES 12-1(13)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAB CO., INC.	\$ 1,111,287	\$ 990,644 05/30/86 **10/17/86	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5765 89.1	86.7
F 64-1(17)5 BIG SKY SPUR (SLIDE CORR.)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	BARNARD CONSTRUCTION CO., INC.	\$ 460,976	\$ 474,482 05/30/86 06/18/86 09/11/86	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0	100.0
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC.	\$ 1,025,996	\$ 979,570 05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO.782-1797 95.5	85.0
IR 15-2(52)126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	L.A. CONSTRUCTION	\$ 324,739	\$ 327,557 05/30/86 07/02/86 11/05/86	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0	98.0
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO., INC.	\$ 1,143,386	\$ 974,880 06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 85.3	76.7
RS 283-1(1)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC.	\$ 771,576	\$ 687,303 06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 89.1	50.0
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL	MEYER CONSTRUCTION CO., INC.	\$ 1,074,326	\$ 976,761 06/27/86 07/28/86 **05/15/87	F.P.M. BORK, WILLIAM PHONE NO.325-3962 90.9	74.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** BUTTE DISTRICT ***

PAGE NO. 9

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	PROJECT	% CONT.
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME	USED
BR 9029(7)			APPROACHES-GRADE & AGGREGATE		TONCA CONSTRUCTION, INC.	08/01/86	F.P.M. WIEBE, HAROLD		
BIG HOLE R.V. BR - SW OF TWN BR.			SURFACING			09/04/86	PHONE NO. 225-3962		
		0.317		\$ 634,013	\$ 138,935	**08/25/87	21.9		39.2
F 50-2(18)55			SLIDE CORRECTION		HILDE CONSTRUCTION CO., INC.	10/07/86	F.P.M. SHUYLER, WILLIAM		
KARST LANDSLIDE						/ /	PHONE NO. 587-5785		
F-FLH 50-2(19)31						**09/15/87			
YELLOWSTONE PARK BNDRY-NORTH									
F-FLH 50-2(20)40									
BIG SKY - NORTH & SOUTH		23.917		\$ 2,509,620	\$ 90,895		3.6		
I 15-1(76)51			GRADE, AGGREGATE SURFACING,		HILDE CONSTRUCTION CO., INC.	10/07/86	F.P.M. CAPRARA, FRANK JR.		
PIPE ORGAN - NORTH			PLANT MIX BITUMINOUS SURFACING			11/04/86	PHONE NO. 683-6290		
		3.480	& OPEN GRADED FRICTION COURSE	\$ 5,118,183	\$ 98,705	**11/15/87	1.9		
BUTTE DISTRICT TOTALS				\$ 98,200,487	\$ 84,526,873		91.7		
				*** GREAT FALLS DISTRICT ***					

BHM 5710(3)			STRUCTURE WIDENING REPAIR AND		MARTEL CONSTRUCTION, INC.	07/24/84	F.P.M. STEEN, G.		
B.N. R/R OVERPASS @ HAVRE			LIGHTING			09/19/84	PHONE NO. 727-4350		
		0.184		\$ 1,560,293	\$ 1,668,356	08/01/86	100.0		106.4
F-BRF-HES 24-3(7)109			WIDEN, AGGR SURF., BIT PL MIX		HILDE CONSTRUCTION CO., INC.	01/03/85	F.P.M. SMITH, W.		
BOWMAN'S CORNER - NORTHWEST			SURF., SIGNING, SEAL AND COVER			03/27/85	PHONE NO. 264-5384		
		7.788		\$ 4,243,653	\$ 3,751,072	08/29/86	100.0		100.8
BHF 1-3(8)209			GRADE, AGGR SURF, CONC. TREATED		SLETTEN CONSTRUCTION CO., INC.	09/11/85	F.P.M. BLACK, D.		
TWO MEDICINE BRIDGE			EASE, SIGNING, BRIDGE REPAIR,			04/16/85	PHONE NO. 278-7931		
		4.040	SEAL AND COVER	\$ 4,591,397	\$ 4,611,939	** / /	98.0		94.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
RTF 60-2(15)71 BELT - EAST & WEST	10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.		03/11/85 04/29/85 11/18/86	F.P.M. ENDERSON, G. PHONE NO. 727-4350 100.0	142.2
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION, WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO., INC		04/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO. 265-6821	86.0
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO., INC.		08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO 727-4350	88.2
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF., SEAL AND COVER	E.H. OFTEDAL & SONS, INC.		08/26/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 100.0	84.0
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	MACKIN CONSTRUCTION CO		09/27/85 04/07/86 10/21/86	F.P.M. STEEN, G. PHONE NO 727-4350 100.0	72.0
RS 223-2(1)41 CHESTER -SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO., INC		11/22/85 04/17/86 10/17/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 100.0	100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 11

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% COM. TIME USED
IR 15-51771283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 4,194,143	\$ 3,947,202	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 94.1		110.0
IR 15-61241309 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,792,494	\$ 2,686,354	03/03/86 04/07/86 10/31/86	F.P.M. BLACK, D. PHONE NO. 278-7931 100.0		93.0
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84 GLACIER CO. LINE - SOUTHEAST RTF 24-2(6)56 HELMVILLE JCT. - EAST RTF 44-1(2)10 VALIER - WEST RTF 60-2(21)60 ARMINGTON JCT. - SOUTH	57.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,024,934	\$ 1,057,013	04/11/86 05/12/86 **10/17/86	F.P.M. SMITH, W. PHONE NO. 264-5384		BY 09/01/86
RTF-HES 3-1(8)8 SUN RIVER JCT. - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27) US HWY 310	9.840	PLANT MIX BITUMINOUS SURFACING OVERLAY	\$ 1,086,656	\$ 1,067,340	05/06/86 06/03/86 ** / /	F.P.M. SMITH, W. PHONE NO. 264-5384		95.0
BH 9026(4) MARIAS RV. BR. - SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	\$ 173,643	\$ 166,200	05/06/86 07/28/86 ** / /	F.P.M. GREGORY, D PHONE NO. 278-7944 95.7		61.3
RTF-HES 57-1(3)1		PLANT MIX BITUMINOUS OVERLAY			06/27/86	F.P.M. ENDERSON, G PHONE NO. 727-4350		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** GREAT FALLS DISTRICT ***

PAGE NO. 12

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	
						PROJ. COMP.	COMPLETE	TIME USED
BELT - EAST		10.125	AND SEAL AND COVER	\$ 1,141,225	\$ 858,787	**05/15/87	75.3	63.3
BR 9008(10) DENT BRIDGE OVER TETON RIVER		0.304	APPROACHES GRADING & AGGREGATE SURFACING	\$ 411,245	\$ 377,540	06/27/86 07/22/86 **05/07/87	F.P.M. STEEN, G. PHONE NO. 727-4350 91.8	82.4
BR 9018(3) ST. MARY'S CANAL BR. - E. OF BABB		0.000	STRUCTURE OVER ST. MARY'S CANAL	\$ 171,174	\$ 170,870	08/01/86 09/10/86 **05/11/87	F.P.M. BLACK, D. PHONE NO. 278-7931 98.0	28.3
BR 9051(6) WILLOW CR. BR. - SO. OF GALATA		0.000	CULVERT	\$ 90,954	\$ 0	09/02/86 / / **11/15/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 0.0	
BR 9007(12) SUN RV. BR. - 1MI. S. EMERSON JCT.		0.075	BRIDGE APPROACHES	\$ 419,633	\$ 115,192	09/02/86 09/15/86 **09/01/87	F.P.M. STEEN, G. PHONE NO. 727-4350 27.5	29.1
HES 5203(5) 3RD ST. NW. / SMELTER AVE. - GR. FLS		0.000		\$ 30,176	\$ 0	11/06/86 / / ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 0.0	BY 03/15/87
RS-BR5 464-1(4)13 13 MI. N. OF BROWNING - NORTH		5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 2,476,095	\$ 0	11/06/86 / / **10/07/87	F.P.M. BLACK, D. PHONE NO. 278-7931 0.0	
GREAT FALLS DISTRICT TOTALS				\$ 40,889,973	\$ 35,042,783		68.1	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE 12/10/86

*** GLENDIVE DISTRICT ***

PAGE NO. 13

				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING, AGG. SURF., PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. \$ 4,034,502	\$ 3,648,971	06/28/85 09/09/85 ** / /	F.P.M. KELLY, BERNARD F. PHONE NO. 365-2877 90.4	82.8
RS 344-1(4)15 FROID - WEST	7.492	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL AND COVER	PRINCE, INC. \$ 1,654,941	\$ 1,596,097	06/28/85 07/31/85 10/24/86	F.P.M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 100.0	101.0
RS-BRS 261-1(3)0 WIBAU - NORTH	4.824	PI. MIX BIT. SURF. OVERLAY, AND BRIDGE REPLACEMENT WITH PIPES	EARTH BUILDERS, INC. \$ 788,956	\$ 731,557	08/01/85 10/02/85 08/13/86	F.P.M. STEWART, DONALD L. PHONE NO. 365-2877 100.0	101.6
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. \$ 11,466,961	\$ 11,167,302	08/28/85 09/23/85 ** / /	F.P.M. KELLY, HOWARD D. PHONE NO. 482-6281 97.4	68.3
BRF 62-1(5)4 MISSOURI RI. BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO. \$ 4,821,206	\$ 2,019,278	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO. 787-5701 41.9	40.4
SR-BRS 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.744	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	MEYER CONSTRUCTION CO., INC. \$ 612,050	\$ 602,401	09/27/85 05/09/86 10/22/86	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093 100.0	94.4
F-BRF-MES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-MES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC. \$ 5,093,637	\$ 4,828,195	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO. 232-1093 94.8	100.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** GLENOIVE DISTRICT ***

PAGE NO. 14

				PRIME CONTRACTOR		MONT. DEPT. OF HIGHWAYS PROJ. MANAGER		
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	% CONT.	
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	WORK BEG	PROJECT	TIME	
					PROJ. COMP.	COMPLETE	USED	
IR 94-6(35)210		CONCRETE OVERLAY		PROGRESSIVE CONTRACTORS, INC.	11/05/85	F.P.M. STEWART, DONALD L.		
GLENDIVE - EAST & WEST					04/09/86	PHONE NO. 365-2877		
	7.912		\$ 6,989,136	\$ 6,655,801	** / /	95.2		89.2
RTF-8RF 22-2(5)47		BRIDGE REPLACEMENT		EARTH BUILDERS, INC.	11/08/85	F.P.M. BALOWIN, JAMES E.		
ANTELOPE - NORTH AND SOUTH		PLANT MIX BITUMINOUS SURFACING			04/07/86	PHONE NO. 787-5701		
	5.378	SEAL & COVER	\$ 2,580,441	\$ 2,560,415	** / /	98.0		68.3
BRF 1-10(16)592		BRIDGE REPLACEMENT WITH PIPE		E.H. OFTEGAL & SONS, INC.	01/10/86	F.P.M. NOVAKOVICH, DUANE J.		
MOSQUITO CR. BR. - E. OF WOLF PT.					10/21/86	PHONE NO. 653-1050		
	0.110		\$ 218,804	\$ 216,747		100.0		86.7
RTX 11(8)		ROAD MIX BITUMINOUS LEVELING,		MARVIN A. REHBEIN	04/11/86	F.P.M. DUROCHER, DOUGLAS A.		
AIRPORT RD. - GLENDIVE		SEAL AND COVER			06/23/86	PHONE NO. 228-2081		
RTF 1-9(13)508 (TIED 13 PROJ)					08/14/86			8Y 09/01/86
HINSDALE - EAST AND WEST								
RTF 23-2(9)80								
POWDER RIVER BR. APP'S								
RTF 1-9(15)554								
NASHUA - EAST AND WEST								
RTF 1-10(17)602								
POPLAR - WEST								
RTF 14-6(2)258								
FORSYTH - NORTHWEST								
RTF 18-3(2)68								
JORDAN - SOUTHEAST								
RTF 20-1(3)0								
GLENDIVE - NORTHEAST								
RTF 23-3(3)130								
ALZADA - EAST AND WEST								
RTF 25-2(3)47								
WOLF POINT - SOUTHEAST								
RTF 37-3(4)77								
CAMPS PASS - SOUTHEAST								
RTF 57-7(8)329								
MERRILL AVE. - GLENDIVE								
RTF 62-2(8)20								

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** GLENDALE DISTRICT ***

PAGE NO. 15

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
SIDNEY - NORTH	108.200		\$ 1,673,020	\$ 1,692,622		100.0	
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY			05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093	76.0
BR 9055(1) BEAVER CR BR.-1st AVE. 50. WIBX	0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00			05/06/86 06/02/86 10/28/86	F.P.M. QUALE, KENNETH G. PHONE NO. 365-2877	52.2
BR 9013(6) PINE CR. - 6 MI. 50. OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV.			05/30/86 09/05/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093 96.4	95.0
M 1407(3) 9TH AVE. N E.-HOLLY-MAIN SIDNEY M 1499(1) LINCOLN AVE. & 5th ST.-SIDNEY	1.709	PLANT MIX BITUMINOUS SURFACING			05/30/86 07/21/86 09/23/86	F.P.M. KELLY, HOWARD D. PHONE NO. 482-6281	100.0
BR 9010(7) EAGLE CR. BR. - SE OF FLAXVILLE	0.075	APPROACHES, GRADE & AGGREGATE SURFACING			06/27/86 07/29/86 10/15/86	F.P.M. SCHNEIDT, JOE L. PHONE NO. 436-2935	55.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN			08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN, JAMES E. PHONE NO. 787-5701 61.5	47.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** GLENOIVE DISTRICT ***

PAGE NO. 16

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS			
F 42-3(8)74 GLASGOW - SOUTHEAST	0.000	CULVERT INSTALLATION	WOLF POINT READY MIX COMPANY		08/01/86 08/28/86 11/04/86	F. P. M. OUROCHER, DOUGLAS A. PHONE NO. 228-2081 100.0	76.7
BR 9006(3) THOMPSON CR. BR. - 12 MI. W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION		10/07/86 / / **05/25/87	F. P. M. SCHNEIDT, JOE L. PHONE NO. 436-2935 0.0	10.0
HES 4141(8) BRIDGE END TREATMENT - W. POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY INC.		10/07/86 / / **05/25/87	F. P. M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 0.0	
F-HES 18-1(2)1 MILES CITY - NORTHEAST	7.700	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC.		11/06/86 / / **08/01/87	F. P. M. STEWART, DONALD L. PHONE NO. 365-2877 0.0	
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PL. MIX OVERLAY	EARTH BUILDERS, INC.		11/06/86 / / **09/15/87	F. P. M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 0.0	
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC.		11/06/86 / / **08/01/87	F. P. M. STEWART, DONALD L. PHONE NO. 365-2877 0.0	
GLENOIVE DISTRICT TOTALS			\$ 50,243,971	\$ 41,373,120		82.3	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** BILLINGS DISTRICT ***

PAGE NO. 17

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG PROJ. COMP	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	HONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT TIME USED
R5 381-1(3)0 GOULDING CREEK RD		4.828	GR., AGG. SURF., SEAL AND COVER	\$ 1,047,497	\$ 1,069,664	08/28/85 11/06/85 10/29/86	F.P.M. DeVORE, DALE E. PHONE NO. 323-3466 100.0	EMPIRE SAND & GRAVEL CO., INC.		103.7
IR 90-8(100)401 COLUMBUS - EAST & WEST		17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	\$ 3,829,149	\$ 4,075,819	11/22/85 12/27/85 10/31/86	F.P.M. CHARLTON, ROBERT T. JR. PHONE NO. 322-4869 100.0	EMPIRE SAND & GRAVEL CO., INC.		101.0
IR 94-1(47)0 PINE HILLS INTERCHANGE - EAST		6.704	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,172,260	\$ 2,156,520	01/10/86 03/03/86 08/23/86	F.P.M. KITTELSON, DONALD C. PHONE NO. 245-7495 100.0	EARTH BUILDERS, INC.		110.9
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH		15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 5,973,468	\$ 4,718,501	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J PHONE NO. 638-4497 79.0	BORDER STATES PAVING, INC.		90.0
IR 90-8(107)413 PARK CITY-WEST (WEST SECTION)		7.448	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	\$ 1,820,729	\$ 1,937,596	05/06/86 05/27/86 10/31/86	F.P.M. CHARLTON, ROBERT T. JR. PHONE NO. 322-4869 100.0	EMPIRE SAND & GRAVEL CO., INC.		120.0
F-HES 39-1(15)4 LAME DEER - NORTH		9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	\$ 986,491	\$ 778,385	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO. 248-3827 78.9	PRINCE, INC.		89.3
BHM 1020(10) MONTANA AVE OVERPASS-BILLINGS		0.000	APPROACHES-MONT AVE. OVERPASS IN BILLINGS	\$ 2,219,895	\$ 990,220	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO. 322-4869 44.6	COP CONSTRUCTION CO.		38.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/86

DATE: 12/10/86

*** BILLINGS DISTRICT ***

PAGE NO. 18

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
BR 9002(6) LITTLE BIG HORN RV. BR - N. WYOLA		0.000	STRUCTURE BRIDGE END STA. 2580+64.50 & STA. 2581+49.50	\$ 132,434	\$ 133,002	06/27/86 07/28/86 09/29/86	F.P.M. TAYLOR, DONALD R. PHONE NO. 322-4869 100.0	SCANLAN CONSTRUCTION		BY 08/24/86
F 28-2(15)45 BEARTOOTH PASS - NORTH		1.049	SLIDE CORRECTION	\$ 469,919	\$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO. 245-9802 98.0	SWAN & SONS CONSTRUCTION, INC.		133.3
F-HES 4-2(9)54 LAUREL - MOSSMAIN M 6901(1) 1st AVE. - LAUREL		4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	\$ 1,225,532	\$ 453,104	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO. 245-7495 37.0	EARTH BUILDERS, INC.		46.7
F-HES 14-3(3)108 SHAWMUT - WEST		8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	\$ 988,190	\$ 930,715	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO. 538-8731 94.2	EMPIRE SAND & GRAVEL CO., INC.		36.0
HES 1006(4) BROADWATER AVE - BILLINGS		0.850	LIGHTING	\$ 71,892	\$ 8,507	10/07/86 10/29/86 **12/12/86	F.P.M. SCHUMAN, DAVID P. PHONE NO. 245-9802 11.8	MIDLAND ELECTRIC COMPANY		BY 12/12/86
F-HES 16-2(3)29 KLEIN - SOUTH		16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 2,817,147	\$ 0	11/06/86 / / **11/15/87	UNASSIGNED 0.0	EARTH BUILDERS, INC.		
IP 0008(11) INTERST SIGNING-BILLINGS DIST.		0.000	SIGNING	\$ 382,013	\$ 0	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO. 248-3827 0.0	ONE WAY SIGN & CONSTRUCTION CO		

** ESTIMATED COMPLETION DATE ONLY

625.704
H3F
Dec 186

PLEASE RETURN

STATE DOCUMENT COLLECTION

JAN 15 1987

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

DATE: 01/09/87 *CCIC 22722994 WF*

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO.		02/08/85 04/01/85 10/23/86	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 100.0	107.1
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.745	GRADING, AGGREGATE SURFACING, BIT. PL. MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC.		04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO. 387-5050	95.7
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC.		04/26/85 07/16/85 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240	101.6
RS 382-1(4)3 U2 FLOOD DAMAGE REPAIR (SEE CD#1) RS 382-1(4)3 U1 PERMA CANYON	0.000	FLOOD DAMAGE REPAIR (ADDED BY CHANGE ORDER #1)	GLENN REHBEIN EXCAVATING, INC.		06/06/85 08/30/85 10/10/86	F.P.M. CYR, JAMES L. PHONE NO. 649-2460	8Y / /
RTF 5-1(6)0 DESMET - EVARD RTF 5-1(7)6 EVARD - NORTH	14.480	G. AGG. SURF., PL. MIX SURF., SEAL & COVER.	RIVERSIDE CONTRACTING, INC.		06/28/85 07/16/85 11/24/86	F.P.M. GIARD, JASON R. PHONE NO. 549-6491	99.2
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACHE CONCRETE COMPANY		09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO. 649-2460 98.0	97.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** MISSOULA DISTRICT ***

PAGE NO: 2

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
BR 9032(6) CLARK FORK RIVER BRIDGE		0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. \$ 1,449,488 \$ 1,401,258		11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO. NO PHONE 96.7	76.9
IR 000B(7) MISSOULA DIST. - INTERS. SIGNING		0.000	SIGN UPGRADING - I-90	LIVESAY TRAFFIC MAINT., INC. \$ 249,066 \$ 376,982		11/08/85 05/22/86 12/05/86	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 100.0	67.2
BRF 24-2(4)42 MONTURE CR. BR. - WEST OF OVANDO		0.394	BRIDGE APPROACHES - GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING, INC. \$ 809,148 \$ 868,026		01/10/86 03/31/86 11/25/86	F.P.M. WILLIAMS, JAMES R. PHONE NO. 258-6587 100.0	94.4
BRF 19-2(9)49 PHILIPSBURG - DRUMMOND		0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	FRONTIER-WEST, INC. \$ 609,639 \$ 666,344		01/10/86 03/04/86 12/19/86	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 100.0	81.4
F 24-1(8)8 RAIN 80W BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST		3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC. \$ 1,654,739 \$ 1,543,890		03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO. 258-6587 93.3	92.5
BR 9020(6) CLARK FK. RV. BR. - N. OF BEARMOUTH		0.080	STRUCTURE OVER CLARK FORK R. B.E. STA. 3+91.00 & 5+59.00	SLETTEN CONSTRUCTION CO., INC. \$ 217,587 \$ 207,242		04/11/86 04/24/86 11/17/86	F.P.M. SILVEY, JACK C. PHONE NO. 859-3932 100.0	83.8
BR 9027(3) QUARTZ CR. BR. - LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD		0.206	APPROACHES	E.F. MATELICH CONST. CO. \$ 321,350 \$ 250,781		04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO. 826-4457 78.0	103.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** MISSOULA DISTRICT ***

PAGE NO: 3

PRIME CONTRACTOR				MONT. DEPT. OF HIGHWAYS PROJ. MANAGER			
PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 6-1(32)101 MAGPIE CR. BR - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR.)	BINKERD CONSTRUCTION, INC.		05/06/86 06/09/86 10/29/86	F.P.M. TEDDY H. DESCHMPS ACT PHONE NO. 100.0	95.7
F 5-2(22)79 ELMO - ROLLINS R5 352-1(3)0 DAYTON - LAKE MARY ROMAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC.		05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER, KENNETH L PHONE NO. 849-5223	47.3
BR 9024(1)1 SWAN RV. BR. - NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC.		05/06/86 07/09/86 ** / /	F.P.M. KALBERG J. GARY PHONE NO. 884-4240 98.0	71.6
BR 9045(3)1 LITL. BITTERROOT RV. BR - NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	TRI STATE CRANE & RIGGING		05/30/86 07/23/86 10/18/86	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 100.0	73.3
BRF 7-1(26)26 BITTERROOT BR. - SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC.		06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, GERALD P PHONE NO. 777-5371 83.0	57.4
F-HES 5-2(25)38 POST CREEK - ROMAN HES 5-2(24)46 SOUTH OF ROMAN	10.429	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC.		06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO. 676-2590 98.0	40.2
BR 9031(3)1 FISH CR BR - 2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	BINKERD CONSTRUCTION, INC.		06/27/86 07/17/86 ** / /	F.P.M. ROAT, GEORGE M. PHONE NO. NO PHONE 92.2	72.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** MISSOULA DISTRICT ***

PAGE NO: 4

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
F 1-2(24)121 KALISPELL STRIP		1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 566,814	\$ 327,890	08/01/86 08/26/86 **10/25/86	57.8	PACK & COMPANY	F.P.M. MARIN, GARY R. PHONE NO. 755-5717	87.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST		17.000	PLANT MIX BITUMINOUS OVERLAY	\$ 1,100,500	\$ 317,520	08/18/86 10/07/86 ** / /	28.9	AMERICAN ASPHALT, INC.	F.P.M. KALBERG J. GARY PHONE NO. 884-4240	28.0
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL		0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 600,054	\$ 382,246	09/02/86 09/15/86 **11/15/86	63.7	SWAN & SONS CONSTRUCTION, INC.	F.P.M. MARIN, GARY R. PHONE NO. 755-5717	76.7
BRF 1-1(27)57 FISHER RV. BR. - NEAR LIBBY		0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	\$ 831,757	\$ 187,250	09/02/86 09/19/86 **11/01/87	22.5	FRONTIER-WEST, INC.	F.P.M. KALBERG J. GARY PHONE NO. 884-4240	11.4
F 35-1(5)0 ST. REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST		10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 5,429,308	\$ 21,988	10/07/86 / / **11/01/87	0.4	ACME CONCRETE COMPANY	F.P.M. CYR, JAMES L. PHONE NO. 649-2460	
MISSOULA DISTRICT TOTALS:				\$ 40,775,071	\$ 30,527,923		74.9			
				*** BUTTE DISTRICT ***						
I 15-3(42)150 U 3 BERNICE - BASIN		6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	\$ 13,073,960	\$ 14,367,222	04/30/84 05/22/84 10/09/86	100.0	SLETEN CONSTRUCTION CO., INC.	F.P.M. BORK, WILLIAM PHONE NO. 225-3962	90.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** BUTTE DISTRICT ***

PAGE NO. 5

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH		7.843	GRADE, AGGR. SURF., BIT. PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	\$ 16,331,851	\$ 18,798,770	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 98.0	110.4
I 15-1(52)46 U 3 PIPE ORGAN - NORTH I 15-1(68)44 ARMSTEAD - NORTH & SOUTH		7.071	GRADE, AGGR. SURF., BIT. PL. MIX SURF. OPEN GRADED FRICTION COURSE, AND SIGNING	\$ 6,008,111	\$ 6,182,267	02/08/85 05/24/85 ** / /	F.P.M. CAPRARA, FRANK JR. PHONE NO. 683-6290 98.0	103.7
RS 278-1(3)43 JACKSON - NORTH		7.308	PMS OVERLAY, SEAL & COVER	\$ 1,565,687	\$ 1,598,335	04/26/85 05/28/85 10/30/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 100.0	95.8
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES)		3.841	GRADE, AGGR. SURF., BIT. PL. MIX SURF., & STRUCTURES	\$ 6,034,166	\$ 6,210,586	08/01/85 08/19/85 ** / /	F.P.M. BETTLE, JOSEPH PHONE NO. 494-3442 98.0	100.0
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST		20.625	GRADEING, AGGR. SURF., BIT. PL. MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	\$ 12,120,042	\$ 10,719,002	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS, LESLIE (ACT) PHONE NO. 222-8199 88.4	71.8
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV. BR. -MO. OF TOWNSEND		0.665	GRADING AND AGGREGATE SURFACING	\$ 1,721,426	\$ 1,745,625	08/28/85 09/12/85 ** / /	F.P.M. REATHER, ALBERT PHONE NO. 444-6326 98.0	96.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** BUTTE DISTRICT ***

PAGE NO. 6

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT TIME USED
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH		22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	\$ 3,253,501	\$ 3,079,719	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785 94.7	94.3
M 7406(3) MAIN, CHINDOOK, C & GALLATIN ST		2.130	WATER MAIN ADJUSTMENT PLANT MIX BITUMINOUS SURFACING	\$ 1,143,527	\$ 1,138,702	09/27/85 03/31/86 08/21/86	F.P.M. OLSON, OLE F. PHONE NO. 222-8646 100.0	77.0
IR 15-2(51)116 BUXTON INTERC. - NORTH & EAST		7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,347,712	\$ 1,818,439	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 77.5	102.4
SMP 0199-85 MAINTENANCE STOCKPILE		0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	\$ 223,500	\$ 228,454	11/22/85 06/05/86 09/10/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797 100.0	62.5
SMP 4999-86 MAINTENANCE STOCKPILE		0.000	MAINTENANCE STOCKPILES SWEETGRASS COUNTY HMS STOCKPILE NO. 045185	\$ 259,000	\$ 259,000	03/03/86 05/15/86 ** / /	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 98.0	97.1
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0			SEAL & COVER		MARVIN A. REHBEIN	04/11/86 07/23/86 09/16/86	F.P.M. BROELL, IRVIN PHONE NO. 782-1797	BY 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** BUTTE DISTRICT ***

PAGE NO. 7

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	PRJ. MANAGER	% CONT. TIME USED
NORRIS - EAST	87.500		\$ 1,073,822	\$ 1,003,937		100.0			
IR 15-2(49)124-8 BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	\$ 9,392,691	\$ 8,953,745	04/16/86 05/08/86 ** / /	95.3	ACME CONCRETE COMPANY	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397	70.7
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	\$ 1,961,610	\$ 1,745,085	05/06/86 06/02/86 ** / /	89.0	MARONICK CONSTRUCTION CO., INC	F.P.M. REATHER, ALBERT PHONE NO. 444-6326	96.0
IR 0008(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	\$ 496,000	\$ 397,735	05/06/86 07/14/86 ** / /	80.2	RAINBOW PAINTING CO.	F.P.M. WISSINGER, MARK (ACT) PHONE NO. NO PHONE	85.8
IR 90-6(47)307 WEST BOZEMAN INTER.-N. 8. STR.	0.048	CATHODIC PROTECTION SYSTEM	\$ 95,680	\$ 129,001	05/06/86 07/14/86 11/25/86	100.0	YELLOWSTONE ELECTRIC COMPANY	F.P.M. WIEBE, HAROLD PHONE NO. 225-3962	68.3
BR 9022(9) JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	\$ 404,376	\$ 403,712	05/06/86 06/11/86 12/23/86	100.0	MCINTYRE CONSTRUCTION CO.	F.P.M. GILMAN, ROBERT PHONE NO. 494-6636	87.3
BRF 84-4(4)28 GALLATIN RM. BR. W. OF 4 CORNERS	0.053	APPROACHES	\$ 579,723	\$ 503,235	05/30/86 06/30/86 **06/15/87	86.8	COP CONSTRUCTION CO.	F.P.M. BRANUM, JERRY PHONE NO. 222-8199	68.3
F-FR-ME5 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 1,111,287	\$ 990,644	05/30/86 07/01/86 **10/17/86	89.1	ROBERT V. BURGGRAB CO., INC.	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785	93.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** BUTTE DISTRICT ***

PAGE NO: 8

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRIME CONTRACTOR	PROJ. MANAGER	% CONT. TIME USED
F 64-1(7)5 BIG SKY SPUR (SLIDE CORR.)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	BARNARD CONSTRUCTION CO., INC.	\$ 460,976 \$ 474,482	05/30/86 06/18/86 09/11/86	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785 100.0		100.0	
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC.	\$ 1,025,996 \$ 979,570	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO. 782-1797 95.5		85.0	
IR 15-2(52)126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	L.A. CONSTRUCTION	\$ 324,739 \$ 328,263	05/30/86 07/02/86 11/05/86	F.P.M. ERICKSON, WALTER PHONE NO. 782-0397 100.0		92.5	
RTF-HES 19-1(14)17 7MI. WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO., INC.	\$ 1,143,386 \$ 974,880	06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO. 494-5894 85.3		76.7	
R5 283-1(1)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC.	\$ 771,576 \$ 687,302	06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO. 586-5074 89.1		50.0	
R5-BR5 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO., INC.	\$ 1,074,326 \$ 976,761	06/27/86 07/28/86 **05/15/87	F.P.M. BORK, WILLIAM PHONE NO. 225-3962 90.9		74.4	
BR 9029(7)1 BIG HOLE RV. BR. - SW OF TWN. BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TOMCA CONSTRUCTION, INC.	\$ 634,013 \$ 149,664	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO. 225-3962 23.6		39.2	
F 50-2(18)55		SLIDE CORRECTION	HILDE CONSTRUCTION CO., INC.		10/07/86	F.P.M. SHUYLER, WILLIAM PHONE NO. 587-5785			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE:01/09/87

*** BUTTE DISTRICT ***

PAGE NO. 9

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER % CONT. TIME USED
PROJECT DESIGNATION								
KARST LANDSLIDE						10/24/86		
F-FLH 50-2(19)31						**09/15/87		
YELLOWSTONE PARK BNDRY-NORTH								
F-FLH 50-2(20)40								
BIG SKY - NORTH & SOUTH		23.917		\$ 2,509,620	\$ 295,395		11.8	
I 15-1(76)51			GRADE, AGGREGATE SURFACING,			10/07/86		
PIPE ORGAN - NORTH		3.480	PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	\$ 5,118,183	\$ 138,492	11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 2.7	
BUTTE DISTRICT TOTALS:				\$ 92,260,487	\$ 85,278,023		92.4	
				*** GREAT FALLS DISTRICT ***				
BHM 5710(3)			STRUCTURE WIDENING REPAIR AND			07/24/84		
B.N. R/R OVERPASS @ HAVRE		0.184	LIGHTING	\$ 1,560,293	\$ 1,668,356	09/19/84 08/01/86	F.P.M. STEEN, G. PHONE NO.727-4350 100.0	92.1
BHF 1-3(8)209			GRADE, AGGR.SURF.,CONC.TREATED			03/11/85		
TWO MEDICINE BRIDGE		4.040	BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	\$ 4,591,397	\$ 4,611,989	04/16/85 ** / /	F.P.M. BLACK, D. PHONE NO.278-7931 98.0	94.1
RTF 60-2(15)71			PL. MIX BIT. SURF. OVERLAY,			03/11/85		
BELT - EAST & WEST		10.608	SEAL AND COVER	\$ 2,280,583	\$ 2,238,644	04/29/85 11/18/86	F.P.M. ENDERSON, G. PHONE NO.727-4350 100.0	125.5
F 1-6(6)379			WEIGH STATION,WIDENING AND PMS			06/28/85		
WEIGH STA. WEST OF HAVRE			OVERLAY			08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO.265-6821	
RTF-HES 10-3(7)91								
BOX ELDER - HAVRE								
F-HES 10-3(9)110								
U.S 2 SOUTH		15.828		\$ 6,248,178	\$ 5,515,660		88.3	84.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** GREAT FALLS DISTRICT ***
PRIME CONTRACTOR

PAGE NO: 10

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RR5 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW., RR ST. & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	\$ 4,725,993	\$ 4,725,212	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350	78.9
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF., SEAL AND COVER	\$ 1,875,564	\$ 1,945,108	08/28/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 100.0	84.0
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	\$ 79,562	\$ 81,336	09/27/85 04/07/86 10/21/86	F.P.M. STEEN, G. PHONE NO. 727-4350 100.0	74.7
RS 223-2(1)41 CHESTER -SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	\$ 1,272,377	\$ 1,139,530	11/22/85 04/17/86 10/17/86	F.P.M. GREGORY, D. PHONE NO. 278-7944 100.0	100.0
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 4,194,143	\$ 3,975,344	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO. 727-4350 94.8	100.0
IR 15-6(24)309 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	\$ 2,792,494	\$ 2,804,766	03/03/86 04/07/86 10/31/86	F.P.M. BLACK, D. PHONE NO. 278-7931 100.0	98.0
RTF 1-7(7)421 HARLEM - EAST AND WEST RTF 3-3(2)84	.	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER		MARVIN A. REMBEIN	04/11/86 05/12/86 12/16/86	F.P.M. SMITH, W. PHONE NO. 264-5384	8Y 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** GREAT FALLS DISTRICT ***

PAGE NO. 11

PROJECT NUMBER		MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE	MONT. DEPT. OF HIGHWAYS		PAGE NO. 11
PROJECT DESIGNATION				CONTRACT	CONTRACTOR		PERCENT	PROJ. MANAGER	
				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	% CONT.	
						PROJ. COMP.	COMPLETE	TIME	USED
GLACIER CO. LINE - SOUTHEAST									
RTF 24-2(6)56									
HELMVILLE JCT. - EAST									
RTF 44-1(2)0									
VALIER - WEST									
RTF 60-2(21)60									
ARMINGTON JCT. - SOUTH		57.600		\$ 1,024,934	\$ 1,075,524		100.0		
RTF-HES 3-1(8)8									
SUN RIVER JCT. - NORTH			PLANT MIX BITUMINOUS	AMERICAN ASPHALT, INC.		05/06/86	F.P.M. SMITH, W.		
HES 4141(12)U 2			SURFACING OVERLAY			06/03/86	PHONE NO.264-5384		
US HWY 287 & MT. HWY 21						** / /			
HES 4141(27)									
US HWY 310		9.840		\$ 1,086,656	\$ 1,091,090		98.0		95.0
BH 9026(4)									
MARIAS RV.BR.-SW OF CHESTER		0.062	STRUCTURE-REHABILITATION	BINKERD CONSTRUCTION, INC.		05/06/86	F.P.M. GREGORY, D.		
			BRIDGE OVER MARIAS RIVER ROAD			07/28/86	PHONE NO.278-7944		
				\$ 173,643	\$ 169,333	** / /	97.5		61.3
RTF-HES 57-1(3)1									
BELT - EAST		10.125	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC.		06/27/86	F.P.M. ENDERSON, G.		
			AND SEAL AND COVER			07/25/86	PHONE NO.727-4350		
				\$ 1,141,225	\$ 910,757	**05/15/87	79.8		63.3
BR 9008(10)									
DENT BRIDGE OVER TETON RIVER		0.304	APPROACHES	SLETTEN CONSTRUCTION CO., INC.		06/27/86	F.P.M. STEEN, G.		
			GRADING & AGGREGATE SURFACING			07/22/86	PHONE NO.727-4350		
				\$ 411,245	\$ 400,649	**05/07/87	97.4		82.4
BR 9018(3)									
ST.MARY'S CANAL BR.- E OF BABB		0.000	STRUCTURE OVER ST. MARY'S	MCINTYRE CONSTRUCTION CO.		08/01/86	F.P.M. BLACK, D.		
			CANAL			09/10/86	PHONE NO.278-7931		
				\$ 171,174	\$ 171,273	12/03/86	100.0		60.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** GREAT FALLS DISTRICT ***

PAGE NO: 12

PROJECT NUMBER		MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	
PROJECT DESIGNATION				AWARD AMT.	PAYMENTS	WORK BEG.	PROJECT	TIME	% CONT.
						PROJ. COMP.	COMPLETE	USED	
BR 9051(6)			CULVERT		G.M. CONSTRUCTION, INC.	09/02/86	F.P.M. GREGORY, D.		
WILLOW CR. BR. - SO. OF GALATA		0.000		\$ 90,954	\$ 0	11/15/86	PHONE NO. 278-7944	0.0	
BR 9007(12)			BRIDGE APPROACHES		SLETTEN CONSTRUCTION CO., INC.	09/02/86	F.P.M. STEEN, G.		
SUN RV. BR. - 1MI. S. EMERSON JCT.		0.075		\$ 419,633	\$ 185,752	09/15/86	PHONE NO. 727-4350	44.3	28.1
HES 5203(5)			LIGHTING & SIGNALS		LIVESAY TRAFFIC MAINT., INC.	11/06/86	F.P.M. ROBINSON, F.		
3RD ST. NW. / SMELTER AVE. - GR. FLS		0.000		\$ 30,176	\$ 9,090	12/03/86	PHONE NO. 727-4350	30.1	8Y 03/15/87
RS-8RS 464-1(4)13			GRADE, AGGREGATE SURFACING,		5 K CONSTRUCTION, INC.	11/06/86	F.P.M. BLACK, D.		
13 MI. N. OF BROWNING - NORTH		5.850	PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	\$ 2,476,095	\$ 0	11/07/87	PHONE NO. 278-7931	0.0	
GREAT FALLS DISTRICT TOTALS:				\$ 36,646,320	\$ 32,719,412		89.3		
				*** GLENDIVE DISTRICT ***					
RTF-BRF 20-2(8)33			GRADING, AGG. SURF., PL. MIX		PRINCE, INC.	06/28/85	F.P.M. KELLY, BERNARD F.		
SAVAGE - CRANE		9.037	BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	\$ 4,034,502	\$ 3,711,690	09/09/85	PHONE NO. 365-2877	92.0	82.2
RS 344-1(4)15			GR., AGG. SURF., PL. MIX BIT.		PRINCE, INC.	06/28/85	F.P.M. NOVAKOVICH, DUANE J.		
FROID - WEST		7.492	SURF., SEAL AND COVER	\$ 1,654,941	\$ 1,596,756	07/31/85	PHONE NO. 653-1050	100.0	100.0
F-RTF-BRF 20-2(7)52			GRADING, AGGREGATE SURFACING,		HILDE CONSTRUCTION CO., INC.	08/28/85	F.P.M. KELLY, HOWARD D.		
SIDNEY - FAIRVIEW		11.124	PLANT MIX BITUMINOUS SURFACING	\$ 11,466,961	\$ 11,227,286	09/23/85	PHONE NO. 482-6281	97.9	80.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** GLENDIVE DISTRICT ***

PAGE NO. 13

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR		AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
			CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS				
BRF 62-1(5)4 MISSOURI RIVER - S. - CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO.	\$ 4,821,206 \$ 2,091,060	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO. 787-5701 43.4		47.3
SR-8R5 254-1(5)20 BLOOMFIELD NORTH & SOUTH ROAD	5.744	PLANT MIX BITUMINOUS OVERLAY & BRIDGE REPLACEMENT (WITH PIPE)	MEYER CONSTRUCTION CO., INC.	\$ 612,050 \$ 602,401	09/27/85 05/09/86 10/22/86	F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093 100.0		104.1
F-BRF-HE5 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HE5 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC.	\$ 5,093,637 \$ 5,000,666	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO. 232-1093 98.0		100.8
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC.	\$ 6,989,136 \$ 6,747,397	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO. 365-2877 96.5		89.2
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC.	\$ 2,580,441 \$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN, JAMES E. PHONE NO. 787-5701 98.0		68.3
BRF 1-10(16)592 MOSQUITO CR. BR. - E. OF WOLF PT.	0.110	BRIDGE REPLACEMENT WITH PIPE	E.H. OFTEDAL & SONS, INC.	\$ 218,804 \$ 216,747	01/10/86 06/24/86 10/21/86	F.P.M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 100.0		81.2
RTX 11(8) AIRPORT RD. - GLENDIVE RTF 1-9(13)508 (TIED: 13 PROJ) HINSDALE - EAST AND WEST RTF 23-2(9)80		ROAD MIX BITUMINOUS LEVELING, SEAL AND COVER	MARVIN A. REHBEIN		04/11/86 06/23/86 08/14/86	F.P.M. DUROCHER, DOUGLAS A. PHONE NO. 228-2081	BY 09/01/86	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE 01/09/87

*** GLENDIVE DISTRICT ***

PAGE NO. 14

PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PROJ. MANAGER	% CONT. TIME USED
POWDER RIVER BR. APP'5								
RTF 1-9(15)554								
NASHUA - EAST AND WEST								
RTF 1-10(17)602								
POPLAR - WEST								
RTF 14-6(2)258								
FORSYTH - NORTHWEST								
RTF 18-3(2)68								
JORDAN - SOUTHEAST								
RTF 20-1(3)0								
GLENDIVE - NORTHEAST								
RTF 23-3(3)130								
ALZADA - EAST AND WEST								
RTF 25-2(3)47								
WOLF POINT - SOUTHEAST								
RTF 37-3(4)77								
CAMPS PASS - SOUTHEAST								
RTF 57-7(8)329								
MERRILL AVE. - GLENDIVE								
RTF 62-2(8)20								
SIDNEY - NORTH								
	108.200		\$ 1,673,020	\$ 1,692,622		100.0		
F-HES 2-1(10)46								
FALLON CO. LINE - EAST & WEST								
F-HES 2-2(3)58								
PLEVNA-WEST								
	24.174	PLANT MIX BITUMINOUS OVERLAY			05/06/86 07/15/86 ** / /		F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093	
			\$ 3,671,647	\$ 3,076,806		83.8		79.4
BR 9055(1)								
BEAVER CR. BR. - 1st AVE. 50. , W18X								
	0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00			05/06/86 06/02/86 10/28/86		F.P.M. QUALE, KENNETH G. PHONE NO. 365-2877	
			\$ 275,908	\$ 270,860		100.0		76.7
BR 9013(6)								
PINE CR - 6 MI 50. OF PLEVNA								
	0.000	BRIDGE REPLACEMENT WITH CULV.			05/30/86 09/05/86 ** / /		F.P.M. SWANSON, ROBERT E. PHONE NO. 232-1093	
			\$ 63,257	\$ 67,659		98.0		95.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** GLENDIVE DISTRICT ***

PAGE NO. 15

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	PRJ. MGR. MANAGER % CONT. TIME USED
M 1499(1) LINCOLN AVE. & 5th ST. - SIDNEY		1.309	PLANT MIX BITUMINOUS OVERLAY	\$ 143,917	\$ 99,933	05/30/86 07/21/86 09/23/86	F.P.M. KELLY, HOWARD D. PHONE NO. 482-6281 100.0	100.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST		4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	\$ 2,945,442	\$ 2,011,152	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN, JAMES E. PHONE NO. 787-5701 68.3	47.0
F 42-3(8)74 GLASGOW - SOUTHEAST		0.000	CULVERT INSTALLATION	\$ 73,924	\$ 57,914	08/01/86 08/28/86 11/04/86	F.P.M. DUROCHER, DOUGLAS A. PHONE NO. 228-2081 100.0	76.7
BR 9006(3) THOMPSON CR. BR. - 12MI. W. ALZADA		0.387	CULVERTS & APPROACHES	\$ 145,555	\$ 0	10/07/86 / / **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO. 436-2935 0.0	10.0
HE5 4141(8) BRIDGE END TREATMENT - W. POINT		0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	\$ 138,499	\$ 0	10/07/86 / / **05/25/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO. 653-1050 0.0	
F-HE5 18-1(2)1 MILES CITY - NORTHWEST		7.700	PLANT MIX BITUMINOUS OVERLAY	\$ 512,295	\$ 0	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO. 365-2877 0.0	
F-HE5 1-10(13)639 WIDENING & PL. MIX OVERLAY		5.100	WIDENING & PLANT MIX BITUMINOUS OVERLAY	\$ 870,433	\$ 0	11/06/86 / / **09/15/87	F.P.M. PHONE NO. 0.0	
IR 94-5(23)178			PLANT MIX BITUMINOUS OVERLAY			11/06/86	F.P.M. STEWART, DONALD L. PHONE NO. 365-2877	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENOING 12/31/86

DATE: 01/09/87

*** GLENOIVE DISTRICT ***
PRIME CONTRACTOR

PAGE NO: 16

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	PERCENT PROJECT COMPLETE	% CONT. TIME USED
TERRY - EAST	10.812	AND OPEN GRADED FRICTION COURSE	\$ 1,117,835	\$ 0	**08/01/87	0.0	

GLENOIVE DISTRICT TOTALS:

\$ 49,103,411 \$ 41,031,363

83.6

*** BILLINGS DISTRICT ***

RS 381-1(3)0 GOULDING CREEK RD	4.828	GR., AGG. SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC.		08/28/85 11/06/85 10/28/86	F.P.M. DeVORE, DALE E. PHONE NO. 323-3466 100.0	98.9
IR 90-8(100)401 COLUMBUS - EAST & WEST	17.097	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COARSE	EMPIRE SAND & GRAVEL CO., INC.		11/22/85 12/27/85 10/31/86	F.P.M. CHARLTON, ROBERT T. JR PHONE NO. 322-4869 100.0	95.3
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC.		03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO. 638-4497 79.2	91.0
IR 90-8(107)413 PARK CITY-WEST (WEST SECTION)	7.448	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC.		05/06/86 05/27/86 10/31/86	F.P.M. CHARLTON, ROBERT T. JR PHONE NO. 322-4869 100.0	79.2
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC.		05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO. 248-3827 79.2	89.3
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO.		05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO. 322-4869 44.8	42.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** BILLINGS DISTRICT ***

PAGE NO: 17

PROJECT NUMBER PROJECT DESIGNATION		MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ. COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 28-2(15)45 BEARTOOTH PASS - NORTH		1.049	SLIDE CORRECTION	\$ 469,919	\$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO. 245-9802 98.0	76.9
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL		4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	\$ 1,225,532	\$ 453,104	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO. 245-7495 37.0	53.3
F-HES 14-3(3)108 SHAWMUT - WEST		8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	\$ 988,190	\$ 949,349	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO. 538-8731 96.1	48.0
HES 1006(4) BROADWATER AVE - BILLINGS		0.850	LIGHTING	\$ 71,892	\$ 40,330	10/07/86 10/29/86 **12/12/86	F.P.M. SCHUMAN, DAVID P. PHONE NO. 245-9802 56.1	BY 12/12/86
F-HES 16-2(3)29 KLEIN - SOUTH		16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	\$ 2,817,147	\$ 0	11/06/86 / / **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO. 323-3466 0.0	
IR 0008(11) INTERST SIGNING-BILLINGS DIST.		0.000	SIGNING	\$ 382,013	\$ 0	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO. 248-3827 0.0	
BILLINGS DISTRICT TOTALS:				\$ 21,831,922	\$ 15,643,607		71.7	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
 CONSTRUCTION BUREAU
 CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/86

DATE: 01/09/87

*** STATE WIDE ***

PAGE NO: 18

			PRIME CONTRACTOR		AWARD DATE	PERCENT	MONT. DEPT. OF HIGHWAYS	PROJ. MANAGER
PROJECT NUMBER	MILEAGE	TYPE OF WORK	CONTRACT	CONTRACTOR	WORK BEG.	PROJECT	% CONT.	
PROJECT DESIGNATION			AWARD AMT.	PAYMENTS	PROJ. COMP.	COMPLETE	TIME	USED
STATE WIDE TOTALS:			\$ 0	\$ 0		0.0		
			*** STATE WIDE ***					
TOTALS FOR ALL PROJECTS:			\$240,617,210	\$205,200,328		85.3		

